

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-02 00:00 - 2013-09-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	5
Days Ahead/Behind (+/-):	5.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3097
Depth mTVD:	2901.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Circulated prior to cement job and established loss free rate.
Cement 10 3/4" x 9 5/8" casing in place, bumped plug.
Set and tested seal assembly, tested BOPs.
Installed wear bushing.
Suspended operations on F-1 B for Maersk rig maintenance/rig survey.

Summary of planned activities (24 Hours)

Perform Maersk rig maintenance/rig survey.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	3090	drilling -- casing	ok	Circulated prior to cement job 2500 l/min 80 - 85 bar. After 1,15 x B/U experienced a 5 bar pressure drop and indication of losses. Checked surface equipment, ok.
01:00	02:30	3090	drilling -- casing	ok	Established loss free rate at 1350 lpm/ 45 bar. Lost 3,2 m3 of mud in total during circulation. Held TBT prior to cement job.
02:30	05:15	3090	drilling -- casing	ok	Pumped 22 m3 of 1.60 SG spacer with rig pumps, pumped with loss free rate 1350 lpm. Lined up from cement unit and verified line-up. Released dart for bottom plug, verified flag indication. Mixed and pumped 14 m3 1.90 SG slurry at 690 lpm. Released top dart and observed top plug release at 950 l pumped and 82 bar. Chased cement w/ rigpumps and 2500 lpm. Displaced cement with 1300 - 1600 lpm. Used bottom plug landing shear to calibrate pump efficiency: 95.6% Displaced cement into annulus with 2000 lpm. following pump plan. Bumped top plug at 5190 strokes (95,6% efficiency). Pressured up to 70 bar above final circulation pressure of 55 bar. Checked for back flow, floats holding. Lost in total 8 m3 OBM to formation.
05:15	05:45	3090	drilling -- casing	ok	Bleed off pressure and checked for back flow, floats holding.
05:45	06:00	3090	drilling -- casing	ok	Flushed manifolds after cement job and prepared for setting seal assembly.
06:00	06:15	139	drilling -- casing	ok	Attempted to set seal assembly as per Vetco procedure.
06:15	08:00	139	interruption -- repair	ok	Leak on Halliburton cement unit, trouble shoot and repaired same.
08:00	10:00	139	drilling -- casing	ok	Set seal assembly as per Vetco procedure. Took 45 ton overpull, closed annular preventer and confirmed seal assembly set. Tested annular BOP against seal assembly 20/345 bar 5/10 min.
10:00	12:15	139	drilling -- bop activities	ok	Tested BOP pipe rams to 20 bar/ 5 min and 345 bar/ 10 min as per Maersk procedure.
12:15	12:30	139	drilling -- casing	ok	Opened BOP, released PADPRT according to Vetco procedure.
12:30	13:15	139	drilling -- casing	ok	L/D cement head. M/U double to landing string. Installed sponge balls and circulated w/ 3500 l/min/ 37 bar.
13:15	14:00	139	drilling -- casing	ok	POOH from 139 m to surface, cleaned PADPRT and checked lead impression blocks. L/O tool to cantilever.
14:00	14:30	0	drilling -- casing	ok	Cleaned and cleared rig floor.
14:30	15:15	139	drilling -- bop/wellhead equipment	ok	M/U bullnose, WBRRT and wearbushing. RIH to 139 m and landed WB, took 5 ton overpull.
15:15	15:45	139	drilling -- bop activities	ok	Lined up and tested middle pipe ram to 20 bar/ 5 min and 345 bar/ 10 min.
15:45	16:30	0	drilling -- bop/wellhead equipment	ok	Released WBRRT with 5 right hand turns, POOH to surface. Cleaned and reset running tool, L/O same.
16:30	17:00	0	drilling -- bop/wellhead equipment	ok	Cleaned and cleared rigfloor.
					Continue reporting on F-99 during Maersk rig maintenance/rig survey.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	209		pipe handling equ syst -- other	0	00:00	Mud saver valve on fill-up tool leaked. Replaced same.
00:00	139		service equ -- cementing unit	0	00:00	Leak on Halliburton unit

Drilling Fluid

Sample Time	10:00	21:00
Sample Point	Active pit	Flowline
Sample Depth mMD	3097	3097
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		

Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	36
Yield point (Pa)	10	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		