

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-04 00:00 - 2013-09-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	5.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3097
Depth mTVD:	2901.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Picked up and made up 8 1/2" bottom hole assembly.
Ran in hole with 8 1/2" bottom hole assembly to 2981m MD.
Performed choke drill.
Washed in hole with 8 1/2" bottom hole assembly to 3027m MD.

Summary of planned activities (24 Hours)

Drill out cement in shoetrack and 3 meters new formation.
Perform FIT to 1.60 sg.
Drill and orient 8 1/2" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
09:30	09:45	0	drilling -- drill	ok	***Report continuing from well 15/9-F-99, report #229*** Performed prejob meeting prior to pick up and make up 8 1/2" bottom hole assembly.
09:45	11:15	47	drilling -- trip	ok	Picked up and made up 8 1/2" bottom hole assembly to 47m MD.
11:15	13:30	47	drilling -- trip	ok	Uploaded and iniated Testrak and ontrak/copilot.
13:30	14:00	47	drilling -- trip	ok	Picked up float sub and stabilizer. Washed and cleaned all ports.
14:00	15:00	50	drilling -- trip	ok	Installed radioactive sources.
15:00	16:45	198	drilling -- trip	ok	Picked up and made up 8 1/2" bottom hole assembly from 50m to 198m.
16:45	17:15	198	drilling -- trip	ok	Changed to 5 1/2" handling equipment.
17:15	18:45	198	drilling -- trip	ok	Ran in hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 198m to 1005m. Average tripping speed: 530 m/hr.
18:45	19:30	1005	drilling -- trip	ok	Filled pipe. Performed shallow test of MWD tools.
19:30	21:00	2013	drilling -- trip	ok	Ran in hole with 8 1/2" bottom hole assembly from 1005m to 2013m. Average tripping speed: 672 m/hr.
21:00	21:15	2013	drilling -- trip	ok	Filled drillpipe.
21:15	22:45	2981	drilling -- trip	ok	Ran in hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 2013m to 2981m. Average tripping speed: 645 m/hr.
22:45	23:45	2981	drilling -- other	ok	Performed choke drill.
23:45	00:00	3027	drilling -- trip	ok	Established circulation with 1500 lpm, 121 bar and 30 rpm. Washed in hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 2981m to 3027m .

Drilling Fluid

Sample Time	03:00	10:30
Sample Point	Flowline	Active pit
Sample Depth mMD	3097	3097
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.28
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	37	35

Yield point (Pa)	10.5	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		