

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-06 00:00 - 2013-09-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	8
Days Ahead/Behind (+/-):	11.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	159
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	3260
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Drilled and oriented 8 1/2" hole from 3306m MD to 3465m MD.
Circulated hole clean.
Performed pressure surveys with TesTrak.
Pulled out of hole with 8 1/2" bottom hole assembly to 1926m MD.

Summary of planned activities (24 Hours)

Lay down 8 1/2" bottom hole assembly.
Rig up to run 7" liner.
Run 7" liner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:45	3343	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3306m MD to 3343m MD with 2250 lpm, 201-204 bar, 140 rpm, 16-24 kNm, 1.52-1.53 sg ECD, 7-8 MT. Drilling ROP: 30 m/hr. Average ROP (including connections): 21.1 m/hr
01:45	02:00	3343	drilling -- survey	ok	Recycled pumps due to bad survey.
02:00	07:15	3465	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3343m MD to 3465m MD with 2250 lpm, 203-206 bar, 140 rpm, 13-22 kNm, 1.53-1.55 sg ECD, 7-8 MT. Drilling ROP: 30 m/hr. Average ROP (including connections): 23.2 m/hr.
07:15	07:30	3465	drilling -- survey	ok	Performed TD survey.
07:30	09:45	3465	drilling -- circulating conditioning	ok	Circulated hole clean with 2400 lpm, 238-240 bar and 140 rpm.
09:45	10:15	3465	drilling -- pressure detection	ok	Performed flowcheck prior to start perform pressure surveys for 15 minutes - well static. Meanwhile: Performed prejob meeting prior to start performing pressure surveys.
10:15	10:45	3465	drilling -- survey	ok	Downlinked MWD tools.
10:45	11:15	3452	drilling -- other	ok	Relogged interval from 3462m MD to 3452m MD with 2100 lpm, 190 bar.
11:15	12:15	3365	drilling -- trip	ok	Pulled wet out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 3452m MD to 3365m MD.
12:15	12:30	3365	drilling -- other	ok	Performed sticky test prior to start pressure surveys.
12:30	16:45	3279	drilling -- other	ok	Performed pressure surveys with TesTrak at: - 3362.4 m MD - 3333.9 m MD - 3328.4 m MD - 3323.4 m MD - 3312.9 m MD - 3305.9 m MD - 3298.9 m MD - 3293.4 m MD - 3287.4 m MD - 3279.4 m MD
16:45	19:00	3237	drilling -- other	ok	Relogged interval from 3253 - 3214m MD with 2200 lpm, 187 bar and 60 rpm.
19:00	19:15	3237	drilling -- pressure detection	ok	Performed flowcheck prior to start pulling out of hole with 8 1/2" bottom hole assembly in open hole for 15 minutes - well static.
19:15	20:00	3237	drilling -- other	ok	Pumped slug and dropped 3" drift..
20:00	20:45	3090.1	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 3237m MD to 3090m MD at 240 sec/stand.
20:45	21:00	2985	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 3090m MD to 2985m MD at 210 sec/stand.
21:00	21:15	2985	drilling -- other	ok	Performed free torque readings for liner hanger reference.
21:15	21:30	2985	drilling -- pressure detection	ok	Performed flow check prior to pull out of hole with 8 1/2" bottom hole assembly in cased hole for 15 minutes - well static.
21:30	22:00	2750	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 2985m MD to 2750m MD at 210 sec/stand.
22:00	23:00	2400	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 2750m MD to 2400m MD at 180 sec/stand.
23:00	00:00	1926	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 2400m MD to 1926m MD at 120 sec/stand.

Drilling Fluid

Sample Time	09:00	09:30
Sample Point	Active pit	Flowline
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		

Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	37	37
Yield point (Pa)	10.5	10
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3244		1.29	estimated
00:00	3465		1.1	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3332.3	3127.6	4.5	57.22	
3372.8	3168	4.34	52.65	
3413.2	3208.2	4.31	56.41	
3453.8	3248.7	4.32	59.58	
3465	3259.9	4.32	59.58	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3290	3310	0	0	Br yel direct fluo, Si strmg bl-wh blmg cut , Yel brn residue	
3304	3465	3099	3260		Sandstone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	3303		3098.5		4.85		37147	3133	1458	122	69