

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-07 00:00 - 2013-09-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	9
Days Ahead/Behind (+/-):	13.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	3260
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 1926m MD, and laid down same to deck.
Rigged up to run 7" casing.
Ran 7" liner to 474m MD.
Picked up and made up 7" liner hanger assembly.

Summary of planned activities (24 Hours)

Run 7" liner to setting depth.
Circulate 2 x open hole volumes.
Set and cement 7" liner hanger.
Set liner hanger packer element and pressure test packer to 340 bar for 10 minutes.
Pull out of hole with liner hanger running tool.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	1600	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 1926m MD to 1600m MD at 1.5 min/stand. Average pulling speed: 600 m/hr
00:30	02:30	386	drilling -- trip	ok	Pulled out of hole with 8 1/2" bottom hole assembly on 5 1/2" drill pipe from 1600m MD to 386m MD at 1 min/stand. Average pulling speed: 620 m/hr
02:30	02:45	386	drilling -- pressure detection	ok	Performed flowcheck prior to pull bottom hole assembly through BOP for 15 minutes - well static. Meanwhile: Performed prejob meeting prior to brake out and lay down 8 1/2" bottom hole assembly.
02:45	06:30	47	drilling -- trip	ok	Pulled out and laid down 8 1/2" bottom hole assembly to 47m MD. Removed radioactive sources.
06:30	08:00	47	drilling -- trip	ok	Downloaded MWD tools.
08:00	09:00	0	drilling -- trip	ok	Pulled out and laid down 8 1/2" bottom hole assembly from 47m MD to deck.
09:00	10:00	0	drilling -- other	ok	Removed excess equipment from drill floor. Cleaned and cleared rig floor.
10:00	10:15	0	drilling -- casing	ok	Performed prejob meeting prior to rig up to run 7" liner.
10:15	11:45	0	drilling -- casing	ok	Rigged up to run 7" liner.
11:45	12:45	0	completion -- other	ok	Moved rollers and connected hydraulic power. Meanwhile: Serviced travelling block and dolly.
12:45	13:00	0	completion -- other	ok	Performed prejob meeting prior to run 7" liner.
13:00	16:00	60	drilling -- casing	ok	Picked up and made up FMS. Picked up shoe to rotary. Verified floats by hosing water through it. Picked up and made up 3 x intermediate joints and landing collar pup to 60m MD. Crane used for picking up shoe track joints due to hydraulic leak on catwalk.
16:00	19:30	334	completion -- other	ok	Ran 7" liner from 60m MD to 334m MD. Filled liner every 5th joint.
19:30	20:15	334	interruption -- other	ok	Experienced problems with casing tong guide arm. Not possible to retract due to faulty shuttle valve. Attempted to repair shuttle valve - no go. Continued in manual mode.
20:15	22:00	474	drilling -- casing	ok	Ran 7" liner from 334m MD to 474m MD. Filled liner every 5th joint.
22:00	22:15	474	completion -- other	ok	Changed handling equipment and removed power rollers. Meanwhile: Performed prejob meeting prior to pick up and make up 7" liner hanger assembly.
22:15	00:00	474	drilling -- casing	ok	Broke out and laid down fill up crossover. Picked up 7" liner hanger assembly. Made up and installed ball seat and wiper plugs.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
3	8.5 in	TD606X	M223	Hughes Christensen	15.8	3097	3097			23.3	19.1	421	22

Drilling Fluid

Sample Time	04:00
Sample Point	Flowline
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	

Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	37
Yield point (Pa)	10
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3244		1.29	estimated
00:00	3465		1.1	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
100	Baker Hughes Inteq	3097	3465	AutoTrak - CoPilot - OnTrak - ORD - CC N	-999.99