

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-09 00:00 - 2013-09-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	11
Days Ahead/Behind (+/-):	14.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Circulated out excess spacer and cement.
Pulled out of hole with liner hanger running tool and laid down same.
Picked up and made up cleanout assembly and ran in hole to 2163m MD.

Summary of planned activities (24 Hours)

Perform cleanout run.
Perform inflow test.
Displace well to 1.03 sg Brine.
Pull out of hole with cleanout run.
Jet BOP and riser.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	3090.1	drilling -- casing	ok	Continued circulating out spacer and excess cement at 2000 lpm and 183 bar. Diverted 20m3 spacer and excess cement to slop.
00:30	02:00	2970	completion -- other	ok	Broke out cement head, 3 meter pup and 2 drill pipe singles. Laid down same to deck. Inserted 2 x wiper balls and circulated same through st ring.
02:00	07:00	230	drilling -- casing	ok	Pumped slug. Pulled out of hole with liner hanger running tool on 5 1/2" drill pipe from 2970m MD to 230m MD.
07:00	07:15	230	drilling -- casing	ok	Performed prejob meeting prior to pull out of hole with liner hanger running tool.
07:15	07:30	230	drilling -- casing	ok	Removed PS21 slips and installed master bushings.
07:30	07:45	24	drilling -- casing	ok	Pulled out of hole with liner hanger running tool on 5 1/2" drill pipe and 5 1/2" heavt weight drill pipe from 230m MD to 24m MD.
07:45	08:45	0	drilling -- casing	ok	Pulled out of hole and laid down liner hanger running tool to deck.
08:45	09:30	0	completion -- other	ok	Cleaned and tidied rig floor.
09:30	10:30	0	completion -- other	ok	Performed BOP function test.
10:30	11:15	0	completion -- circulating conditioning	ok	Picked up and made up jetting sub and ran in hole to 15m MD. Jetted BOP with 3000 lpm.
11:15	11:45	0	completion -- circulating conditioning	ok	Changed handling equipment.
11:45	12:15	0	completion -- circulating conditioning	ok	Picked up and made up cleanout assembly.
12:15	13:00	0	completion -- circulating conditioning	ok	Moved power rollers. Installed 3 1/2" auto slips and dog collar.
13:00	13:15	0	completion -- circulating conditioning	ok	Performed prejob meeting prior to pick up and make up 3 1/2" drill pipe from deck.
13:15	17:15	404	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly on 3 1/2" drill pipe to 404m MD. Average trip speed: 101 m/hr.
17:15	17:30	404	completion -- circulating conditioning	ok	Changed to 5 1/2" handling equipment.
17:30	18:45	404	completion -- circulating conditioning	ok	Picked up and made up Well commisioner assembly, circulating sub and well patroler assembly.
18:45	19:00	404	completion -- circulating conditioning	ok	Installed PS 21 slips.
19:00	19:15	404	completion -- circulating conditioning	ok	Performed prejob meeting prior to run in hole with cleanout assembly.
19:15	20:30	1040	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly from 404m MD to 1040m MD (9 5/8" scraper at 600m MD).
20:30	21:45	1040	completion -- circulating conditioning	ok	Established circulation with 1500 lpm, 58 bar and 40 rpm and scraped and cleaned area from 592m MD to 623m MD.
21:45	00:00	2163	completion -- circulating conditioning	ok	Ran in hole with cleanout assembly from 1040m MD to 2163m MD.

Drilling Fluid

Sample Time	14:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	

Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	37
Yield point (Pa)	10.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	