

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-09-22 00:00 - 2013-09-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	24
Days Ahead/Behind (+/-):	17.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Nipped up BOP.
Recovered annulus insert.
Ran 10 3/4" surface tieback casing and hanger.
Pressure tested tie-back adapter.

Summary of planned activities (24 Hours)

Activate adjustment sub.
Pressure test tie-back adapter.
Run and set MS-T seal assembly.
Pressure test BOP connection.
Install bowl protector.
Retrieve safe lock plug.
Run completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	completion -- bop/wellhead equipment	ok	Connected tension system. Meanwhile rigged down diverter handling equipment.
00:30	01:00	0	completion -- bop/wellhead equipment	ok	Filled riser with seawater.
01:00	02:00	0	drilling -- casing	ok	Picked up bowl protector RT and made up to 5 1/2" DP. RIH and installed bowl protector at 20,53 meter. POOH with RT.
02:00	04:00	0	completion -- other	ok	Picked up jetting sub and RIH on 5 1/2" DP to 150 meter. Closed upper pipe ram. Pumped seawater at 550 liter/min through choke and kill lines until clean returns observed. Opened upper pipe ram. Pumped 14 m3 HI-vis pill at 2000 liter/min, 5 bar and chased same with 3,5 m3 seawater. RIH to 162 meter and circulated with seawater at 3000 liter/min, 25 bar, 5 rpm. POOH with jetting sub.
04:00	07:30	0	drilling -- casing	ok	Picked up and RIH with annulus insert retrieval tool. Engaged annulus insert at 139,95 meter. Released annulus insert with 6000 Nm. Displaced riser to brine. POOH with annulus insert retrieval tool and insert, laid down same.
07:30	07:45	0	drilling -- casing	ok	Performed pre-job meeting.
07:45	08:45	0	completion -- bop/wellhead equipment	ok	RIH with bowl protector retrieval tool and retrieved bowl protector. POOH with bowl protector and RT.
08:45	09:00	0	drilling -- casing	ok	Cleaned and cleared drill floor.
09:00	09:15	0	drilling -- casing	ok	Performed pre-job meeting prior to rig up handling equipment.
09:15	12:15	0	drilling -- casing	ok	Rigged up 10 3/4" handling equipment for tie-back casing.
12:15	12:30	0	drilling -- casing	ok	Performed pre-job meeting prior to run tie-back connector.
12:30	15:30	0	drilling -- casing	ok	Picked up 10 3/4" tie-back connector, inspected same, ok. Picked up and RIH with 10 3/4" tie-back string as per running tally from surface to 119,34 meter.
15:30	16:00	0	drilling -- casing	ok	Picked up 10 3/4" surface casing hanger assembly with adjustment sub and continued to RIH.
16:00	16:15	0	drilling -- casing	ok	Tagged land off point with 3 Ton. Landed off tie-back string at 139,88 meters.
16:15	16:30	0	drilling -- casing	ok	Rotated string to engage threads in tie-back adapter.
16:30	16:45	0	drilling -- casing	ok	Released riser RT and POOH with same. Meanwhile drained riser.
16:45	18:00	0	drilling -- casing	ok	Performed pre-job meeting prior to rig down handling equipment. Rigged down handling equipment for 10 3/4" tie-back casing and cleared drill floor. Rigged up 5 1/2" handling equipment.
18:00	19:45	0	drilling -- casing	ok	Picked up and made up tie-back torque tool. RIH with tie-back connector torque tool on 5 1/2" DP. Landed and engaged torque tool in tie-back adapter at 139,55 meter and sat down 3 Ton. Made up Tie-back connector to 9500 Nm. POOH with tie-back connector torque tool on 5 1/2" DP.
19:45	20:30	0	drilling -- casing	ok	Rigged 10 3/4" handling equipment for tie-back casing. Performed pre-job meeting.
20:30	21:30	0	drilling -- casing	ok	Picked up casing hanger landing string and RIH to top of casing hanger at 20,5 meter. Engaged same.
21:30	22:45	0	drilling -- casing	ok	Rigged up swedge and hose for tie-back adapter test. Flushed lines and tested lines to 345 bar - 5 minutes. Pressure tested tie-back adapter to 20 / 345 bar - 5 / 10 minutes. Observed B annulus at multibowl. Pumped 486 liter, bled back 486 liter. Rigged down swedge and hose.
22:45	23:15	0	drilling -- casing	ok	Changed to 5 1/2" DP handling equipment.
23:15	00:00	0	drilling -- casing	ok	Picked up adjustable sub setting tool and RIH to 28,3 meter.

Drilling Fluid

Sample Time	11:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	