

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-10-04 00:00 - 2013-10-05 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:51 |
| Report number:           | 36               |
| Days Ahead/Behind (+/-): | 25.5             |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2013-08-29 15:30 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2013-09-07       |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.6                      |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3465   |
| Depth mTVD:                       |        |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2605   |
| Depth At Formation Strength mTVD: | 2459.2 |
| Depth At Last Casing mMD:         | 3463.3 |
| Depth At Last Casing mTVD:        | 3258.2 |

Summary of activities (24 Hours)

Rigged up wireline equipment for additional perforation run #4.  
Leak tested wireline riser.  
Prepared toolstring for run #4. Leak tested QTS and lubricator.  
Waited on seal rings for wireline toolstring, meanwhile performed general rig maintenance.

Summary of planned activities (24 Hours)

Waiting on new seal rings for perforation toolstring.  
Install O-rings and make up guns to toolstring.  
RIH with perforation run #4.  
Correlate at depth and fire guns.  
POOH and L/D toolstring.  
R/D wireline equipment.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity     | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                 |
|------------|----------|---------------|-------------------------|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 02:00    | 0             | completion -- wire line | ok    | Re-installed 7/16" cable drum on W/L unit.<br>Prepared grease injection head and cable head.                                                                                                                                                                                                                                                                                                                           |
| 02:00      | 07:00    | 0             | completion -- wire line | ok    | Leak tested W/L riser rig-up to rig floor with 30/200 bar for 5/10 min.<br>M/U GIH to lubricator section.<br>Schlumberger re-build cable head.                                                                                                                                                                                                                                                                         |
| 07:00      | 10:30    | 0             | completion -- wire line | ok    | Prepared toolstring for run #4.<br>Opened and inspected S6 valve on standpipe manifold, stenciled numbers on manifolds and main deck hatches.<br>Performed general rig maintenance and high wind checks.                                                                                                                                                                                                               |
| 10:30      | 11:00    | 0             | completion -- wire line | ok    | P/U lubricator, M/U wireline toolstring and stabbed lubricator on riser section.                                                                                                                                                                                                                                                                                                                                       |
| 11:00      | 13:15    | 0             | completion -- perforate | ok    | Pressure tested quick test sub and lubricator section to 30/200 bar for 5/10 min.<br>Bled down pressure, lifted lubricator and set back same.                                                                                                                                                                                                                                                                          |
| 13:15      | 19:00    | 0             | interruption -- wait    | ok    | Waited on new seal rings for perforation toolstring, ETA Maersk Inspirer 19:00 hrs w/ helicopter.<br><br>Meanwhile performed general rig maintenance.<br>Opened BOP ram doors. Inspected and measured rams and cavities.                                                                                                                                                                                               |
| 19:00      | 00:00    | 0             | interruption -- wait    | ok    | Waited on new seal rings for perforation toolstring. Helicopter cancelled due to fog. New ETA for seal rings 07:00 hrs w/ supply boat Rem Hrist.<br><br>Meanwhile performed general rig maintenance.<br>Cleaned and inspected all BOP seals prior to closing ram doors. Closed ram doors and prepared BOP for pressure testing.<br>Installed scaffold under NT-2 connector.<br>Torqued up bolts on standpipe valve #6. |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class             | Operation Downtime (min) | Equipment Repaired | Remark                                     |
|------------|-----------|------------|------------------------------------|--------------------------|--------------------|--------------------------------------------|
| 00:00      | 0         |            | service equ -- electr logging eq u | 0                        | 00:00              | Unable to fire guns on perforation run #3. |

Drilling Fluid

|                       |                  |            |                  |
|-----------------------|------------------|------------|------------------|
| Sample Time           | 12:00            | 15:00      | 21:00            |
| Sample Point          | Reserve pit      | Active pit | Reserve pit      |
| Sample Depth mMD      | 3465             | 3465       | 3465             |
| Fluid Type            | Enviromul Yellow | NaCl brine | Enviromul Yellow |
| Fluid Density (g/cm3) | 1.32             | 1.03       | 1.21             |
| Funnel Visc (s)       | -999.99          | -999.99    | -999.99          |
| Mf (I)                |                  |            |                  |
| Pm (I)                |                  |            |                  |
| Pm filtrate (I)       |                  |            |                  |
| Chloride (I)          |                  |            |                  |
| Calcium (I)           |                  |            |                  |
| Magnesium (I)         |                  |            |                  |
| Ph                    |                  |            |                  |
| Excess Lime (I)       |                  |            |                  |
| Solids                |                  |            |                  |

|                         |     |         |     |
|-------------------------|-----|---------|-----|
| Sand ( )                |     |         |     |
| Water ( )               |     |         |     |
| Oil ( )                 |     |         |     |
| Solids ( )              |     |         |     |
| Corrected solids ( )    |     |         |     |
| High gravity solids ( ) |     |         |     |
| Low gravity solids ( )  |     |         |     |
| Viscometer tests        |     |         |     |
| Plastic visc. (mPa.s)   | 37  | -999.99 | 25  |
| Yield point (Pa)        | 10  | -999.99 | 5   |
| Filtration tests        |     |         |     |
| Pm filtrate ( )         |     |         |     |
| Filtrate Lthp ( )       |     |         |     |
| Filtrate Hthp ( )       |     |         |     |
| Cake thickn API ( )     |     |         |     |
| Cake thickn HPHT ( )    |     |         |     |
| Test Temp HPHT (degC)   | 120 |         | 120 |
| Comment                 |     |         |     |