

Summary report

Wellbore: 15/9-F-1 B

Period: 2013-10-05 00:00 - 2013-10-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	37
Days Ahead/Behind (+/-):	25.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3465
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	3463.3
Depth At Last Casing mTVD:	3258.2

Summary of activities (24 Hours)

Waited on new seal rings for perforation toolstring.
Installed seal rings and M/U perforation guns to toolstring.
RIH with perforation run #4.
Correlated at depth and perforated intervals 3273 - 3274,5 m and 3288 - 3294 m.
POOH with run #4, L/D toolstring and R/D wireline equipment.
Removed split hatches on F-1 slot.

Summary of planned activities (24 Hours)

Install permanent hatch on F-1 slot.
Perform final pressure tests on Xmas tree.
R/D test equipment and prepare for skidding.
Handover well F-1 B to production.
Skid cantilever package to slot F-15.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	07:00	0	interruption -- wait	ok	Waited on new seal rings for perforation toolstring. Meanwhile performed general rig maintenance. Prepared BOP for pressure testing. Performed pressure testing of standpipe manifold and BOP.
07:00	09:45	0	completion -- perforate	ok	Schlumberger installed seal rings and tested tools on deck.
09:45	10:30	0	completion -- perforate	ok	Placed barriers prior to handling explosives. M/U guns for perforation run#4 to toolstring. Stabbed lubricator.
10:30	11:30	0	completion -- perforate	ok	Leak tested lubricator/QTS to 30/200 bar 5/10 min. Opened well as per procedure. WHP 35 bar.
11:30	15:15	0	completion -- perforate	ok	RIH w/ perforation run #4 to 3294 m.
15:15	16:15	0	completion -- perforate	ok	Correlated across interval 3294 - 2979 m. Positioned gun with top shot at 3273 m. Bled WHP from 100 to 35 bar.
16:15	16:45	0	completion -- wire line	ok	Fired guns at first interval from 3273 - 3274,5 m. Good indications of guns beeing fired. WHP 37 bar. Positioned guns for second interval from 3288 - 3294 m. Fired guns at second interval, good indication. WHP 37 bar.
16:45	19:00	0	completion -- perforate	ok	POOH with perforation run #4 from 3288 m to 250 m.
19:00	19:30	0	completion -- perforate	ok	Placed barriers and made PA announcement for handling explosives. POOH from 250 m into tool catcher.
19:30	20:15	0	completion -- perforate	ok	Closed SV, SIWHP 37 bar. Closed HMV. Bled down pressure to 5 bar. Inflow tested HMV for 10 min. Good test.
20:15	21:15	0	completion -- perforate	ok	Bled pressure in Xmas tree, riser and lubricator to zero. Flushed riser and lubricator with nitrogen.
21:15	22:30	0	completion -- perforate	ok	Hold TBT. Bled pressure in lubricator, broke same. Hung off guns on clamp and layed down firing head. Cleaned and layed down guns. All shots fired.
22:30	23:15	0	completion -- perforate	ok	Removed QTS and installed lifting cap on riser. Layed down lubricator and removed grease injection head.
23:15	00:00	0	completion -- wire line	ok	Disconnected wireline riser and suspended same with the TDS. Installed tree cap. Removed split hatches from F-1 slot.

Drilling Fluid

Sample Time	12:00	21:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.21
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		

Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	37	25
Yield point (Pa)	10	5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		