

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-01-31 00:00 - 2014-02-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	7
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3147
Depth mTVD:	2948
Plug Back Depth mMD:	3147
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

N/U BOP.
Installed dart in BPV in tubing hanger.
P/T BOP to 20/345 bar for 5/10 min.
R/U Weatherford equipment.
P/U and M/U THRT.
Troubleshoot TDS brake and BX elevator malfunction.

Summary of planned activities (24 Hours)

Repair TDS brake system.
R/U tubing running equipment.
RIH with THRT, engage TH and pull free.
POOH 7" completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	workover -- bop/wellhead equipment	ok	Installed diverter.
00:45	01:45	0	workover -- bop/wellhead equipment	ok	M/U slick joint connection.
01:45	03:00	0	workover -- bop/wellhead equipment	ok	R/D diverter handling equipment. Filled BOP and riser with 1,37 sg OBM.
03:00	04:15	0	workover -- wire line	ok	R/U 3 1/2" handling equipment. Moved Weatherford equipment to setback area.
04:15	04:30	0	workover -- wire line	ok	Performed TBT for installing dart in BPV and P/T BOP.
04:30	06:00	0	workover -- other	ok	P/U and M/U BPV dart RT. RIH and installed dart in BPV as per GE Vetco procedure.
06:00	07:00	0	workover -- other	ok	Closed blind/shear rams. Pressure tested BOP connector againsts BPV to 20/345 bar for 5/10 min.
07:00	07:45	0	workover -- other	ok	POOH and L/O 2 singles 3 1/2" DP and dart RT.
07:45	08:15	0	workover -- bop/wellhead equipment	ok	Changed elevator inserts to 5 1/2". Tidied and cleared rigfloor.
08:15	09:00	0	workover -- bop/wellhead equipment	ok	P/U 5 1/2" DP stand and M/U to 7" x 5 1/2" x-over.
09:00	11:30	0	workover -- completion string	ok	R/U Weatherford tong and function tested same. Meanwhile installed BHA washer. M/U FOSV to 7" x-over.
11:30	11:45	0	workover -- bop/wellhead equipment	ok	Performed TBT prior to retrieve TH.
11:45	12:45	0	workover -- bop/wellhead equipment	ok	P/U and M/U tubing hanger retrieving tool.
12:45	14:30	0	interruption -- repair	ok	Attempted to M/U TDS to stand, w/o success. Prepared permit and isolated equipment to use derrick work basket. Lowered TDS to floor and investigated. Shaft rotated freely, spin function ok. De-isolated TDS and drawworks.
14:30	15:30	0	interruption -- repair	ok	Run TDS up and latched onto stand. Attempted to spin in TDS, no success. Attempted to unlatch BX elevator w/o success. Troubleshoot elevator malfunction.
15:30	17:30	0	interruption -- repair	ok	Evaluated situation and discussed way forward. Held TBT. Removed THRT from string and L/D same. B/O and L/O DP singles from bottom up.
17:30	18:15	0	interruption -- repair	ok	Performed fault finding on elevator open/close function. No success.
18:15	18:45	0	interruption -- repair	ok	Changed elevators and function tested same.
18:45	19:00	0	interruption -- repair	ok	Function tested spin function on TDS at various levels to aid fault finding.
19:00	20:30	0	interruption -- repair	ok	Isolated equipment, TDS and drawworks. Disconnected and blanked off TDS brake hydraulics. Function tested TDS. Observed same intermittent error on brake system.
20:30	00:00	0	interruption -- repair	ok	Lowered blocks to lowest possible position to allow maintenance access (wind speed above 60 kts). Isolated equipment, TDS and drawworks. Maintenance department removed TDS cage and striped down TDS brake system for investigation/removal of brake discs.

Drilling Fluid

Sample Time	16:00
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	

Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	31
Yield point (Pa)	6.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	