

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-06 00:00 - 2014-02-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	13
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3147
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Pulled casing hanger and 10 3/4" Tieback. Removed Diverter. Shut-in production.
Pulled Overshot and removed BOP Tensioners. Nipped down BOP. Disconnected Surface riser and pulled same.
Rigged down Cylinders, Tensioner ring and Centralizer.
Removed hatches and installed sheaves for Guidewires.

Summary of planned activities (24 Hours)

Continue retrieving Production Risers.
RIS with Riser Guide Funnel. Rig up for and run Drilling risers.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	140	plug abandon -- equipment recovery	ok	Installed hydraulic hoses and function tested Weatherford tong.
01:00	01:15	140	plug abandon -- equipment recovery	ok	Performed TBT for B/U and handling of casing hanger, stuck DQ tool and DP joint in one assembly.
01:15	02:15	120	plug abandon -- equipment recovery	ok	Pulled casing hanger above rotary. Set manual slips on 10 3/4" hanger pup and installed dog collar on 5 1/2" DP above hanger. Continued POOH until 10 3/4" pup joint below adjustable sub at surface. Set slips and dog collar. B/O assembly and parked same at setback using aft PRS.
02:15	03:00	120	plug abandon -- equipment recovery	ok	Installed 10 3/4" elevator and Weatherford FMS.
03:00	05:30	0	plug abandon -- equipment recovery	ok	POOH and L/D 10 3/4" casing joints.
05:30	06:00	0	plug abandon -- equipment recovery	ok	Due to high wind and no crane operation, replanned for storage of equipment on rigfloor. Moved equipment and rigged down casing tong and elevators.
06:00	07:00	0	plug abandon -- other	ok	Continued moving equipment and rigged down casing tong and elevators.
07:00	07:15	0	plug abandon -- other	ok	Held TBT to discuss plan for nipping down Diverter and BOP.
07:15	08:45	0	plug abandon -- other	ok	Rigged up Diverter chains. Removed bushings and BHA washer. Pulled Diverter.
08:45	09:15	0	plug abandon -- other	ok	Shut-in production. Disconnected and pulled Overshot.
09:15	11:00	0	plug abandon -- other	ok	Removed BOP tensioners. Disconnected NT2. Nipped down BOP. Simultaneously cleared rigfloor of completion equipment and tools.
11:00	11:45	0	plug abandon -- other	ok	Installed diverter chains to surface riser. Removed scaffolding from riser access.
11:45	12:45	0	plug abandon -- other	ok	Disconnected multibowl connection. Pulled and layed out riser joint.
12:45	13:00	0	plug abandon -- other	ok	Rigged down Diverter chains and installed elevator.
13:00	13:30	0	plug abandon -- other	ok	Removed side outlet valves.
13:30	14:00	0	plug abandon -- other	ok	M/U Tensioning tool to pup joint and stand.
14:00	14:15	0	plug abandon -- other	ok	Performed TBT.
14:15	14:30	0	plug abandon -- other	ok	RIH with Tensioning tool and took weight, 115 T upweight.
14:30	19:00	0	plug abandon -- other	ok	Prepared wellhead and transfered weight from tensioning pistons to block. Disconnected tensioning pistons.
19:00	22:30	0	plug abandon -- other	ok	Rigged down Tension ring assy and removed boat collision stool. Installed nylon protector guide. Removed all protruding nuts and bolts from Multibowl. Meanwhile broke out single of 5 1/2" DP, adjustable sub and XO from 10 3/4" csg assy and L/D same to deck.
22:30	22:45	0	plug abandon -- other	ok	Held TBT for removing hatches and rigging up for running Guidewires and hotstab on minireel hose.
22:45	00:00	0	plug abandon -- other	ok	Started to remove hatches from slot F-6 and rigging up sheaves in moonpool to run Guidewires and Mini reel

Drilling Fluid

Sample Time	02:00	02:30	22:00
Sample Point	Reserve pit	Active pit	Active pit
Sample Depth mMD	3465	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.37	1.37	1.37
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf (I)			
Pm (I)			
Pm filtrate (I)			
Chloride (I)			
Calcium (I)			

Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	35	27	31
Yield point (Pa)	7.5	5	6.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			