

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-10 00:00 - 2014-02-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	17
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3147
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	3090.1
Depth At Last Casing mTVD:	2895

Summary of activities (24 Hours)

Waited on Weather.
Ran Drilling Riser joints, Tensioning joint and BOP joint. Removed Riser Spider.
Ran down with Risers until just above Guide Funnel. Lowered Connector down inside Guide Funnel.

Summary of planned activities (24 Hours)

Install Centralizers and Tensioning system. Install BOP and Diverter.
RIH and retrieve shallow sat SafeLock plug. POOH with same.
RIH with 2 7/8" cement stinger. Tag deepsat plug. Set cement plug above.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	0	interruption -- waiting on weather	ok	Waited on Weather. Meanwhile performed general maintenance and cleaned and cleared in drilling areas Production shut down at 05:00 hrs.
05:00	06:00	0	plug abandon -- other	ok	RIH with Drilling Riser Connector
06:00	07:00	0	plug abandon -- other	ok	Continued RIH with Drilling Riser to 21 m.
07:00	07:15	0	plug abandon -- other	ok	Held TBT with ongoing crew.
07:15	16:45	0	plug abandon -- other	ok	Continued RIH with Drilling Riser from 21 to 103 m. Resumed production according to yellow SIMOPS at 10:30 hrs.
16:45	17:00	0	plug abandon -- other	ok	Changed from BX elevator to 24" csg elevator.
17:00	17:15	0	plug abandon -- other	ok	Held TBT prior to picking up Tensioning joint.
17:15	19:00	0	plug abandon -- other	ok	P/U Tensioning joint and M/U same.
19:00	19:15	0	plug abandon -- other	ok	Held TBT with ongoing crew
19:15	19:30	0	plug abandon -- other	ok	Ran Tensioning joint and landed same on C-plate.
19:30	19:45	0	plug abandon -- other	ok	Installed DP elevator and rotator
19:45	20:00	0	plug abandon -- other	ok	P/U BOP joint
20:00	21:30	0	plug abandon -- other	ok	M/U BOP joint and tested same.
21:30	22:15	0	plug abandon -- other	ok	Lifted string. Removed casing elevator and C-plate. Removed Riser Spider.
22:15	22:45	0	plug abandon -- other	ok	Installed Outer ring, Master bushing and Bowls.
22:45	23:00	0	plug abandon -- other	ok	P/U and M/U XO and landing single.
23:00	23:15	0	plug abandon -- other	ok	ROV removed hole cover from Guide Funnel.
23:15	23:30	0	plug abandon -- other	ok	Lowered Connector down above Guide Funnel. Re arranged Guide Wire for centralizing.
23:30	23:45	0	plug abandon -- other	ok	Lowered Connector down into Guide Funnel.
23:45	00:00	0	plug abandon -- other	ok	Recovered Tugger to run lifting bridle for Guide Funnel.

Drilling Fluid

Sample Time	02:30
Sample Point	Active pit
Sample Depth mMD	3465
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.37
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	

High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	38
Yield point (Pa)	8
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	