

## Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-14 00:00 - 2014-02-15 00:00

|                                 |                  |
|---------------------------------|------------------|
| <b>Status:</b>                  | normal           |
| <b>Report creation time:</b>    | 2018-05-03 13:51 |
| <b>Report number:</b>           | 21               |
| <b>Days Ahead/Behind (+/-):</b> |                  |
| <b>Operator:</b>                | Statoil          |
| <b>Rig Name:</b>                | MÆRSK INSPIRER   |
| <b>Drilling contractor:</b>     | Maersk Drilling  |
| <b>Spud Date:</b>               | 2013-08-29 15:30 |
| <b>Wellbore type:</b>           |                  |
| <b>Elevation RKB-MSL (m):</b>   | 54.9             |
| <b>Water depth MSL (m):</b>     | 91               |
| <b>Tight well:</b>              | Y                |
| <b>HPHT:</b>                    | Y                |
| <b>Temperature (I):</b>         |                  |
| <b>Pressure (I):</b>            |                  |
| <b>Date Well Complete:</b>      | 2013-09-07       |

|                                |                          |
|--------------------------------|--------------------------|
| <b>Dist Drilled (m):</b>       | -999.99                  |
| <b>Penetration rate (m/h):</b> | -999.99                  |
| <b>Hole Dia (I):</b>           |                          |
| <b>Pressure Test Type:</b>     | formation integrity test |
| <b>Formation strength (I):</b> |                          |
| <b>Dia Last Casing (I):</b>    |                          |

|                                          |        |
|------------------------------------------|--------|
| <b>Depth at Kick Off mMD:</b>            |        |
| <b>Depth at Kick Off mTVD:</b>           |        |
| <b>Depth mMd:</b>                        | 2878   |
| <b>Depth mTVD:</b>                       |        |
| <b>Plug Back Depth mMD:</b>              |        |
| <b>Depth at formation strength mMD:</b>  |        |
| <b>Depth At Formation Strength mTVD:</b> |        |
| <b>Depth At Last Casing mMD:</b>         | 3090.1 |
| <b>Depth At Last Casing mTVD:</b>        | 2895   |

### Summary of activities (24 Hours)

Continued RIH with 8 1/2" Clean-out assy from 168 to 2712 m.  
Washed down and drilled cement to confirmed hard cement at 2878 m. Confirmed same by setting down 10 T.  
Circulated btm up and POOH to 1457 m. Circulated to take down MW from 1,38 to 1,28 SG.  
Continued POOH with 8 1/2" Clean-out assy to 534 m.

### Summary of planned activities (24 Hours)

None

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity                      | State | Remark                                                                                                                                                                         |
|------------|----------|---------------|------------------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 00:30    | 168           | plug abandon -- circulating conditioning | ok    | Removed Master bushing and installed PS21 slips.                                                                                                                               |
| 00:30      | 01:45    | 980           | plug abandon -- circulating conditioning | ok    | RIH with 8 1/2" Clean-out assy on 5 1/2" DP from 168 to 980 m. Noticed incorrect return volume.                                                                                |
| 01:45      | 02:00    | 980           | interruption -- other                    | ok    | When filling pipe it was concluded that float didn't work. Established circulation and attempted to close float with 980 LPM.                                                  |
| 02:00      | 02:15    | 1124          | plug abandon -- circulating conditioning | ok    | Continued RIH with 8 1/2" Clean-out assy on 5 1/2" DP from 980 to 1124 m.                                                                                                      |
| 02:15      | 02:45    | 1165          | interruption -- other                    | ok    | Checked string. Float not working. Established circulation and attempted to close float with 2500 LPM. RIH one stand and checked float. Still not working.                     |
| 02:45      | 04:15    | 2030          | plug abandon -- circulating conditioning | ok    | Continued RIH with 8 1/2" Clean-out assy on 5 1/2" DP from 1165 to 2030 m.                                                                                                     |
| 04:15      | 04:30    | 2030          | plug abandon -- circulating conditioning | ok    | Broke circulation with 1240 LPM/48 bar to verify unplugged string.                                                                                                             |
| 04:30      | 05:00    | 2188          | plug abandon -- circulating conditioning | ok    | Continued RIH with 8 1/2" Clean-out assy on 5 1/2" DP from 2030 to 2188 m.                                                                                                     |
| 05:00      | 05:15    | 2188          | plug abandon -- circulating conditioning | ok    | Performed kick drill. Stabbed FOSV and closed same in 55 sec.                                                                                                                  |
| 05:15      | 05:30    | 2309          | plug abandon -- circulating conditioning | ok    | Continued RIH with 8 1/2" Clean-out assy on 5 1/2" DP from 2188 to 2309 m. Pipe slipped out in derrick.                                                                        |
| 05:30      | 06:00    | 2309          | interruption -- other                    | ok    | Stopped and performed TBT and SJA before recovering pipe from derrick. Prepared equipment.                                                                                     |
| 06:00      | 07:00    | 2309          | interruption -- other                    | ok    | Held TBT and SJA. Prepared equipment.                                                                                                                                          |
| 07:00      | 09:00    | 2309          | interruption -- other                    | ok    | Recovered dropped pipe stand from derrick. Inspected all contact areas.                                                                                                        |
| 09:00      | 10:00    | 2712          | plug abandon -- circulating conditioning | ok    | Continued RIH with 8 1/2" Clean-out assy on 5 1/2" DP from 2309 to 2712 m.                                                                                                     |
| 10:00      | 10:15    | 2712          | plug abandon -- circulating conditioning | ok    | M/U TDS and performed measurements: Up/down weight: 154/131 T. Rotational weight 141 T / 8-10 kNm. 1000 LPM/35 bar .                                                           |
| 10:15      | 11:30    | 2878          | plug abandon -- circulating conditioning | ok    | Reamed down from 2712 to 2878 m with 2000 LPM/110 bar and 60 RPM/8-15 kNm. Dry cement cuttings on shakers.                                                                     |
| 11:30      | 12:00    | 2878          | plug abandon -- circulating conditioning | ok    | Tagged hard cement at 2878 m with 10 T. Confirmed tagging.                                                                                                                     |
| 12:00      | 13:00    | 2870          | plug abandon -- circulating conditioning | ok    | Racked back one stand and circulated btm up with 3000 LPM/229 bar and 20 RPM/7-8 kNm.                                                                                          |
| 13:00      | 13:15    | 2870          | plug abandon -- circulating conditioning | ok    | Flowchecked well on TT - well static.                                                                                                                                          |
| 13:15      | 15:00    | 1457          | plug abandon -- circulating conditioning | ok    | POOH with 8 1/2" Clean-out assy on 5 1/2" DP from 2870 to 1457 m.                                                                                                              |
| 15:00      | 18:00    | 1457          | plug abandon -- circulating conditioning | ok    | M/U TDS and circulated to reduce MW from 1,38 to 1,28 SG. Filled sand traps to assist with centrifuge. Simultaneously broke out and L/D cement assy. Changed out casing tongs. |
| 18:00      | 18:15    | 1457          | plug abandon -- circulating conditioning | ok    | Pumped slug and chased same.                                                                                                                                                   |
| 18:15      | 19:00    | 977           | plug abandon -- circulating conditioning | ok    | POOH with 8 1/2" Clean-out assy on 5 1/2" DP from 1457 to 977 m.                                                                                                               |
| 19:00      | 19:15    | 977           | plug abandon -- circulating conditioning | ok    | Held TBT with ongoing crew.                                                                                                                                                    |
| 19:15      | 20:00    | 210           | plug abandon -- circulating conditioning | ok    | POOH with 8 1/2" Clean-out assy on 5 1/2" DP from 977 to 210 m.                                                                                                                |
| 20:00      | 20:15    | 7             | plug abandon -- circulating conditioning | ok    | POOH with 8 1/2" Clean-out assy on 5 1/2" HWDP from 210 to 7 m.                                                                                                                |
| 20:15      | 20:30    | 7             | plug abandon -- circulating conditioning | ok    | Held TBT for removing PS21 slips and handling BHA.                                                                                                                             |
| 20:30      | 20:45    | 7             | plug abandon -- circulating conditioning | ok    | Removed PS21 slips and installed Master bushing.                                                                                                                               |
| 20:45      | 21:00    | 0             | plug abandon -- circulating conditioning | ok    | L/D 8 1/2" Clean-out assy to deck.                                                                                                                                             |
| 21:00      | 21:15    | 0             | plug abandon -- cut                      | ok    | Held TBT for handling Cutting assy. Cleaned and cleared rig floor.                                                                                                             |

|       |       |     |                        |    |                                                                                                                                                 |
|-------|-------|-----|------------------------|----|-------------------------------------------------------------------------------------------------------------------------------------------------|
| 21:15 | 22:00 | 10  | plug abandon -- cut    | ok | P/U 9 5/8" Cutting assy.<br>Connected TDS and tested knives.<br>Prepared knives for RIH.                                                        |
| 22:00 | 22:15 | 10  | plug abandon -- cut    | ok | Installed PS21 slips.                                                                                                                           |
| 22:15 | 22:30 | 214 | plug abandon -- cut    | ok | RIH with 9 5/8" Cutting assy on 5 1/2" HWDP from 10 to 214 m.                                                                                   |
| 22:30 | 23:45 | 534 | plug abandon -- cut    | ok | Continued RIH with 9 5/8" Cutting assy on 5 1/2" DP from 214 to 534 m.<br>Filled pipe at 494 m. Leakage on forward PRS hydraulic hose occurred. |
| 23:45 | 00:00 | 534 | interruption -- repair | ok | Repaired leaking hose on forward PRS.                                                                                                           |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class                                    | Operation Downtime (min) | Equipment Repaired | Remark                                                                                                                                                                                                                                                                 |
|------------|-----------|------------|-----------------------------------------------------------|--------------------------|--------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 1800      |            | pipe handling equ syst -- other                           | 0                        | 00:00              | During tripping we had 3 x equipment downtimes:<br>- PS21 did not open 100 % before 5 1/2" DP was pulled through. Checked and repaired slips . 0,5 hrs.<br>- Encoder problem on aft PRS. Switched to forward PRS. 0,25 hrs.<br>- Broken fitting on BX elvator. Changed |
| 00:00      | 2309      |            | pipe handling equ syst -- vertical pipe handling equ syst | 0                        | 00:00              | A stand of 5 1/2" Dp came unintentionally out of fingerboard while RIH. It leaned against the derrick structure.<br>No pertensial for personal injury as this happened in Red Zone with no one inside.<br>The PRS was operated in auto mode and within design criter   |

Bit Record

| Run No. | Bit Size | Bit Type | IADC Code | Manufacturer | Hrs Drilled | Start mMD | End mMD | Hole Made (last 24H) | Hours Drilled (last 24H) | Form ROP | Total ROP | Total Hole Made | Total Hrs Drilled |
|---------|----------|----------|-----------|--------------|-------------|-----------|---------|----------------------|--------------------------|----------|-----------|-----------------|-------------------|
| 9       | -999 in  | N.A.     |           | Unknown      |             |           |         |                      |                          |          |           |                 |                   |

Drilling Fluid

|                         |                  |
|-------------------------|------------------|
| Sample Time             | 13:00            |
| Sample Point            | Active pit       |
| Sample Depth mMD        | 3465             |
| Fluid Type              | Enviromul Yellow |
| Fluid Density (g/cm3)   | 1.37             |
| Funnel Visc (s)         | -999.99          |
| Mf ( )                  |                  |
| Pm ( )                  |                  |
| Pm filtrate ( )         |                  |
| Chloride ( )            |                  |
| Calcium ( )             |                  |
| Magnesium ( )           |                  |
| Ph                      |                  |
| Excess Lime ( )         |                  |
| Solids                  |                  |
| Sand ( )                |                  |
| Water ( )               |                  |
| Oil ( )                 |                  |
| Solids ( )              |                  |
| Corrected solids ( )    |                  |
| High gravity solids ( ) |                  |
| Low gravity solids ( )  |                  |
| Viscometer tests        |                  |
| Plastic visc. (mPa.s)   | 32               |
| Yield point (Pa)        | 5                |
| Filtration tests        |                  |
| Pm filtrate ( )         |                  |
| Filtrate Lthp ( )       |                  |
| Filtrate Hthp ( )       |                  |
| Cake thickn API ( )     |                  |
| Cake thickn HPHT ( )    |                  |
| Test Temp HPHT (degC)   | 120              |
| Comment                 |                  |