

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-15 00:00 - 2014-02-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	22
Days Ahead/Behind (+/-):	.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2878
Depth mTVD:	
Plug Back Depth mMD:	2878
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Continued RIH with 9 5/8" Cutter assy from 815 to 1457 m. Cutted casing.

POOH with casing Cutter assy.

P/U Retrieval tool for Lock Down assy. RIH and retrieved Lock Down assy on third attempt. Re-dressed tool and RIH to pull 10 3/4" Seal assy. Pulled same.

M/U Spear assy and RIH to 119 m. Slip and cut drill line.

Summary of planned activities (24 Hours)

Pull 10 3/4" x 9 5/8" casing.

Install 13 3/8" Wear Bushing.

RIH and Cut 13 3/8" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	534	interruption -- repair	ok	Continued repairing leaking hose on PRS.
01:30	02:00	815	plug abandon -- cut	ok	Continued RIH with 9 5/8" Cutting assy on 5 1/2" DP from 534 to 815 m.
02:00	03:45	815	interruption -- waiting on weather	ok	Waited on Weather due to wind above the 65 knots limitation of PRS. Monitored well on Trip Tank.
03:45	05:15	1422	plug abandon -- cut	ok	Continued RIH with 9 5/8" Cutting assy on 5 1/2" DP from 815 to 1422 m.
05:15	06:00	1457	plug abandon -- cut	ok	Connected TDS and filled pipe. RIH to below 1457 m and recorded parametres: Up/down weights: 120/109 T. 800 LPM/44 bar. Positioned pipe at 1457 m and cut 9 5/8" casing according to procedure. Verified cut by sound, pressure and torque. Continued cutting for 5 min.
06:00	06:15	1457	plug abandon -- cut	ok	Flowchecked well for 15 min.
06:15	06:30	1457	plug abandon -- cut	ok	Pumped slug. Chased same.
06:30	08:15	215	plug abandon -- cut	ok	POOH with 9 5/8" casing Cutter assy on 5 1/2" DP from 1457 to 215 m. Speed restricted due to Cutters in string.
08:15	08:45	10	plug abandon -- cut	ok	POOH with 9 5/8" casing Cutter assy on 5 1/2" HWDP from 215 to 10 m. Speed restricted due to Cutters in string.
08:45	09:00	10	plug abandon -- cut	ok	Removed PS21 slips and installed Master bushing.
09:00	09:15	0	plug abandon -- cut	ok	Cleaned, inspected and L/D Cutter assy to deck.
09:15	09:30	0	plug abandon -- cut	ok	Cleaned and cleared rig floor.
09:30	10:00	50	plug abandon -- other	ok	P/U Jetting sub, one stand of 5 1/2" HWDP and Lock Down Retrieval tool. RIH to 50 m.
10:00	10:15	138	plug abandon -- other	ok	RIH with Lock Down Retrieval tool from 50 to 138 m on 5 1/2" DP. Speed restricted.
10:15	10:30	138	plug abandon -- other	ok	Jet washed with 3000 LPM/52 bar. Made 5 passes.
10:30	10:45	190	plug abandon -- other	ok	Continued RIH with Lock Down Retrieval tool from 138 to 190 m bit depth. J'ed into sub as per instructions.
10:45	11:15	50	plug abandon -- other	ok	POOH with Lock Down Retrieval tool on 5 1/2" DP from 190 to 50 m. Speed restricted.
11:15	11:30	50	plug abandon -- other	ok	Pulled and checked Lock Down Retrieval tool. No Lock Down assy attached. Re-sat tool. Misrun.
11:30	11:45	190	plug abandon -- other	ok	RIH with Lock Down Retrieval tool from 50 to 190 m. Speed restricted.
11:45	12:00	190	plug abandon -- other	ok	J'ed into sub as per instructions.
12:00	12:15	50	plug abandon -- other	ok	POOH with Lock Down Retrieval tool on 5 1/2" DP from 190 to 50 m. Speed restricted.
12:15	12:30	50	plug abandon -- other	ok	Pulled and checked Lock Down Retrieval tool. No Lock Down assy attached. Re-sat tool. Closed piston fully.
12:30	13:00	190	plug abandon -- other	ok	RIH with Lock Down Retrieval tool from 50 to 190 m. Speed restricted.
13:00	13:15	190	plug abandon -- other	ok	J'ed into sub as per instructions. Pulled with 20 T over pull and observed.
13:15	13:30	50	plug abandon -- other	ok	POOH with Lock Down Retrieval tool on 5 1/2" DP from 190 to 50 m. Speed restricted.
13:30	13:45	50	plug abandon -- other	ok	Pulled and checked Lock Down Retrieval tool. Lock Down assy attached.
13:45	14:00	50	plug abandon -- other	ok	Released Lock Down sub from retrieval tool.
14:00	14:45	50	interruption -- repair	ok	M/U Retrieval tool to string. Observed oil leaked from tool. Trouble shot same. Fumed on rig floor occurred.
14:45	15:15	50	interruption -- waiting on weather	ok	Cleared rig floor due to fumes from boat alongside.
15:15	15:45	50	interruption -- repair	ok	Filled retrieval tool with oil and resat same.
15:45	16:15	170	plug abandon -- other	ok	RIH with retrieval tool on 5 1/2" DP from 50 to 170 m. Speed restricted.
16:15	16:30	170	plug abandon -- other	ok	Jet washed profile with 3000 LPM/54 bar.
16:30	16:45	170	plug abandon -- other	ok	M/U stand of 5 1/2" DP and recorded up/down weights: 82/79 T
16:45	17:00	190	plug abandon -- other	ok	Placed Retrieval tool at 137 m and function tested BOP.
17:00	17:30	190	plug abandon -- other	ok	Closed annular with 500 psi and performed friction test up/down: 84 /76 T.
17:30	17:45	190	plug abandon -- other	ok	Landed out Retrieval tool on 10 3/4" Seal assy and pulled free with 12 T over pull.

17:45	18:00	190	plug abandon -- other	ok	Observed for pressure build up on choke. Pressure stable. Opened BOP.
18:00	18:15	50	plug abandon -- other	ok	POOH with Lock Down Retrieval tool on 5 1/2" DP from 190 to 50 m. Speed restricted.
18:15	19:00	45	plug abandon -- other	ok	Pulled Retrieval tool. Removed Seal assy. Re-sat tool and L/D same to deck.
19:00	19:15	45	plug abandon -- other	ok	Held TBT with ongoing crew.
19:15	19:30	0	plug abandon -- other	ok	Racked stand of 5 1/2" HWDP and L/D Bull nose.
19:30	20:00	0	plug abandon -- equipment recover y	ok	Installed BHA washer on top of Diverter.
20:00	20:15	0	plug abandon -- equipment recover y	ok	Held TBT for P/U Spear assy.
20:15	20:30	0	plug abandon -- equipment recover y	ok	P/U Spear assy. Inspected and prepared same.
20:30	20:45	38	plug abandon -- equipment recover y	ok	RIH on 5 1/2" HWDP to 38 m. L/O top single.
20:45	21:00	119	plug abandon -- equipment recover y	ok	Continued RIH on 5 1/2" HWDP from 38 to 119 m.
21:00	21:15	119	plug abandon -- equipment recover y	ok	Performed kick drill. Stabbed FOSV and closed same in 55 sec.
21:15	21:30	119	plug abandon -- equipment recover y	ok	Held TBT for slip and cut drill line.
21:30	00:00	119	plug abandon -- other	ok	Slip and cut drill line.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
10	8.5 in	N.A.		Unknown									

Drilling Fluid

Sample Time	13:00	14:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.37	1.28
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	32	32
Yield point (Pa)	5	5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		