

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-16 00:00 - 2014-02-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	23
Days Ahead/Behind (+/-):	1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2878
Depth mTVD:	
Plug Back Depth mMD:	2878
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Finalized slip and cut.
Positioned Spear at 144 m and engaged same. Pulled casing free.
Circulated to take up mud weight from 1,28 to 1,40 SG.
Pulled casing to RKB on HWDP. Riggged up casing handling equipment and pulled 10 3/4" x 9 5/8" casing to 721 m.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	119	plug abandon -- other	ok	Finalized slip and cut.
00:15	00:30	144	plug abandon -- equipment recovery	ok	M/U stand of 5 1/2" HWDP to string and connected TDS.
00:30	00:45	140	plug abandon -- equipment recovery	ok	Performed TBT. Recorded up/down weight: 81/78 T.
00:45	01:00	1452	plug abandon -- equipment recovery	ok	Established 200 LPM/10 bar. Engaged spear at 144 m. Pressure increased to 17 bar. Stopped flow and bled off pressure. Pulled casing free with 174 T on weight indicator. Pulled 10 3/4" x 9 5/8" casing from cut at 1457 to 1452 m. New depth including casing string.
01:00	04:15	1452	plug abandon -- equipment recovery	ok	Established circulation and took up mud weight from 1,28 to 1,40 SG. Circulated with 2000 LPM/53 bar.
04:15	04:30	1452	plug abandon -- equipment recovery	ok	Flowchecked well for 15 min - well static.
04:30	04:45	1452	plug abandon -- equipment recovery	ok	Pumped 1,8 SG slug.
04:45	06:00	1314	plug abandon -- equipment recovery	ok	POOH with 10 3/4" x 9 5/8" casing on 5 1/2" HWDP from 1452 to 1314 m.
06:00	06:30	1314	plug abandon -- equipment recovery	ok	Released Spear and racked same in derrick.
06:30	06:45	1314	plug abandon -- equipment recovery	ok	Cleaned and cleared rig floor.
06:45	07:00	1314	plug abandon -- equipment recovery	ok	Started to rig up handling equipment for 10 3/4" casing.
07:00	07:15	1314	plug abandon -- equipment recovery	ok	Held prejob meeting with ongoing crew regarding rig up of handling equipment.
07:15	08:45	1314	plug abandon -- equipment recovery	ok	Riggged up handling equipment for 10 3/4" casing. Problems with tong occurred.
08:45	09:45	1314	interruption -- repair	ok	Troubleshoot issues with Power Slips hydraulic fittings.
09:45	11:00	1314	interruption -- repair	ok	Trouble shot issues with casing door function. Changed out tong. Coupling between Tong and IRN failed.
11:00	11:45	1314	interruption -- repair	ok	Coupling between Tong and IRN failed. Fixed same.
11:45	12:45	1314	interruption -- repair	ok	Moved spare casing tong from Aux side. Blew a gasket in the roughneck coupling / hose when unmounting tong from frame. Fault on PRS ocured.
12:45	13:00	1314	interruption -- repair	ok	VFD fault on forward PRS. Fixed same,
13:00	13:30	1314	interruption -- repair	ok	Installed new casing tong into position.
13:30	13:45	1314	plug abandon -- equipment recovery	ok	Held TBT prior to start pulling 10 3/4" casing.
13:45	15:00	1210	plug abandon -- equipment recovery	ok	Pulled 10 3/4" casing joints from 1314 to 1210 m.
15:00	15:15	1210	interruption -- repair	ok	Riggged up control panel for stabbing arm on tong due to arm slipping forward.
15:15	19:00	950	plug abandon -- equipment recovery	ok	Continued pulling 10 3/4" casing joints from 1210 to 950 m. Pulled 6 jnts/hr in average.
19:00	19:15	950	plug abandon -- equipment recovery	ok	Held TBT with ongoing crew.
19:15	20:00	850	plug abandon -- equipment recovery	ok	Continued pulling 10 3/4" casing joints from 950 to 850 m.
20:00	20:15	850	plug abandon -- equipment recovery	ok	Held TBT for changing handling equipment to 9 5/8".
20:15	21:15	850	plug abandon -- equipment recovery	ok	Removed Flushed Mounted Spider and Master bushing ring. Installed PS21 with 9 5/8" inserts. Changed lower jaws on casing tong.
21:15	21:30	850	plug abandon -- equipment recovery	ok	B/O and L/D 10 3/4" x 9 5/8" XO.
21:30	22:00	850	plug abandon -- equipment recovery	ok	Removed elevator and rotator for 10 3/4" and installed BX elevator dressed for 9 5/8". Changed upper jaws on casing tong. Changed Swedge to 9 5/8".
22:00	22:30	850	interruption -- repair	ok	Troubleshoot problems with casing tong. Not able to run in automatic mode.
22:30	23:00	816	plug abandon -- equipment recovery	ok	Pulled 9 5/8" casing from 850 to 816 m. Worked casing tong on tong panel while re-starting tong PLC.
23:00	23:15	816	interruption -- repair	ok	Worked on sensors on casing tong and calibrated same.
23:15	00:00	721	plug abandon -- equipment recovery	ok	Pulled 9 5/8" casing joints from 816 to 721 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	534		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	One hydraulic hose on forward PRS leaked and was repaired. Aft PRS had encoder problem.
00:00	980		drillstring downhole -- other	0	00:00	The 8 1/2" Clean-out assy was pre-made up from shore. When running in hole it was noticed the return volume was not correct. When filling pipe it was concluded that float did not hold flow from below. Attempted to close float by applying flow without suc

Drilling Fluid

Sample Time	14:00	21:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	40	40
Yield point (Pa)	7.5	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		