

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-17 00:00 - 2014-02-18 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	24
Days Ahead/Behind (+/-):	2.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	2878
Depth mTVD:	
Plug Back Depth mMD:	2878
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Continued POOH with 9 5/8" casing from 721 to surface.
 Rigged down casing handling equipment.
 Installed Wearbushing. RIH with 13 3/8" casing Cutter and cut at 1399 m. POOH with same.
 Pulled WB. RIH with Seal assy RT to 174 m.

Summary of planned activities (24 Hours)

Pull 13 3/8" casing. Rig down casing handling equipment.
 Run Nominal Bore Protector.
 M/U cement stinger and RIH with same.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	19	plug abandon -- equipment recovery	ok	Continued POOH with 9 5/8" casing from 721 to 19 m. Pulled 9,5 jnts/hr in average.
06:00	06:15	0	plug abandon -- equipment recovery	ok	Pulled remaining 9 5/8" and L/D to deck.
06:15	06:30	0	plug abandon -- equipment recovery	ok	Held TBT for rigging down handling equipment.
06:30	07:00	0	plug abandon -- equipment recovery	ok	Started to rig down casing handling equipment.
07:00	07:15	0	plug abandon -- equipment recovery	ok	Held TBT with ongoing crew for rigging down/up handling equipment.
07:15	08:15	0	plug abandon -- equipment recovery	ok	Rigged down casing handling equipment and rigged up for handling DP.
08:15	08:30	0	plug abandon -- equipment recovery	ok	Cleaned and cleared Rig Floor.
08:30	08:45	0	plug abandon -- other	ok	Held TBT for setting Wear Bushing.
08:45	09:15	47	plug abandon -- other	ok	M/U Jet sub, one stand of 5 1/2" HWDP and WB RT with 13 3/8" WB. RIH to 47 m.
09:15	09:30	140	plug abandon -- other	ok	RIH with Jet sub and WB RT on 5 1/2" HWDP from 47 to 140 m. Speed restricted due to full bore tool.
09:30	09:45	140	plug abandon -- other	ok	Jet washed WH with 3000 LPM/58 bar.
09:45	10:15	185	plug abandon -- other	ok	M/U landing stand and landed 13 3/8" Wear Bushing in profile.
10:15	10:30	47	plug abandon -- other	ok	POOH with Jet sub and WB RT from 185 to 47 m. Speed restricted due to full bore tool.
10:30	10:45	47	plug abandon -- other	ok	Re-sat WB RT in rotary and L/D same.
10:45	11:00	0	plug abandon -- other	ok	Racked stand of 5 1/2" HWDP and L/D Jet sub.
11:00	11:15	0	plug abandon -- other	ok	Cleaned and cleared Rig Floor.
11:15	11:30	0	plug abandon -- other	ok	L/D 10 3/4" Spear assy to deck.
11:30	11:45	0	plug abandon -- cut	ok	Held TBT for RIH with casing cutter assy.
11:45	12:00	0	plug abandon -- cut	ok	P/U 13 3/8" Cutter assy.
12:00	12:15	0	plug abandon -- cut	ok	Connected TDS and tested cutter with 435 LPM/1 bar.
12:15	12:30	0	plug abandon -- cut	ok	Removed Master bushing and installed PS21 slips.
12:30	15:15	1375	plug abandon -- cut	ok	RIH with 13 3/8" casing Cutter assy on 5 1/2" DP to 1375 m. Filled every 500 m without being connected.
15:15	15:30	1375	plug abandon -- cut	ok	Recorded parametres: Up/down weights: 115/107 T, rotational weight: 110 T, free torque: 4 kNm.
15:30	16:15	1399	plug abandon -- cut	ok	Spaced out to position cutters at 1399 m. Cut 13 3/8" casing with 1000 LPM and 80 RPM.
16:15	16:45	1399	plug abandon -- cut	ok	Flowchecked well on Trip Tank - well static. Pumped 1,8 SG slug and chased same.
16:45	17:45	242	plug abandon -- cut	ok	POOH with 13 3/8" Casing Cutter on 5 1/2" DP from 1399 to 242 m.
17:45	18:15	242	plug abandon -- other	ok	Inspected and performed service on TDS and PRS.
18:15	18:30	10	plug abandon -- cut	ok	Continued to POOH with 13 3/8" Casing Cutter on 5 1/2" DP from 242 to 10 m.
18:30	18:45	10	plug abandon -- cut	ok	Removed PS21 slips and installed Master Bushing.
18:45	19:00	0	plug abandon -- cut	ok	Pulled 13 3/8" Casing Cutter. Cleaned and inspected same. Racked back in derrick.
19:00	19:15	0	plug abandon -- other	ok	Held TBT with ongoing crew.
19:15	19:30	0	plug abandon -- other	ok	Cleaned and cleared Rig Floor.
19:30	20:15	132	plug abandon -- other	ok	M/U Jet sub, 5 1/2" HWDP stand and WB RT and RIH on 5 1/2" HWDP to 132 m.
20:15	20:30	132	plug abandon -- other	ok	Connected TDS and washed WH area with 2500 LPM/40 bar. Disconnected TDS.
20:30	21:00	185	plug abandon -- other	ok	M/U landing stand and connected TDS. Recorded parametres: Up/down weights: 83/79 T. Engaged Wear Bushing with 5 T. Released WB with 37 T over pull.
21:00	21:45	47	plug abandon -- other	ok	POOH with Jet sub and WB RT from 185 to 47 m. Speed restricted due to full bore tool.
21:45	22:15	47	plug abandon -- other	ok	Released WB from WB RT.
22:15	22:30	47	plug abandon -- other	ok	Re-sat tool and L/O WB RT.
22:30	22:45	47	plug abandon -- other	ok	P/U Seal assy RT and inspected same.
22:45	23:00	47	plug abandon -- other	ok	Held TBT for RIH with Seal assy RT.
23:00	23:30	132	plug abandon -- other	ok	RIH with Jet sub and Seal assy RT on 5 1/2" HWDP from 47 to 132 m.
23:30	23:45	132	plug abandon -- other	ok	Connected TDS and washed WH area with 2500 LPM/40 bar. Disconnected TDS.

23:45	00:00	174	plug abandon -- other	ok	M/U landing stand and connected TDS. Recorded parametres: Up/down weights: 83/79 T. Closed Annular and recorded parametres: Up/down weights: 85/78 T.
-------	-------	-----	-----------------------	----	---

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	50		service equ -- wellhead tubular equ	0	00:00	When pulling the 10 3/4" Lock Down assy and Seal assy a NOR-167 retrieval tool was used. It took 3 attempts to pull the Lock Down assy. When dressing the tool for pulling Seal assy an oil leakage occured. 3,25 hrs extra used. See attached report from
00:00	50		miscellaneous equ syst -- wellhead subs ea run test	0	00:00	Leakage of hydraulic oil in seal assembly running tool caused by unscrewing outer sleeve that keeps the tools hydraulic oil in place. Covered by synergy 1395581.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
15	8.5 in	N.A.		Unknown									

Drilling Fluid

Sample Time	14:00	21:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	40	40
Yield point (Pa)	7.5	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		