

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-18 00:00 - 2014-02-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	25
Days Ahead/Behind (+/-):	2.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2878
Depth mTVD:	
Plug Back Depth mMD:	2878
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Continued to retrieve 13 3/8" Seal assy. POOH with same.
RIH with 13 3/8" Spear and engaged same.
POOH with 13 3/8" casing Spear. Continued to POOH with 13 3/8" casing joints and L/D same to deck.
Rigged down casing handling equipment.
RIH with 20" Nominal Bore Protector to 132 m.

Summary of planned activities (24 Hours)

Circulate to condition mud. Pump HiVis pill and displaced same.
POOH to 1399 m. M/U cement assy. Pump spacer. Pump cement. Displace cement.
POOH to 1220 m. Circulate btm up and POOH. L/D cement assy.
M/U 17 1/2" BHA and RIH to 1200 m. WOC.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	174	plug abandon -- other	ok	Opened Annular. Short TBT for landing and dis-engaging Seal assy. Landed off on seal assy. Closed Annular with 600 psi.
00:30	01:00	185	plug abandon -- other	ok	Released Seal assy as per procedure. Monitored for pressure build up on choke gauge. No pressure seen. Opened choke fully and opened Annular.
01:00	01:30	47	plug abandon -- other	ok	POOH with Jet sub and Seal assy RT with Seal assy on 5 1/2" HWDP. Restricted speed.
01:30	02:00	47	plug abandon -- other	ok	Removed Seal assy from retrieving tool. Re-dressed Seal assy RT. L/D same.
02:00	02:15	0	plug abandon -- other	ok	Racked back stand and L/D Jet Sub.
02:15	02:30	0	plug abandon -- other	ok	Cleaned and cleared Rig Floor. Low level on TDS gear box oil.
02:30	03:15	0	plug abandon -- other	ok	Observed low level on TDS gear box. Refilled oil.
03:15	03:30	0	plug abandon -- equipment recovery	ok	Held TBT
03:30	04:00	140	plug abandon -- equipment recovery	ok	P/U and L/D 13 3/8" Cutter assy.
04:00	04:30	140	plug abandon -- equipment recovery	ok	P/U 13 3/8" Spear assy. Inspected and prepared same.
04:30	05:00	140	plug abandon -- equipment recovery	ok	RIH with Spear assy on 5 1/2" HWDP to 119 m. Up/down weights: 81/78 T
05:00	05:30	1399	plug abandon -- equipment recovery	ok	Engaged Spear at 140 m. Pulled 13 3/8" casing free with 190 T on weight indicator.
05:30	06:00	1370	plug abandon -- equipment recovery	ok	Pumped 1.8 SG slug. Started to POOH to 1370 m with 13 3/8" Spear and casing on 5 1/2" HWDP.
06:00	06:30	1259	plug abandon -- equipment recovery	ok	Continued POOH with 13 3/8" Spear and casing on 5 1/2" HWDP to Spear/casing at surface.
06:30	07:15	1259	plug abandon -- equipment recovery	ok	Attempted to release Spear. No go. M/U TDS to stand and B/O Spear with 2 rpm/5 kNm. Spear free.
07:15	07:30	1259	plug abandon -- equipment recovery	ok	Held TBT for rigging up
07:30	08:45	1259	plug abandon -- equipment recovery	ok	Rigged up casing handling equipment for 13 3/8" casing.
08:45	18:30	5	plug abandon -- equipment recovery	ok	B/O and L/D 13 3/8" casing Hanger pup. POOH with 13 3/8" casing joints from 1259 m to 5 m. Pulled 9,4 joints/hr in average.
18:30	19:00	0	plug abandon -- equipment recovery	ok	L/D 13 3/8" joint with cut. Prepared for rigging down casing handling equipment.
19:00	19:15	0	plug abandon -- equipment recovery	ok	Held TBT with ongoing crew for rigging down casing handling equipment.
19:15	21:30	0	plug abandon -- equipment recovery	ok	Rigged down casing handling equipment.
21:30	21:45	0	plug abandon -- equipment recovery	ok	Cleaned and cleared Rig Floor.
21:45	22:00	0	plug abandon -- equipment recovery	ok	Held TBT for L/D Spear assy
22:00	22:45	0	plug abandon -- equipment recovery	ok	L/O Spear assy from setback.
22:45	23:00	0	plug abandon -- other	ok	Held TBT for running Nominal Bore Protector
23:00	23:30	45	plug abandon -- other	ok	P/U Jet sub, stand of 5 1/2" HWDP and NBP RT. Installed 20" Nominal Bore Protector on RT.
23:30	00:00	132	plug abandon -- other	ok	RIH on 5 1/2" HWDP with Jet sub and NBP RT to 132 m. Connected TDS.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1314		pipe handling equ syst -- drill floor tube handl syst	0	00:00	When rigging up the 10 3/4" x 9 5/8" casing handling equipment, various problems occurred: 1) Troubleshot issues with Power Slips hydraulic fittings (1 hr) 2) Troubleshot issues with Casing tong door function. Changed out casing tong (2, 75 hrs) 3) Rigged

00:00	1314		pipe handling equ syst -- vertical pipe handling eq u syst	0	00:00	When pulling 10 3/4" x 9 5/8" casing 16-Feb we had a VFD fault on PRS (0,25 hrs)
-------	------	--	---	---	-------	--

Drilling Fluid

Sample Time	14:00	21:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3465	3465
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	40	40
Yield point (Pa)	7.5	7.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		