

Summary report

Wellbore: 15/9-F-1 B

Period: 2014-02-21 00:00 - 2014-02-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	28
Days Ahead/Behind (+/-):	3.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-08-29 15:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-09-07

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1364
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

WOW. M/U 13 3/8" casing and set same back in derrick. Drill/clean out cement in 20" casing and rat hole to 1355 m. Commenced time drilling to1364 m. 50% formation obtained at 1364 m. Operation completed continued operation on 15/9 F-1 C.

Summary of planned activities (24 Hours)

Operation completed continued operation on 15/9 F-1 C.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	1282	interruption -- waiting on weather	ok	WOW. Monitored well on trip tank. M/U 13 3/8" casing and set same back in derrick.
01:15	02:15	1282	plug abandon -- other	ok	Rem Hrist alongside taking on board skips. M/U TDS and established circulation with 1000 lpm, 17 bar. Stopped pumping while skips are placed at swaco unit.
02:15	02:45	1293	plug abandon -- other	ok	Established circulation with 3500 lpm, 193 bar. Washed down from 1282 m to 1293 m. Tagged cement with 5 ton.
02:45	06:00	1340	plug abandon -- other	ok	Drill/clean out cement from 1293 m to 1340 m with 3500 lpm, 198 bar, 60 rpm, 4-6 kNm, 3 ton WOB, ROP 15 m/hr.
06:00	06:30	1348	plug abandon -- other	ok	Drill/clean out cement from 1340 m to 1348 m with 3500 lpm, 193 bar, 60 rpm, 4-6 kNm, 2-3 ton WOB, ROP 15 m/hr.
06:30	07:00	1351	plug abandon -- other	ok	Drill/clean out rat hole from 1348 m to 1351 m with 3750 lpm, 209 bar, 60 rpm, 7-12 kNm, 5-7 ton WOB. Drilled in steps of 1 m, pulled into 20" s hoe each time.
07:00	07:30	1355	plug abandon -- other	ok	Drill/clean out rat hole from 1348 m to 1351 m with 3750 lpm, 210 bar, 60 rpm, 4-6 kNm, 5-9 ton WOB. Drilled in steps of 1 m, pulled into 20" sh oe each time.
07:30	08:15	1355	plug abandon -- other	ok	Reamed from 1355 m to 1320 m two times with 3750 lpm, 210 bar.
08:15	09:45	1355	plug abandon -- circulating conditioning	ok	Pumped 5 m3 hi-vis pill and swept hole with same with 2750 lpm, 206 bar.
09:45	10:00	1355	plug abandon -- other	ok	Washed from 1320 m to 1355 m with 500 lpm, 2 bar.
10:00	10:15	1355	plug abandon -- other	ok	Took SCR @ 1345 m, MW 1.4 SG.
10:15	10:30	1355	plug abandon -- other	ok	Recorded up/down and rotating weights, 130/118 ton, 121 ton. Sent down link to autotrak.
10:30	14:30	1364	plug abandon -- other	ok	Commenced time drilling from 1355 m to 1364 m with 3000 lpm,138 bar, 80 rpm, 2-12 kNm, 2-3 WOB. ECD 1.44 SG, ROP 1-3 m/hr. At 14:30 hrs, 50% formation obtained at 1364 MD Operation completed continued operation on 15/9 F-1 C.

Drilling Fluid

Sample Time	09:00	20:00
Sample Point	Active pit	Active pit
Sample Depth mMD	1348	1348
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	40	40
Yield point (Pa)	8	7.5
Filtration tests		

Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		