

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-05 00:00 - 2014-03-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	13
Days Ahead/Behind (+/-):	2.7
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3056
Depth mTVD:	2873.1
Plug Back Depth mMD:	
Depth at formation strength mMD:	2517
Depth At Formation Strength mTVD:	2454.8
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

Circulated hole clean at section TD 3056 m MD.
 POOH with 12 1/4" BHA and L/O same.
 Retrieved wearbushing and jetted wellhead area.
 R/U casing handling equipment.
 P/U and M/U 9 5/8" shoe track.

Summary of planned activities (24 Hours)

M/U and RIH with 9 5/8" casing stands from derrick to 924 m.
 P/U and RIH with 9 5/8" casing joints from deck to 2410 m.
 RIH with 10 3/4" casing stands from derrick to 2908 m, M/U casing hanger.
 RIH on 5 1/2" HWDP and land casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	3056	drilling -- circulating conditioning	ok	Circulated hole clean with 3880 lpm, 242 bar, 140 rpm, 11-16 kNm, ECD 1,31 SG. Max gas 0,1%. Circulated total 1 B/U, 207 m3. Downlink ribs off.
01:15	01:30	3056	drilling -- trip	ok	Flow checked well. Well static.
01:30	02:00	3042	interruption -- other	ok	North Purpose alongside. Connected hose to boat. Swaco started to back load cuttings from Iso tanks. Started to take onboard casing.
02:00	03:00	3042	interruption -- other	ok	Pulled back to 3042 m. Set slips, B/O DP single and retracted TDS prior to drop gyro. Problem with Gyro communication prior to P/U. M/U DP single .
03:00	03:30	3017	drilling -- trip	ok	Circulated hole clean with 3880 lpm, 245 bar, 40 rpm, ECD 1,31 SG. Max gas 0,1%. Meanwhile troubleshoot on gyro. No success.
03:30	03:45	3017	drilling -- trip	ok	Pulled back to 3017 m. B/O TDS and racked stand.
03:45	04:15	2923	drilling -- trip	ok	Flow checked well for 15 min. Well static.
04:15	04:45	2923	drilling -- trip	ok	POOH with 12 1/4" BHA from 3017 m to 2923 m. Pulled 5 stands wet.
04:45	05:45	2491	drilling -- trip	ok	M/U TDS pumped 4 m3 slug, chased same with 4.5 m3 1.28 SG mud.
05:45	06:00	2491	drilling -- trip	ok	POOH with 12 1/4" BHA from 2923 m to 2491 m inside 13 3/8" shoe. Tight spot at 2811 - 2795 m, 20 - 25 Mt overpull.
06:00	06:45	2126	drilling -- trip	ok	Flow checked well for 15 min. Well static.
06:45	07:00	2126	drilling -- trip	ok	POOH w/ 12 1/4" BHA on 5 1/2" DP from 2491 m to 2126 m.
07:00	09:30	232	drilling -- trip	ok	M/U TDS and pumped 4 m3 1,61 sg slug and chased same with OBM.
09:30	09:45	232	drilling -- trip	ok	POOH w/ 12 1/4" BHA on 5 1/2" DP from 2126 m to 232 m. Avg. tripping speed 758 m/hr.
09:45	10:00	70	drilling -- trip	ok	Flowchecked well for 15 min. Well static.
10:00	10:15	70	drilling -- other	ok	Meanwhile held TBT for POOH and L/O 12 1/4" BHA.
10:15	11:30	30	drilling -- trip	ok	POOH with 12 1/4" BHA. R/B HWDP stands.
11:30	12:45	30	drilling -- trip	ok	Removed PS21 slips and installed master bushings.
12:45	14:30	0	drilling -- trip	ok	POOH with 12 1/4" BHA. R/B and L/O as per Baker DD instructions.
14:30	14:45	0	drilling -- other	ok	Plugged into OnTrak and CoPilot and downloaded memory data.
14:45	15:00	0	drilling -- bop/wellhead equipment	ok	L/D 12 1/4" BHA modules as per Baker DD instructions. Drained motor prior to L/O.
15:00	15:30	132	drilling -- bop/wellhead equipment	ok	Cleaned and cleared rigfloor.
15:30	16:00	142	drilling -- bop/wellhead equipment	ok	Performed TBT for retrieving wearbushing.
16:00	16:15	186	drilling -- bop/wellhead equipment	ok	P/U jet sub and WBRRT. Function tested same and RIH to 132 m.
16:15	16:30	186	drilling -- bop/wellhead equipment	ok	M/U TDS and jetted wellhead area from 138 m to 142 m. 1700 l/min, 12 bar. Made 3 passes.
16:30	17:00	138	drilling -- bop/wellhead equipment	ok	RIH from 142 m to 186 m. Engaged WB at 138 m and released same as per GE Vetco instructions with 120 Mt on weight indicator.
17:00	18:15	0	drilling -- bop/wellhead equipment	ok	B/O TDS and installed 2 7/8" drift.
18:15	18:45	0	drilling -- casing	ok	POOH from 186 m to 138 m. Jetted wearbushing setting area with 1700 l/min, 13 bar. Made 3 passes.
18:45	19:00	0	drilling -- casing	ok	POOH to 50 m, removed bushings. Disengaged wearbushing and L/O same. Re-set WBRRT and L/O same. POOH to surface and L/O jet sub assy.
19:00	19:45	0	drilling -- casing	ok	P/U HWDP stand, RIH, B/O and L/O single on deck.
19:45	20:00	0	drilling -- other	ok	Performed TBT for P/U and R/B casing hanger.
20:00	20:30	0	drilling -- other	ok	P/U casing hanger. M/U to double HWDP and racked back in derrick.
20:30	20:45	0	drilling -- casing	ok	Performed TBT for manriding. Meanwhile cleared and cleaned rig floor.
20:45	22:45	0	drilling -- casing	ok	Performed manriding and serviced drilling equipment.
22:45	23:00	0	drilling -- casing	ok	Performed TBT for R/U casing running equipment.
23:00	00:00	38	drilling -- casing	ok	R/U handling equipment for 9 5/8" casing. Installed pumping sub on TDS. Installed 9 5/8" elevator inserts. Moved Weatherford powertong into position and installed same. Prepared swedges/FOSV. Installed FMS.
				ok	Performed TBT for running 9 5/8" x 10 3/4" casing.
				ok	P/U 9 5/8" shoe joint from HTS. Checked float shoe for flow-through. M/U shoe joint and intermediate/landing collar double from derrick. Thread locked connection.

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
5	12.25 in	QT406	M333	Hughes Christensen	23.1	2514	2514			23.5	21.2	582	27.4

Drilling Fluid

Sample Time	02:30	14:00	20:00
Sample Point	Flowline	Active pit	Active pit
Sample Depth mMD	3056	3056	3056
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	33	35	34
Yield point (Pa)	10	9.5	10.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			