

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-06 00:00 - 2014-03-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	14
Days Ahead/Behind (+/-):	2.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3056
Depth mTVD:	2873.1
Plug Back Depth mMD:	
Depth at formation strength mMD:	2517
Depth At Formation Strength mTVD:	2454.8
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

M/U 9 5/8" shoe track.
RIH with 9 5/8" casing stands from derrick to 936 m.
P/U and RIH with 9 5/8" casing joints from deck from 936 m to 2337 m.

Summary of planned activities (24 Hours)

RIH with 9 5/8" casing from 2337 m to 2410 m.
Change handling equipment to 10 3/4".
M/U x-over joint and RIH with 10 3/4" casing stands from derrick.
M/U liner hanger, RIH and land casing.
Cement casing in place.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	75	drilling -- casing	ok	Filled shoe track. P/U 9 5/8" centralized stand #8 from derrick. M/U same to shoe track. RIH from 38 to 75 m.
00:30	04:00	518	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 VamTop casing stands from 75 m to 518 m (8 stands with centralizers). Filled casing every stand. Average running rate 11 joints/hr.
04:00	06:00	924	drilling -- casing	ok	RIH with 9 5/8" casing stands from 518 m to 924 m. Filled casing every stand. Average running rate 18 joints/hr.
06:00	06:45	924	drilling -- casing	ok	Installed rollers on HTS. Checked and serviced Weatherford tong. Greased and checked elevators and PDM.
06:45	07:00	936	drilling -- casing	ok	P/U joint from deck and RIH with 9 5/8" casing from 924 m to 936 m.
07:00	07:15	936	drilling -- casing	ok	Performed TBT with new crew for running 9 5/8" casing from deck.
07:15	19:00	2005	drilling -- casing	ok	RIH with 9 5/8" 53,2 ppf P110 VamTop casing from 936 m to 2005 m. Filled casing every 5th joint. Average running rate 7,6 joints/hr.
19:00	19:15	2005	drilling -- casing	ok	Performed TBT with new crew for running 9 5/8" casing from deck.
19:15	19:30	2029	drilling -- casing	ok	RIH with 9 5/8" casing from 2005 m to 2029 m.
19:30	20:30	2029	drilling -- casing	ok	Changed rollers and turned PDM head to pick up casing from starboard forward bay on cantilever.
20:30	00:00	2337	drilling -- casing	ok	RIH with 9 5/8" 53,5 ppf P110 VamTop casing from 2029 m to 2337 m. Filled casing every 5th joint. Average running rate 7,3 joints/hr.

Drilling Fluid

Sample Time	03:00	12:00	20:00
Sample Point	Active pit	Reserve pit	Active pit
Sample Depth mMD	3056	3056	3056
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28	1.28
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	35	33	34
Yield point (Pa)	9.5	10	10.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			

Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			