

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-08 00:00 - 2014-03-09 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	16
Days Ahead/Behind (+/-):	2.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3056
Depth mTVD:	2873.1
Plug Back Depth mMD:	
Depth at formation strength mMD:	2517
Depth At Formation Strength mTVD:	2454.8
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

Pressure tested 10 3/4" x 9 5/8" casing to 345 bar/10 min.
WOC prior to bullheading B-annulus to brine.
Bullheaded B-annulus to 1,10 sg brine.
Set 10 3/4" seal assembly and pressure tested same to 20/345 bar for 5/10 min.
POOH with PADPRT and L/O same.
Repaired annular BOP and performed maintenance on drilling equipment.

Summary of planned activities (24 Hours)

Repair annular BOP and perform maintenance on drilling equipment.
Install wearbushing.
P/T BOP.
P/U and M/U 8 1/2" BHA.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	3047	drilling -- casing	ok	Increased pressure to 123 bar for 5 min after bumping top plug. Lined up to cement unit and equalized pressure.
00:15	01:00	3047	drilling -- casing	ok	Pressure tested casing to 345 bar for 10 mins. Pumped 1168 lts (130 bar to 345 bar), bled back 2161 lts (345 bar to 0 bar). Checked for back flow at cement unit. Floats holding.
01:00	07:00	3047	interruption -- wait	ok	WOC to bullhead B-annulus to brine. Meanwhile R/D casing running equipment and performed maintenance on drilling equipment.
07:00	07:30	3047	drilling -- casing	ok	Performed TBT for bullheading B-annulus.
07:30	08:00	3047	drilling -- casing	ok	Lined up manifold and confirmed line-up. Closed MPR.
08:00	14:15	3047	drilling -- casing	ok	Started pumping 1,10 sg brine with 250 l/min. Fractured formation after 3550 ltr pumped with 63 bar. Staged rate up to 1000 l/min and bullheaded 95 m3 of 1,10 sg brine followed by 20 m3 of SW. FCP: 112 bar. Stopped pumping and monitored pressure response for 30 min. Final SIP: 72 bar. Bled pressure back in 25 bar steps to trip tank. Bled back 18 m3.
14:15	14:45	140	drilling -- casing	ok	Set 10 3/4" seal assembly as per GE Vetco instructions. Verified distance between pipe marks (8 1/4").
14:45	15:15	140	drilling -- casing	ok	Performed line test to 20/345 bar for 5/10 min. Meanwhile performed TBT for testing seal assembly.
15:15	16:00	140	drilling -- casing	ok	Closed MPR. Pressured up to 207 bar and stroked down seal assembly. Pumped 280 lts, bled back 196 lts. Opened MPR. Picked up on string, verified pipe mark distance.
16:00	16:30	140	drilling -- casing	ok	Pressure tested seal assembly to 20/345 bar for 5/10 min. Good test, pumped/bled back 325 lts.
16:30	16:45	140	drilling -- casing	ok	Released PADPRT as per GE Vetco instructions.
16:45	17:00	140	drilling -- casing	ok	Flowchecked well, well stable.
17:00	17:45	140	drilling -- casing	ok	Displaced riser to 1,28 sg OBM w/ 2000 l/min/ 13 bar. Emptied TT.
17:45	18:15	140	drilling -- casing	ok	B/O and L/D cement head. P/U HWD P double from setback and M/U same to landing string.
18:15	18:45	140	drilling -- casing	ok	POOH with PADPRT on 5 1/2" HWD P LS from 140 m to surface.
18:45	19:30	0	drilling -- casing	ok	Inspected PADPRT, lead impression blocks with good indication. L/O RT.
19:30	20:00	0	drilling -- other	ok	Removed elevators and R/U chains and bridle to pull diverter.
20:00	20:15	0	drilling -- other	ok	Performed TBT prior to removing diverter.
20:15	21:30	0	drilling -- other	ok	Removed master bushings. Pulled diverter, landed and secured same on setback.
21:30	22:00	0	drilling -- other	ok	Removed nuts from slick joint. Lifted same to rig floor using dual-lift arrangement with PRS and tugger.
22:00	00:00	0	drilling -- other	ok	Commenced annular BOP repair. Removed annular top housing using dual lifting arrangement with chain hoists and moonpool overhead crane.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	2410		pipe handling equ syst -- drill floor tube h andl syst	0	00:00	Experienced difficulties to M/U 10 3/4" X-over joint. Lower part of body has 11 3/4" OD. No jaws available for powertong.
00:00	2410		hoisting equ -- top drive	0	00:00	Troubleshoot leaking solenoid valve on TDS.

Drilling Fluid

Sample Time	01:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3056	3056
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28
Funnel Visc (s)	-999.99	-999.99

Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	37	41
Yield point (Pa)	9.5	11
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		