

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-09 00:00 - 2014-03-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	17
Days Ahead/Behind (+/-):	2.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3056
Depth mTVD:	2873.1
Plug Back Depth mMD:	
Depth at formation strength mMD:	2517
Depth At Formation Strength mTVD:	2454.8
Depth At Last Casing mMD:	3047
Depth At Last Casing mTVD:	2868.3

Summary of activities (24 Hours)

Repaired annular BOP and performed maintenance on drilling equipment.
Pressure tested BOP.
Installed wearbushing.
M/U 8 1/2" RSS BHA.

Summary of planned activities (24 Hours)

M/U 8 1/2" RSS BHA.
RIH, perform choke drill and slip & cut.
Drill shoe track/rat hole and increase MW to 1,34 sg.
Drill 3m new formation and perform FIT to 1,60 sg EMW.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	04:00	0	drilling -- other	ok	Removed annular top housing. Emptied annular from mud. Replaced seal in annular. Meanwhile performed maintenance on drilling equipment.
04:00	07:00	0	drilling -- other	ok	Re-assembled annular. Meanwhile performed maintenance on drilling equipment.
07:00	09:30	0	drilling -- other	ok	Installed slick joint and diverter.
09:30	09:45	0	drilling -- bop activities	ok	Performed TBT for testing BOP.
09:45	10:30	0	drilling -- bop activities	ok	Lined up and tested surface lines to 20/345 bar for 5/10 min. Meanwhile: Performed maintenance on drilling equipment. Load tested port side crane to 55 MT.
10:30	14:30	0	drilling -- bop activities	ok	Tested BOP to 20/345 bar for 5/10 min against well. Function tested BOP. Tested kill and choke lines to 20/345 bar for 5/10 min. Meanwhile: Performed maintenance on drilling equipment. Load tested port side crane to 55 MT.
14:30	14:45	0	drilling -- bop activities	ok	Performed TBT for installing wear bushing.
14:45	16:15	139	drilling -- bop/wellhead equipment	ok	M/U jet sub and wear bushing RT. RIH with same. Jetted BOP/wellhead area. Landed wear bushing in wellhead.
16:15	16:45	139	drilling -- bop activities	ok	B/O 5 1/2" DP double and R/B same. Installed pup joint. Installed pumping sub and 5k hose on TDS. Lined up for pressure testing.
16:45	19:15	139	drilling -- bop activities	ok	Tested BOP and surface equipment to 20 bar/ 5 min and 345 bar/ 10 min.
19:15	19:45	139	drilling -- bop activities	ok	R/D pump in sub and 5k hose.
19:45	21:45	0	drilling -- bop/wellhead equipment	ok	POOH with WB RT, re-set and L/O same. L/O jet sub assy.
21:45	22:15	0	drilling -- other	ok	Cleaned and cleared rig floor, inspected TDS for PDO and changed elevator inserts to 5".
22:15	22:30	0	drilling -- drill	ok	Performed TBT for M/U 8 1/2" RSS BHA.
22:30	00:00	25	drilling -- trip	ok	P/U and M/U 8 1/2" RSS BHA modules as per Baker DD instructions.

Drilling Fluid

Sample Time	14:00	22:00
Sample Point	Reserve pit	Active pit
Sample Depth mMD	3056	3056
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.28	1.28
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		

High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	33	31
Yield point (Pa)	7	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		