

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-15 00:00 - 2014-03-16 00:00

|                          |                  |
|--------------------------|------------------|
| Status:                  | normal           |
| Report creation time:    | 2018-05-03 13:51 |
| Report number:           | 23               |
| Days Ahead/Behind (+/-): | 2.9              |
| Operator:                | Statoil          |
| Rig Name:                | MÆRSK INSPIRER   |
| Drilling contractor:     | Maersk Drilling  |
| Spud Date:               | 2014-02-21 14:30 |
| Wellbore type:           |                  |
| Elevation RKB-MSL (m):   | 54.9             |
| Water depth MSL (m):     | 91               |
| Tight well:              | Y                |
| HPHT:                    | Y                |
| Temperature (I):         |                  |
| Pressure (I):            |                  |
| Date Well Complete:      | 2014-03-15       |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | 0                        |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.6                      |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 4094   |
| Depth mTVD:                       | 3180.5 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 3059   |
| Depth At Formation Strength mTVD: | 2874.4 |
| Depth At Last Casing mMD:         | 3047   |
| Depth At Last Casing mTVD:        | 2868.3 |

Summary of activities (24 Hours)

Obtained pressure points as per program.  
POOH with 8 1/2" RSS BHA and L/D same.  
R/U for running 7" liner.  
P/U and M/U 7" shoetrack.  
M/U and RIH with 7" liner to 110 m.

Summary of planned activities (24 Hours)

M/U and RIH 7" liner.  
M/U liner hanger, R/D casing handling equipment.  
RIH with 7" liner on 5 1/2" DP LS.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity        | State | Remark                                                                                                                                                                                                                                                                                                                                                                                                                                            |
|------------|----------|---------------|----------------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 04:45    | 3306          | formation evaluation - log | ok    | Took pressure points as per Geology/Baker instructions. Positioned string on depth, sent downlink and activated TesTrak sequence. Circulated with 1900 l/min while taking pressure points.<br>Took 9 points at following bit depths (in total 13 points):<br># 5: 3801,4 m MD<br># 6: 3773,4 m MD<br># 7: 3753,4 m MD<br># 8: 3653,4 m MD<br># 9: 3636,4 m MD<br># 10: 3584,4 m MD<br># 11: 3556,4 m MD<br># 12: 3526,4 m MD<br># 13: 3306,4 m MD |
| 04:45      | 05:15    | 3040          | drilling -- trip           | ok    | POOH w/ 8 1/2" RSS BHA on 5 1/2" DP from 3306 m to 3040 m into the 9 5/8" shoe. Pulled wet.                                                                                                                                                                                                                                                                                                                                                       |
| 05:15      | 05:45    | 3040          | drilling -- trip           | ok    | Flowchecked well. Took up/down weights and torque readings.                                                                                                                                                                                                                                                                                                                                                                                       |
| 05:45      | 06:15    | 3040          | drilling -- trip           | ok    | Pumped slug and dropped 3" drift.                                                                                                                                                                                                                                                                                                                                                                                                                 |
| 06:15      | 09:30    | 736           | drilling -- trip           | ok    | POOH w/ 8 1/2" RSS BHA on 5 1/2" DP from 3040 m to 736 m. Avg. tripping speed 709 m/hr.                                                                                                                                                                                                                                                                                                                                                           |
| 09:30      | 09:45    | 736           | drilling -- trip           | ok    | Cleaned windows for driller and PRS operator. Filled T/T.                                                                                                                                                                                                                                                                                                                                                                                         |
| 09:45      | 10:30    | 143           | drilling -- trip           | ok    | POOH on 5 1/2" DP from 736 m to 143 m. Avg. tripping speed 593 m/hr.                                                                                                                                                                                                                                                                                                                                                                              |
| 10:30      | 11:00    | 143           | drilling -- trip           | ok    | Flowchecked well prior to pulling BHA through BOP, well stable.<br><br>Meanwhile changed from PS21 slips to master bushings.                                                                                                                                                                                                                                                                                                                      |
| 11:00      | 11:15    | 102           | drilling -- trip           | ok    | POOH and R/B last stand 5 1/2" DP. Changed elevator inserts to 5".                                                                                                                                                                                                                                                                                                                                                                                |
| 11:15      | 12:45    | 40            | drilling -- trip           | ok    | L/D 5" HWDPs and jar.                                                                                                                                                                                                                                                                                                                                                                                                                             |
| 12:45      | 13:15    | 40            | drilling -- trip           | ok    | Held TBT, raised barriers and made PA announcement. Removed RA sources.                                                                                                                                                                                                                                                                                                                                                                           |
| 13:15      | 14:30    | 40            | drilling -- trip           | ok    | Plugged into tools and downloaded data.<br><br>Meanwhile R/D bypass actuator unit.                                                                                                                                                                                                                                                                                                                                                                |
| 14:30      | 16:00    | 0             | drilling -- trip           | ok    | L/O 8 1/2" BHA modules as per Baker DD instructions.                                                                                                                                                                                                                                                                                                                                                                                              |
| 16:00      | 16:30    | 0             | drilling -- other          | ok    | Cleaned and cleared rig floor. Inspected TDS for PDOs.                                                                                                                                                                                                                                                                                                                                                                                            |
| 16:30      | 16:45    | 0             | drilling -- casing         | ok    | Performed TBT prior to picking up 7" liner hanger and R/B same.                                                                                                                                                                                                                                                                                                                                                                                   |
| 16:45      | 18:00    | 0             | drilling -- casing         | ok    | P/U 7" liner hanger from HTS. Set same in rotary and installed 6 m DP pup joint. POOH hanger, cleaned and R/B same in aft PRS.                                                                                                                                                                                                                                                                                                                    |
| 18:00      | 18:15    | 0             | drilling -- casing         | ok    | Performed TBT for R/U casing equipment.                                                                                                                                                                                                                                                                                                                                                                                                           |
| 18:15      | 20:00    | 0             | drilling -- casing         | ok    | R/U handling equipment for 7" liner.                                                                                                                                                                                                                                                                                                                                                                                                              |
| 20:00      | 20:15    | 0             | drilling -- casing         | ok    | Performed TBT for running 7" liner.                                                                                                                                                                                                                                                                                                                                                                                                               |
| 20:15      | 21:15    | 59            | drilling -- casing         | ok    | P/U 7" reamer shoe joint. M/U shoe joint, 3 x intermediate joints and float/landing collar joint and RIH to 59 m. Tested shoe float holding.                                                                                                                                                                                                                                                                                                      |
| 21:15      | 21:45    | 59            | drilling -- casing         | ok    | Filled liner and checked for flow through. Observed FC/LC not draining.                                                                                                                                                                                                                                                                                                                                                                           |
| 21:45      | 22:30    | 59            | drilling -- casing         | ok    | Installed swedge and verified circulation. L/D swedge.                                                                                                                                                                                                                                                                                                                                                                                            |
| 22:30      | 22:45    | 71            | drilling -- casing         | ok    | RIH with 7" liner from 59 m to 71 m.                                                                                                                                                                                                                                                                                                                                                                                                              |
| 22:45      | 23:30    | 71            | interruption -- repair     | ok    | Drawworks shut down due to cooling water alarm. Troubleshot cooling water pump.                                                                                                                                                                                                                                                                                                                                                                   |
| 23:30      | 00:00    | 110           | drilling -- casing         | ok    | RIH with 7" 29 ppf 13CrS110 VamTop HT liner from 71 m to 110 m. Filled liner every 5th joint. Average running rate 6 joints/hr. Installed pup joint "Q" as per tally.                                                                                                                                                                                                                                                                             |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class             | Operation Downtime (min) | Equipment Repaired | Remark                                                                   |
|------------|-----------|------------|------------------------------------|--------------------------|--------------------|--------------------------------------------------------------------------|
| 00:00      | 3072      |            | service equ -- special service equ | 0                        | 00:00              | Encountered decoding problems. Changed decoding mode on downhole tools . |

Bit Record

| Run No. | Bit Size | Bit Type | IADC Code | Manufacturer       | Hrs Drilled | Start mMD | End mMD | Hole Made (last 24H) | Hours Drilled (last 24H) | Form ROP | Total ROP | Total Hole Made | Total Hrs Drilled |
|---------|----------|----------|-----------|--------------------|-------------|-----------|---------|----------------------|--------------------------|----------|-----------|-----------------|-------------------|
| 9       | 8.5 in   | TD606X   | M223      | Hughes Christensen | 44.9        | 3059      | 3059    |                      |                          | 23.1     | 23.1      | 1035            | 44.9              |

Drilling Fluid

|                         |                  |                  |                  |
|-------------------------|------------------|------------------|------------------|
| Sample Time             | 01:30            | 15:00            | 20:00            |
| Sample Point            | Flowline         | Active pit       | Active pit       |
| Sample Depth mMD        | 4094             | 4094             | 4094             |
| Fluid Type              | Enviromul Yellow | Enviromul Yellow | Enviromul Yellow |
| Fluid Density (g/cm3)   | 1.34             | 1.34             | 1.34             |
| Funnel Visc (s)         | -999.99          | -999.99          | -999.99          |
| Mf ( )                  |                  |                  |                  |
| Pm ( )                  |                  |                  |                  |
| Pm filtrate ( )         |                  |                  |                  |
| Chloride ( )            |                  |                  |                  |
| Calcium ( )             |                  |                  |                  |
| Magnesium ( )           |                  |                  |                  |
| Ph                      |                  |                  |                  |
| Excess Lime ( )         |                  |                  |                  |
| Solids                  |                  |                  |                  |
| Sand ( )                |                  |                  |                  |
| Water ( )               |                  |                  |                  |
| Oil ( )                 |                  |                  |                  |
| Solids ( )              |                  |                  |                  |
| Corrected solids ( )    |                  |                  |                  |
| High gravity solids ( ) |                  |                  |                  |
| Low gravity solids ( )  |                  |                  |                  |
| Viscometer tests        |                  |                  |                  |
| Plastic visc. (mPa.s)   | 37               | 35               | 35               |
| Yield point (Pa)        | 11.5             | 10               | 9.5              |
| Filtration tests        |                  |                  |                  |
| Pm filtrate ( )         |                  |                  |                  |
| Filtrate Lthp ( )       |                  |                  |                  |
| Filtrate Hthp ( )       |                  |                  |                  |
| Cake thickn API ( )     |                  |                  |                  |
| Cake thickn HPHT ( )    |                  |                  |                  |
| Test Temp HPHT (degC)   | 120              | 120              | 120              |
| Comment                 |                  |                  |                  |