

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-18 00:00 - 2014-03-19 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	26
Days Ahead/Behind (+/-):	3.4
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Set 7" liner hanger.
Circulated well prior to cement job.
Performed 7" liner cement job, bumped plug with 95% efficiency.
Pressure tested 7" liner. Set liner top packer. Released RT and circ. out excess cement.
POOH and L/D hanger RT.
R/U 3 1/2" handling equipment.
P/U and RIH with 7" clean out assy on 3 1/2" DP to 681 m.

Summary of planned activities (24 Hours)

P/U and RIH 3 1/2" DP from deck to 1090 m.
P/U and M/U clean out assemblies #5,#6,#7. RIH on 5 1/2" DP to 3412 m.
P/T liner top packer.
P/U and M/U clean out assemblies #8 and #9. RIH on 5 1/2" DP to 4032 m.
Scrape 7" liner, 9 5/8" x 10 3/4" casing and dress liner top. Circulate and condition mud.
Inflow test 7" liner.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	4087	drilling -- casing	ok	Verified hanger set by applying 30 MT. Released hanger RT as per Weatherford instructions. Increased pressure to 210 bar to shear out ball seat.
00:45	02:00	4087	drilling -- casing	ok	Increased flow in steps to 1500 l/min/ 176 bar. Reduced rate to 1100 l/min, 155 bar after observing slight loss tendency. Verified rotation with 20 rpm, swivel still leaking. Stopped rotation.
02:00	02:30	4087	drilling -- casing	ok	Pumped 15 m3 of 1,56 sg spacer w/700 l/min/ 83 - 58 bar. Isolated rig pumps from cement line, lined up and applied 30 bar against IBOP with rig pumps.
02:30	04:45	4087	drilling -- casing	ok	Lined up through cement hose and verified line-up. Dropped dart # 1 for bottom plug. Mixed and pumped 18,4 m3 1,90 sg cement slurry w/ 650 l/min. Pumped 890 l drill water after cement job. Rotated liner while pumping cement, stopped rotation due to leaking swivel. Released dart # 2 for top plug. Displaced cement with 900 l/min. Slowed down to 700 l/min prior to first dart releasing bottom WP at 570 strokes, 61 bar SPP. Continued pumping with 900 l/min/ 35 - 96 bar. Reduced pump rate at 1350 strokes to 700 l/min/ 67 bar. Observed second dart releasing top WP. Continued displacement with 1 000 l/min. Established liner rotation with 20 rpm prior to cement entering the annulus. Lowered rate to 800 l/min after experiencing potential loss indications. Slowed down to 500 l/min on the last 2 m3. Bumped the plug after 2430 strokes / 52,7 m3, 95 % pump efficiency, 120 bar. No losses to the formation.
04:45	05:15	4087	drilling -- casing	ok	Increased pressure to 190 bar with rig pumps. Equalized with cement unit and pressure tested liner to 300 bar/ 10 min.
05:15	05:30	4087	drilling -- casing	ok	Removed cement hose and checked for back flow. Floats holding.
05:30	05:45	2927	drilling -- casing	ok	Pulled running tool up and packer actuator dogs above PBR. Applied 40 MT to set liner TSP packer.
05:45	06:30	2927	drilling -- casing	ok	Lined up cement unit via kill manifold. Unable to obtain good line test to 320 bar. Decided to abort packer test.
06:30	08:15	2927	drilling -- casing	ok	B/O and L/O cement head. Applied 30 bar to string, P/U 2m and observed pressure drop. Increased flow to 2000 l/min, 108 bar and circulated out excess cement while pulling out of PBR. Observed 18 MT overpull while POOH.
08:15	09:00	2927	drilling -- casing	ok	Racked double in fwd PRS. Installed sponge balls and circulated string clean w/ 2000 l/min/ 93 bar. Observed cement and interface in returns.
09:00	09:45	2778	drilling -- casing	ok	POOH with 5 1/2" landing string from 2927 m to 2778 m. Pulled wet. Pumped slug.
09:45	10:15	2778	drilling -- casing	ok	P/U double with pups from PRS. M/U to string and B/O pup joints.
10:15	13:45	30	drilling -- casing	ok	POOH with 5 1/2" landing string/RT from 2778 m to 30 m. Avg. tripping speed 785 m/hr.
13:45	14:15	30	drilling -- casing	ok	Removed PS21 slips and installed master bushings.
14:15	14:30	30	drilling -- casing	ok	Performed TBT for laying out hanger RT.
14:30	15:30	0	drilling -- casing	ok	Laid out running tool and 6 m pup joint.
15:30	16:00	0	drilling -- casing	ok	Cleaned and cleared rig floor from excess equipment.
16:00	16:15	0	drilling -- casing	ok	Serviced fwd and aft PRS.
16:15	16:45	0	completion -- circulating conditioning	ok	Changed handling equipment from 5 1/2" to 3 1/2".
16:45	17:00	0	completion -- circulating conditioning	ok	Performed TBT for P/U clean-out assy and 3 1/2" DP from deck.
17:00	17:30	19.5	completion -- circulating conditioning	ok	P/U and RIH 7" clean-up assembly #4 (mill, scraper, magnets). P/U and M/U first 3 1/2" DP single.
17:30	18:00	19.5	completion -- circulating conditioning	ok	Changed to Odfjell slips and connected hoses. Discovered damaged connections on slips control panel.
18:00	18:45	39	completion -- circulating conditioning	ok	P/U and RIH with two 3 1/2" DP using manual slips. Meanwhile mechanic troubleshoot on Odfjell slips.
18:45	20:30	39	completion -- circulating conditioning	ok	Changed inserts and guides on PS21 slips to 3 1/2". Installed slips. Installed shut off valve to isolate slips with low string weight.
20:30	00:00	681	completion -- circulating conditioning	ok	P/U singles while RIH w/ 7" clean-out assy on 3 1/2" DP from 39 m to 681 m. Avg. 20 joints/hr.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	71		drill floor -- draw works	0	00:00	Drawworks shut down due to cooling water alarm.

Drilling Fluid

Sample Time	02:00	10:00
Sample Point	Active pit	Active pit
Sample Depth mMD	4094	4094
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.34	1.34
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	35	47
Yield point (Pa)	10	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Casing Liner Tubing

[illegible]