

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-21 00:00 - 2014-03-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	29
Days Ahead/Behind (+/-):	4.1
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Continued POOH with Scraper assy on 5 1/2" DP and 3 1/2" DP from 2521 m while L/D drillpipe to deck.
L/D additional 24 stands 5 1/2" DP from derrick.
RIH with BOP cleaning assy and jetted BOP.
Washed down to subsea WH and tagged WB.

Summary of planned activities (24 Hours)

Pull WB. Install 10 3/4" Lock Down sub.
Nipple Diverter and BOP.
P/U and M/U Claxton tool.
R/D Cylinders, Tensioner Ring and Centralizers.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:45	1138	completion -- circulating conditioning	ok	Continued POOH with Scraper assy on 5 1/2" DP from 2521 to 1138 m while L/D drillpipe to deck.
03:45	04:00	1340	completion -- circulating conditioning	ok	RIH with scraper assy on 5 stands of 5 1/2" DP from derrick 1138 to 1340 m.
04:00	04:15	1340	completion -- circulating conditioning	ok	P/U single from deck and B/O XO and L/D same.
04:15	05:15	2106	completion -- circulating conditioning	ok	Continued RIH with scraper assy on further 19 stands of 5 1/2" DP from derrick from 1340 to 2106 m.
05:15	06:00	1871	completion -- circulating conditioning	ok	Continued POOH with Scraper assy on 5 1/2" DP from 2106 to 1871 m while L/D drillpipe to deck.
06:00	07:30	1487	completion -- circulating conditioning	ok	Continued POOH with Scraper assy on 5 1/2" DP from 1871 to 1487 m while L/D drillpipe to deck. HTS belt failed.
07:30	09:45	1487	interruption -- other	ok	Prepared for and changed out belt on HTS.
09:45	10:30	1138	completion -- circulating conditioning	ok	Continued POOH with Scraper assy on 5 1/2" DP from 1487 to 1138 m while L/D drillpipe to deck.
10:30	10:45	1138	completion -- circulating conditioning	ok	Removed PS21 slips and installed Masterbushing. Changed out inserts from 5 1/2" to 3 1/2".
10:45	11:00	1138	completion -- circulating conditioning	ok	Flowchecked - well static.
11:00	11:30	1092	completion -- circulating conditioning	ok	L/D single DP and cleaning assemblies from 1138 to 1092 m.
11:30	11:45	1092	completion -- circulating conditioning	ok	Removed Masterbushing and installed PS21 slips. Function tested same.
11:45	12:00	1092	completion -- circulating conditioning	ok	Held TBT to discuss method for racking 3 1/2" DP in derrick.
12:00	14:30	891	completion -- circulating conditioning	ok	POOH with scraper assy on 3 1/2" DP from 1092 to 891 m. Racked stands in derrick. Replaced jaws in aft PRS and while continued operation with forward PRS.
14:30	14:45	891	completion -- circulating conditioning	ok	Performed TOFS and held TBT for laying out 3 1/2" DP.
14:45	15:15	1092	completion -- circulating conditioning	ok	RIH with Scraper assy on 3 1/2" DP from derrick from 891 to 1092 m.
15:15	20:15	10	completion -- circulating conditioning	ok	POOH with Scraper assy on 3 1/2" DP from 1092 to 10 m while L/D pipe to deck. Average speed: 216 m/hr
20:15	20:30	0	completion -- circulating conditioning	ok	Inspected and L/D Magno assy to deck.
20:30	20:45	0	completion -- circulating conditioning	ok	Removed PS21
20:45	21:00	0	completion -- circulating conditioning	ok	Cleaned and cleared rigfloor.
21:00	21:30	0	completion -- other	ok	Serviced TDS and checked Standpipe clamps in derrick. Serviced pipehandling equipment.
21:30	22:00	53	completion -- circulating conditioning	ok	Held TBT. P/U WH/BOP cleaning assy and RIH to 53 m.
22:00	22:15	53	completion -- circulating conditioning	ok	Jetted slick joint and BOP with 1600 LPM/9 bar and 20 RPM/2 kNm.
22:15	22:30	53	completion -- circulating conditioning	ok	Functioned BOP rams and annular.
22:30	22:45	53	completion -- circulating conditioning	ok	Jetted slick joint and BOP with 1600 LPM/9 bar and 20 RPM/2 kNm.
22:45	23:00	73	completion -- circulating conditioning	ok	Picked up and ran Riser brush
23:00	23:45	183	completion -- circulating conditioning	ok	Washed in from 73 to 183 m with 3500 LPM/65 bar and 20 RMP/4kNm.
23:45	00:00	188	completion -- circulating conditioning	ok	RIH and tagged WB with 2 T with assy 3 (Magnosweep) at 139 m.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3331		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Hydraulic hose on HRN perished.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	