

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-26 00:00 - 2014-03-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	34
Days Ahead/Behind (+/-):	2.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Repaired port crane. L/D HPDR Tension joint.
P/U Production Riser TBC. Tested same. P/U first double to Catwalk.
Waited on weather window for running Production Riser.

Summary of planned activities (24 Hours)

Running production Riser. Land and lock same.
Install centralizers, boat collision stool, Tensioner ring and Tension cylinders.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	11:00	0	interruption -- repair	ok	Waited on crane repair. Meanwhile performed maintenance including 5 yearly on choke manifold valve C7. Assisted on crane repair.
11:00	13:00	0	completion -- bop/wellhead equipment	ok	Prepared deck and removed Production Riser from basket to deck.
13:00	14:00	0	completion -- bop/wellhead equipment	ok	L/O HPDR Tension joint. Removed RT and prepared same for backload.
14:00	15:00	0	completion -- bop/wellhead equipment	ok	Lowered Guide base clamp to WH through RT.
15:00	19:00	0	completion -- bop/wellhead equipment	ok	Prepared cutting gear while Crane worked boat. Placed cutting gear on lower deck. Cleaned and cleared on rig floor and performed maintenance.
19:00	20:30	0	completion -- bop/wellhead equipment	ok	Held TBT. P/U Procuction TBC to well center and retracted same. P/U Hotstab from Moonpool to rig floor. Flushed through Hotstab and inserted into TBC. Function tested TBC.
20:30	21:30	0	interruption -- wait	ok	Waited while deck personnel handled shuttle helicopter.
21:30	23:00	0	completion -- bop/wellhead equipment	ok	Placed double Production Riser on Catwalk. Worked on Claxton tool on deck. M/U lifting tool to double on Catwalk.
23:00	00:00	0	interruption -- waiting on weather	ok	Waited on weather window for running Production Riser.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	12		material handling syst -- deck cranes	0	00:00	Problems with pressure fluctuations of one of the breaks.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99

Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	