

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-03-31 00:00 - 2014-04-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	39
Days Ahead/Behind (+/-):	.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Pulled 10 3/4" Tieback and L/D joints and pup joint. L/D Tieback Adapter.
Waited on equipment.
RIH with Jetting assy and pumped HiVis pill and washed Tieback Adapter area.
P/U BOP test tool and continued RIH. Landed test tool and performed BOP connector test to 345 bar. POOH.
P/U Tieback sleeve RT for "Dummy run" and RIH to 139 m. Landed and engaged 4 turns. Disengaged and POOH.
M/U Jetting assy and RIH to 121 m.
Waited on equipment.

Summary of planned activities (24 Hours)

Displace to drill water down to 145 m.
Run camera. Evaluate to brush Tieback Adapter and re-run camera.
Run 10 3/4" Tieback. M/U tieback Adapter. RIH with Adjustable sub setting tool. test Tieback.
RIH with MS-T seat tool.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	119	interruption -- repair	ok	Changed elevator for pulling 10 3/4" Tieback.
00:30	02:15	0	interruption -- repair	ok	Pulled and L/D 10 3/4" Tieback pups and joints.
02:15	02:45	0	interruption -- repair	ok	Cleaned and cleared rig floor.
02:45	10:00	0	interruption -- repair	ok	Waited for equipment. Meanwhile performed maintenance. Serviced drilling equipment. Washed down in drilling areas.
10:00	10:15	0	interruption -- repair	ok	Held TBT for rigging down casing equipment.
10:15	11:00	0	interruption -- repair	ok	Rigged down casing handling equipment. Rigged up for running DP.
11:00	11:15	0	interruption -- repair	ok	Deck crew on helideck: Waited on crane.
11:15	11:30	0	interruption -- other	ok	M/U Jetting assy
11:30	12:00	145	interruption -- other	ok	RIH with Jetting assy on 5 1/2" DP to 145 m.
12:00	12:45	145	interruption -- other	ok	Waited while HiVis pill was prepared.
12:45	13:30	145	interruption -- other	ok	Pumped 15 m3 1,03 SG HiVis pill and jetted Tieback Adapter area with 3000 LPM/27 bar and 10 RPM/2 kNm.
13:30	14:00	145	interruption -- repair	ok	M/U BOP test tool and XO.
14:00	14:15	178	interruption -- repair	ok	RIH with Jetting assy/BOP test tool on 5 1/2" DP from 145 to 178 m.
14:15	14:30	178	interruption -- repair	ok	Opened V/V on WH below test tool.
14:30	14:45	178	interruption -- repair	ok	Confirmed line-up and performed line test to 345 bar for 5 min.
14:45	15:15	178	interruption -- repair	ok	Tested BOP connector to 20/345 bar for 5/10 min.
15:15	15:45	164	interruption -- repair	ok	POOH from 178 to 164 m. B/O BOP test tool and XO.
15:45	16:00	0	interruption -- other	ok	POOH with Jetting assy on DP from 164 m to surface.
16:00	16:15	0	interruption -- other	ok	B/O Jetting sub.
16:15	16:30	0	interruption -- repair	ok	M/U Tieback Sleeve running tool.
16:30	17:00	139	interruption -- repair	ok	RIH with Tieback sleeve RT on 5 1/2" DP to 139 m.
17:00	17:45	139	interruption -- repair	ok	Landed out. Engaged threads and made 4 turns at 2,5 kNm. Made several attempts to catch last thread with torque up to 7 kNm.
17:45	18:15	0	interruption -- repair	ok	POOH with Tieback sleeve RT on 5 1/2" DP from 139 m to surface. L/D RT.
18:15	18:30	0	interruption -- repair	ok	Cleaned and cleared rig floor.
18:30	19:00	121	interruption -- other	ok	M/U Jetting assy and RIH on 5 1/2" DP to 121 m.
19:00	00:00	121	interruption -- repair	ok	Waited for equipment. Meanwhile performed daily checks and washed down in shaker room and Pump room. Performed maintenance.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	

Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	