

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-11 00:00 - 2014-04-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	50
Days Ahead/Behind (+/-):	5.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

P/U guns, tool string and tractor for perforating run no. 3. RIH with perforation string no 3 Perforated interval from 3918 m to 3936 m. POOH perforating assembly no. 3. Rebuild cable head. Hot check tractor. P/U guns, tool string and tractor for perforating run no. 4. RIH with perforation string no 4. Perforated interval from 3888 m to 3906 m. POOH perforating assembly no. 4 to 2000 m.

Summary of planned activities (24 Hours)

M/U gun assembly for run no 5. RIH with gun assembly no 5. Perforate interval no 5. POOH with gun assembly no 5, L/D. M/U gun assembly for run no 6. RIH with gun assembly no 6. Perforate interval no 6. POOH with gun assembly no 6, L/D.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	completion -- per forate	ok	Pumped up oil and checked tractor.
01:15	01:30	0	completion -- per forate	ok	Performed pre-job meeting prior to P/U guns, tool string and tractor.
01:30	02:15	0	completion -- per forate	ok	P/U guns, tool string and tractor for perforating run no. 3. M/U lubricator.
02:15	03:15	0	completion -- per forate	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV. and SV.
03:15	06:00	3200	completion -- per forate	ok	RIH with perforation string no 3 on WL with 30 m/min to 3200 m. Correlated across DHPG @ 2680 m.
06:00	07:15	3250	completion -- per forate	ok	RIH with perforation string no 3 on WL with 30 m/min to 3250 m. Toolstring stopped moving at 3250 m / 78 deg inclination.
07:15	07:45	3588	completion -- per forate	ok	RIH with perforation string no 3 on WL using tractor from 3250 m to 3588 m.
07:45	08:15	3936	completion -- per forate	ok	Correlated tool string according to program between 3918 m to 3936 m. Orientation Pass 1 +0.8 m. Orientation Pass 2 DO +0.2 m Orientation Pass 3. Orientation Pass 4 DO -0.4 m. Orientation Pass 5. Shooting Pass.
08:15	08:30	3915	completion -- per forate	ok	Perforated interval from 3918 m to 3936 m. Firing depht 3915 m. Wellhead pressure prior to fire 44 bar.
08:30	10:45	0	completion -- per forate	ok	POOH from 3915 m with perforating gun assembly no. 3. Shut down the unit @ 500 m.
10:45	11:00	0	completion -- per forate	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW.
11:00	11:15	0	completion -- per forate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
11:15	12:15	0	completion -- per forate	ok	Inflow tested HMV with SIWHP 5 bar for 10 min. Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns.
12:15	13:30	0	completion -- per forate	ok	Broke out lubricator at QST. L/D Gun assy no. 3.
13:30	15:45	0	completion -- per forate	ok	Rebuild cable head. Hot check tractor.
15:45	16:00	0	completion -- per forate	ok	Performed pre-job meeting prior to P/U gun assembly no 4.
16:00	16:45	0	completion -- per forate	ok	P/U guns, tool string and tractor for perforating run no. 4. M/U lubricator.
16:45	17:30	0	completion -- per forate	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV. and SV.
17:30	19:45	3240	completion -- per forate	ok	RIH with perforation string no 4 on WL with 30 m/min to 3240 m. Correlated across DHPG @ 2640 m. DO = +5 m. Toolstring stopped moving at 3280 m / 78 deg inclination.
19:45	20:45	3540	completion -- per forate	ok	RIH with perforation string no 4 on WL using tractor from 3240 m to 3540 m. Pickup across PUP. DO=-2.2 m.
20:45	22:45	3936	completion -- per forate	ok	Correlated tool string according to program between 3918 m to 3936 m. Orientation Pass 1 (up to PUP for correlation proof) DO=0m. Orientation Pass 2 DO=0.5 Orientation Pass 3 DO=0.2 Orientation Pass 4 DO =0 Orientation Pass 5 DO=0 Shooting Pass.
22:45	23:00	3885	completion -- per forate	ok	Perforated interval from 3888 m to 3906 m. Firing depht 3885 m. Wellhead pressure prior to fire 40 bar. WHP stabilized at 33,5 bar. Lost 200 lbs surface tension.
23:00	00:00	2000	completion -- per forate	ok	POOH perforating gun assembly no. 4. from 3885 m to 2000 m with perforating gun assembly no. 4.

Drilling Fluid

Sample Time	21:00
-------------	-------

Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	