

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-12 00:00 - 2014-04-13 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	51
Days Ahead/Behind (+/-):	6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

POOH perforating gun assembly no. 4 and L/D. P/U gun assembly for perforating run no. 5 and RIH same. Perforated interval from 3888 m to 3906 m. POOH with perforating gun assembly no. 5 L/D. Serviced tractor assembly. Pressure tested wireline BOP, riser and lubricator. P/U gun assembly for perforating run no. 6 and RIH same to 300 m.

Summary of planned activities (24 Hours)

POOH with gun assembly no 6 due to tractor failure. L/D gun assembly and tractor assembly. M/U new tractor assembly and gun assembly for run no 6. RIH with gun assembly no 6. Perforate interval no 6. POOH with gun assembly no 6, L/D. M/U gun assembly for run no. 7 RIH with gun assembly no 7. Perforate interval no 7. POOH with gun assembly no 7, L/D.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	completion -- perforate	ok	POOH perforating gun assembly no. 4. from 2000 m. Shut down the unit @ 500 m.
01:30	01:45	0	completion -- perforate	ok	Tools in catcher. Closed SV, 40 bar. Closed HMW.
01:45	02:00	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
02:00	05:00	0	completion -- perforate	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns. Trouble shoot on x-tree gauge during inflow test of SV. Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
05:00	06:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D Gun assembly no. 4.
06:00	06:15	0	completion -- perforate	ok	Checked tractor hanging. Switched to pass through mode.
06:15	06:30	0	completion -- perforate	ok	Performed pre-job meeting prior to P/U gun.
06:30	07:30	0	completion -- perforate	ok	P/U gun assembly for perforating run no. 5. M/U lubricator.
07:30	08:00	0	completion -- perforate	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV and SV.
08:00	09:00	0	completion -- perforate	ok	Changed out wiper rubber on lubricator. Transferred tractor and guns for next run to rig floor. Opened DHSV, HMV. and SV.
09:00	12:00	3250	completion -- perforate	ok	RIH with perforation string no. 5 on WL with 30 m/min to 3250 m. Correlated across DHPG @ 2640 m. DO = +8 m. Toolstring stopped moving at 3250 m / 78 deg inclination.
12:00	12:30	3560	completion -- perforate	ok	RIH with perforation string no 5. on WL using tractor from 3250 m to 3560 m.
12:30	13:30	2888	completion -- perforate	ok	Correlated tool string according to program between 3870 m to 3888 m. Orientation Pass 1. Orientation Pass 2. Orientation Pass 3. Orientation Pass 4. Orientation Pass 5. Shooting Pass.
13:30	13:45	3836	completion -- perforate	ok	Perforated interval from 3888 m to 3906 m. Firing depth 3836 m. Wellhead pressure prior to fire, 37 bar. WHP stabilized at 33,5 bar. Lost 300 lbs surface tension.
13:45	15:45	0	completion -- perforate	ok	POOH from 3836 m with perforating gun assembly no. 5. Shut down the unit @ 300 m.
15:45	16:00	0	completion -- perforate	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW.
16:00	16:15	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen.
16:15	17:15	0	completion -- perforate	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns. Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
17:15	18:15	0	completion -- perforate	ok	Broke out lubricator at QST. L/D Gun assembly no. 5.
18:15	20:00	0	completion -- perforate	ok	Lifted tractors to drill floor. Inspected head / hot checked for next run 6 and run 7.
20:00	20:45	0	completion -- perforate	ok	M/U tractor assembly and tool string prior to pressure test wire line BOP, riser and lubricator.
20:45	22:15	0	completion -- perforate	ok	Pressure test wireline rig up to 30/250 bar, 5/10 min. Meanwhile performed pre-job meeting prior to M/U guns.
22:15	23:00	0	completion -- perforate	ok	P/U gun assembly for perforating run no. 6. M/U lubricator.
23:00	23:30	0	completion -- perforate	ok	Tested QTS with test pump on rig floor to 30/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV. and SV.
23:30	00:00	300	completion -- perforate	ok	RIH with perforation string no. 6 on WL with 30 m/min to 300 m.

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	4094
Fluid Type	NaCl brine
Fluid Density (g/cm3)	1.03
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	
Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT ()	
Comment	

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
10:30	10:30	3973	3991		
23:00	23:00	3936	3954		
13:30	13:30	3918	3936		
06:00	06:00	3888	3906		
18:15	18:15	3870	3888		
20:00	20:00	3852	3870		
18:00	18:00	3817	3835		