

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-15 00:00 - 2014-04-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	54
Days Ahead/Behind (+/-):	4.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Performed 5 1/2" drift to 3845 m. POOH and L/D 5 1/2" drift. M/U guns for perforating run no. 7. RIH with perforation string no 7 Perforated interval from 3817 m to 3835 m. POOH perforating assembly no. 7. Rebuildt cable head. Hot check tractor. P/U guns, tool string and tractor for perforating run no. 8.

Summary of planned activities (24 Hours)

POOH with gun assembly no 8, L/D. M/U gun assembly for run no 9. RIH with gun assembly no 9. Perforate interval no 9. POOH with gun assembly no 9, L/D. M/U gun assembly for run no 10. RIH with gun assembly no 10.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	3685	completion -- perforate	ok	RIH with 5 1/2" drift/gauge assembly using tractor from 3280 m to 3685 m.
01:30	03:30	3845	completion -- perforate	ok	RIH w/ 5 1/2" drift/gauge assembly by gravity from 3685 m m to 3845 m.
03:30	04:30	0	completion -- perforate	ok	POOH with 5 1/2" drift/gauge and tractor assembly on WL from 3845 m.
04:30	04:45	0	completion -- perforate	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW. WHP 40 bar.
04:45	05:15	0	completion -- perforate	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to L/D 5 1/2" drift/gauge assembly.
05:15	05:30	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
05:30	06:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D 5 1/2" drift/gauge assembly.
06:00	06:30	0	completion -- perforate	ok	Checked tractor hanging. Switched to pass through mode. -540 through to line 19.
06:30	07:45	0	interruption -- other	ok	Prepared tools for rig up. P/U perforation string no 7. M/U guns, tool string and tractor for perforating run no. 7. Observed flow over top of riser.
07:45	08:15	0	interruption -- other	ok	Laid out gun assembly, connect lubricator and purged riser clean with nitrogen.
08:15	08:45	0	interruption -- other	ok	Break lubricator, and M/U guns for perforating run no. 7. M/U lubricator.
08:45	09:15	0	interruption -- other	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min. Filled riser with MEG. Opened DHSV, HMV and SV.
09:15	11:30	3261	interruption -- other	ok	RIH with perforation string no 7. on WL with 30 m/min to 3261 m. Re-run. Toolstring stopped moving at 3261 m / 79 deg inclination.
11:30	12:15	3610	completion -- perforate	ok	RIH with perforation string no 7. on WL using tractor from 3261 m to 3610 m. Picked up across pup DO +1 m.
12:15	13:30	3814	completion -- perforate	ok	Correlated tool string according to program between 3817 m to 3835 m. Orientation Pass 1 up for correlation +0.8 m. Orientation Pass 2 up DO+0.8m. Orientation Pass 3. Orientation Pass 4. Orientation Pass 5. Pulled in to shoot.
13:30	13:45	3814	completion -- perforate	ok	Perforated interval from 3817 m to 3835 m. Firing depht 3814 m. Wellhead pressure prior to fire, 41 bar. WHP stabilized at 41 bar. Lost 300 lbs surface tension.
13:45	16:15	0	completion -- perforate	ok	POOH from 3814 m with perforating gun assembly no. 7. Shut down the unit @ 300 m.
16:15	16:30	0	completion -- perforate	ok	Tools in catcher. Closed SV, 36,5 bar. Closed HMW. WHP 40 bar.
16:30	17:00	0	completion -- perforate	ok	Inflow tested HMV against SIWHP, 35 bar for 10 min. Meanwhile performed pre-job meeting prior to changing out tractor and L/O guns .
17:00	17:15	0	completion -- perforate	ok	Bled off pressure in lubricator and purged clean with nitrogen. Pressure tested SV to 50 bar, 10 min.
17:15	18:00	0	completion -- perforate	ok	Broke out lubricator at QST. L/D gun assembly no. 7. L/D tractor assembly.
18:00	18:45	0	completion -- perforate	ok	Rebuild cable head. Hot checked tractor.
18:45	22:45	0	completion -- perforate	ok	Checked next tractor, opcheck, checklist, 540V hotcheck for run 8 and run 9. Prepared tools for rig up. P/U tractor and perforation string no 8. Changed wiper on lubricator.
22:45	23:00	0	completion -- perforate	ok	Performed pre-job meeting prior to M/U guns, tool string and tractor for perforating run no. 8.
23:00	23:45	0	completion -- perforate	ok	M/U guns, tool string and tractor for perforating run no. 8. M/U lubricator.
23:45	00:00	0	completion -- perforate	ok	Tested QTS with test pump on rig floor to 20/250 bar for 5/10 min.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
23:00	23:00	3786	3804		