

Summary report

Wellbore: 15/9-F-1 C

Period: 2014-04-19 00:00 - 2014-04-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	58
Days Ahead/Behind (+/-):	1.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4094
Depth mTVD:	3180.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Correlated and perforated interval #12 (3579 - 3588 m).
POOH, inflow tested HMV and SV.
L/D tool string #12.
M/U perforation assy #13 (3545 - 3554 m).
RIH, correlated and perforated interval #13.
POOH, inflow tested HMV and SV.
L/D tool string #13.

Summary of planned activities (24 Hours)

R/D wireline equipment.
Install permanent hatch on F-1 slot.
Install XMT cap, P/T same.
Inflow test XMT valves and DHSV.
R/D AWS control system.
Handover well to production.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	3600	completion -- perforate	ok	Correlated across perforation interval #12 (3579 - 3588 m). Performed 5 passes to correlate and orient guns with tractor activated.
02:30	03:30	3588	completion -- perforate	ok	Positioned guns at shooting depth. Due to noise on CCL log, PETEC requested 2nd shooting pass. Tractored down and re-positioned guns with top shot at 3579 m - good correlation.
03:30	03:45	3588	completion -- perforate	ok	Perforated interval #12 (3579 - 3588 m). Lost 300 lbs tension.
03:45	05:45	300	completion -- perforate	ok	POOH from 3588 m to 300 m. Average pulling speed 27,5 m/min.
05:45	06:15	0	completion -- perforate	ok	Made PA announcement and shut down SLB unit. Pulled tool string into catcher.
06:15	08:45	0	completion -- perforate	ok	Closed in well. WHP 63 bar. Bled pressure to closed drain. Inflow tested HMV and SV. Flushed riser w/ N2.
08:45	09:00	0	completion -- perforate	ok	Performed TBT for L/D perforation assy.
09:00	11:00	0	completion -- perforate	ok	Broke lubricator. L/D tool string on deck. All shots fired.
11:00	12:30	0	completion -- perforate	ok	M/U BHA for perforation run #13 (interval 3545 - 3554 m). Leak tested QTS to 30/250 bar 5/10 min. Filled riser with MEG and equalized pressure. Opened well. WHP 67 bar.
12:30	14:30	3150	completion -- perforate	ok	RIH w/ perforation assy #13 (interval 3545 - 3554 m), 4,5" OD guns by gravity from surface to 3150 m. Average running speed 23 m/min.
14:30	15:30	3580	completion -- perforate	ok	RIH with tractor activated from 3150 m to 3580 m. Average running speed 7 m/min.
15:30	18:15	3554	completion -- perforate	ok	Correlated across perforation interval #13 (3545 - 3554 m). Performed 5 passes to correlate and orient guns with tractor activated. Positioned guns with top shot at 3545 m.
18:15	18:30	3554	completion -- perforate	ok	Perforated interval #13 (3545 - 3554 m). Lost 300 lbs tension.
18:30	21:00	300	completion -- perforate	ok	POOH from 3554 m to 300 m. Average pulling speed 22 m/min.
21:00	21:15	0	completion -- perforate	ok	Made PA announcement and shut down SLB unit. Pulled tool string into catcher.
21:15	23:00	0	completion -- perforate	ok	Closed in well. WHP 73 bar. Bled pressure to closed drain. Inflow tested HMV and SV. Flushed riser w/ N2.
23:00	00:00	0	completion -- perforate	ok	Broke lubricator. L/D tool string on deck. All shots fired.

Perforation Information

Time of Opening Well Perf	Time of Closing Well Perf	Top of Perf mMD	Bottom of Perf mMD	Top of Perf TVD	Bottom of Perf TVD
00:00	00:00	3545	3554		