

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-19 00:00 - 2016-06-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	5
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- RIH w/ WL cutter run#2
- Cut tubing at 2400 mMD
- Displaced A-annulus to SW by pumping 2 x B/U.
- Installed ME 572-700 ME plug at 249m
- R/D WL equipment
- Prepared to N/D XT

Summary of planned activities (24 Hours)

- N/D XT
- Run surface riser joint and BOP
- RIH with TH RT
- Pull TH and tubing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	2410	plug abandon -- other	ok	Evaluated situation. Discussed situation w/ onshore organisation.
01:15	02:15	2410	plug abandon -- other	ok	Correlated across interval 2250 mMD and 2400 mMD . Positioned cutter at 2400 m. Activated cutter. WHP before/after cut 5 / 5 bar. DHPG read stable pressure before / after cut. No indication of cutter firing. Re-attempted to fire several times.
02:15	02:30	2410	interruption -- other	ok	Checked surface equipment, OK.
02:30	03:30	0	interruption -- other	ok	POOH with cutter toolstring into lubricator.
03:30	07:00	0	interruption -- other	ok	Closed and inflow tested SV to 345 bar/10min. B/O QTS. L/O cutter toolstring on rig floor. Inspected same. Cutter had not fired.
07:00	07:30	0	interruption -- other	ok	Performed TBT and handover for running new cutter
07:30	08:00	0	plug abandon -- other	ok	Performed muster drill. Meanwhile: Performed table top exercise on well control.
08:00	08:15	0	interruption -- other	ok	Performed TBT for handling explosives. Isolated TDS.
08:15	09:15	0	interruption -- other	ok	M/U BHA for run #2. Leak tested lubricator/QTS to 20/345 bar 5/10 min.
09:15	11:00	2400	interruption -- other	ok	Opened SV and RIH with cutter to 2400m. Average running speed 40 m/min. Correlated depth and cut tubing at 2400m. Positive indications of cut on XT gauge and A-annulus gauge. Lost connection with DHPG .
11:00	11:15	0	plug abandon -- other	ok	Flowchecked well, static.
11:15	12:30	0	plug abandon -- other	ok	POOH with cutter into lubricator. Meanwhile: Tested BOP
12:30	13:00	0	plug abandon -- other	ok	Closed and inflow tested SV to 345bar/10min.
13:00	13:15	0	plug abandon -- other	ok	Performed TBT for handling explosives.
13:15	14:00	0	plug abandon -- other	ok	B/O QTS. L/O cutter toolstring on rig floor. Inspected same. Detonation confirmed.
14:00	14:15	0	plug abandon -- other	ok	Performed TBT for circulating via choke and poor boy gasser.
14:15	15:30	0	plug abandon -- other	ok	Lined up, pumped in kill wing and took returns through A-annulus outlet via poor boy degasser to slops pit. Applied 20 bar on stand pipe, opened kill wing. No pressure drop observed. Corrected and confirmed line-up.
15:30	17:30	0	plug abandon -- other	ok	Staged up mud pumps to 1300lpm/83bar. Circulated 1 x B/U. Stopped pumps due to H2S alarm on one portable gas detector in shaker room (3ppm). Continued circulating additional B/U at 1300lpm/83bar.
17:30	19:15	0	plug abandon -- mechanical plug	ok	Prepared and checked toolstring. M/U BHA for 7" ME plug. Leak tested lubricator/QTS to 345bar/10min. Opened HMV and MMV. Read pressure on XT cross and opened SV.
19:15	19:30	249	plug abandon -- mechanical plug	ok	RIH ME plug to 249m. Average running speed 40 m/min.
19:30	19:45	249	plug abandon -- mechanical plug	ok	Correlated depth and set ME plug at 249m (mid packer element). Tagged top of plug.
19:45	20:15	0	plug abandon -- mechanical plug	ok	POOH into lubricator . Average pulling speed 40 m/min. Closed SV and HMV. Inflow tested SV to 185bar/10min.
20:15	20:30	0	plug abandon -- other	ok	Performed TBT prior to B/O QTS.
20:30	21:00	0	plug abandon -- mechanical plug	ok	B/O QTS. L/D and inspected toolstring.
21:00	22:00	0	plug abandon -- mechanical plug	ok	Lined up and inflow tested ME plug to 280bar differential pressure for 10min by pressuring up through AWW. Bled off pressure to closed drain.
22:00	22:15	0	plug abandon -- other	ok	Performed TBT prior to R/D wireline equipment
22:15	23:45	0	plug abandon -- other	ok	R/D wireline lubricator hoses and riser. Meanwhile: Pressure tested drilling BOP
23:45	00:00	0	plug abandon -- other	ok	R/D wireline BOP and lower WL riser.