

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-24 00:00 - 2016-06-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- POOH with 7" tubing from 811 mMD to surface
- RIH with combined EZSV and cutter BHA from surface to 1393 mMD

Summary of planned activities (24 Hours)

- Continue RIH with EZSV/Cutter BHA from 1393 mMD to 2390 mMD
- Set EZSV at 2390 mMD and cut casing at 2374 mMD
- POOH with combined EZSV and cutter BHA
- Retrieve 10 3/4" surface tie-back

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	811	interruption -- repair	ok	Continued derrick inspection.
00:15	00:30	811	interruption -- repair	ok	Performed TBT for continuing pulling 7" tubing
00:30	01:30	751	plug abandon -- other	ok	POOH with 7" tubing from 811 mMD to 739 mMD. Average pulling speed 9 jnts/hr. Needed to pull singles due to FWD PRS not operational. Lifted joints from cantilever to bay on main deck on the fly.
01:30	01:45	751	interruption -- repair	ok	Changed dies on casing tong.
01:45	06:00	374	plug abandon -- other	ok	POOH with 7" tubing from 751 mMD to 374 mMD. L/D singles. Average pulling speed 8 jnts/hr.
06:00	07:00	302	plug abandon -- other	ok	POOH with 7" tubing from 374 mMD to 302 mMD. L/D singles. Average pulling speed 6 jnts/hr.
07:00	07:15	302	plug abandon -- other	ok	Performed handover meeting between crews.
07:15	07:30	302	interruption -- repair	ok	Checked equipment and changed dies on casing tong.
07:30	08:00	243	plug abandon -- other	ok	POOH with 7" tubing from 302 mMD to 243 mMD. L/D singles. Average pulling speed 10 jnts/hr.
08:00	08:30	243	interruption -- repair	ok	Casing tong not gripping. Changed dies on casing tong.
08:30	11:30	212	plug abandon -- other	ok	POOH with 7" tubing from 243 mMD to 212 mMD. L/D singles. Average pulling speed 4 jnts/hr.
11:30	11:45	212	plug abandon -- other	ok	Performed AAR with all involved personnel for pulling tubing.
11:45	13:15	0	plug abandon -- other	ok	POOH with 7" tubing from 212 mMD to surface. L/D singles. Average pulling speed 6 jnts/hr. Measured cut 4,98m below box.
13:15	13:45	0	plug abandon -- other	ok	Inspected and took pictures of cut. Protected cut and L/D joint.
13:45	14:00	0	plug abandon -- other	ok	Performed TBT prior to rigging down handling equipment.
14:00	15:45	0	plug abandon -- other	ok	R/D handling equipment. Removed C/L spool and container with clamps.
15:45	16:15	0	plug abandon -- other	ok	Cleaned and cleared drill floor
16:15	16:30	0	plug abandon -- cut	ok	Performed TBT prior to P/U and RIH with combined EZSV and cutter BHA
16:30	17:00	0	plug abandon -- cut	ok	P/U casing cutter. B/O taper mill and installed 6 5/8" to NC50 and NC50 to 5 1/2" FH XO.
17:00	17:30	0	plug abandon -- cut	ok	P/U EZSV RT and M/U to cutter. Installed EZSV plug on RT.
17:30	17:45	0	plug abandon -- cut	ok	Measured distance from bottom EZSV to casing cutter.
17:45	18:00	21	plug abandon -- cut	ok	P/U single and RIH from 13,5 mMD to 21 mMD.
18:00	19:00	21	plug abandon -- cut	ok	Installed power rollers behind HTS on cantilever.
19:00	19:30	21	plug abandon -- cut	ok	Performed TBT prior to P/U 5 1/2" DP singles and RIH. Checked all equipment and barriers.
19:30	21:00	21	interruption -- repair	ok	Troubleshoot issues with rotator on elevator.
21:00	21:15	21	plug abandon -- cut	ok	Performed TBT prior to P/U 5 1/2" DP in singles.
21:15	21:45	93	plug abandon -- cut	ok	P/U singles while RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 21 mMD to 93 mMD.
21:45	22:00	93	plug abandon -- cut	ok	Removed master bushings and installed auto slips.
22:00	00:00	375	plug abandon -- cut	ok	P/U singles while RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 93 mMD to 375 mMD. Average running speed 141 m/hr.