

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-25 00:00 - 2016-06-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	11
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

Set EZSV in 9 5/8csg at 2390m, tested to 20/165 bar
Cut csg, POOH
Retrieved MST seal
RIH and cut surface tieback csg, POOH, engaged spear and pull csg hanger to surface
Started rigging up handling equipment

Summary of planned activities (24 Hours)

- Pull surface tieback csg
- RIH w/ punching assembly, punch 10 3/4in csg
- circulate possible gas, POOH

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:15	1198	plug abandon -- cut	ok	P/U singles while RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 375 mMD to 1198 mMD. Average running speed 253 m/hr.
03:15	04:00	1198	plug abandon -- cut	ok	M/U TDS and filled pipe w/ 400 l/min. Pumped 615 strokes/13,6 m3.
04:00	04:45	1313	plug abandon -- cut	ok	P/U singles while RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 1198 mMD to 1313 mMD. Average running speed 153 m/hr. Experienced issues with HTS.
04:45	05:00	1313	interruption -- repair	ok	Troubleshoot issues on HTS. HTS not feeding pipe all the way to elevator.
05:00	05:30	1393	plug abandon -- cut	ok	P/U singles while RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 1313 mMD to 1393 mMD. Average running speed 160 m/hr. Unable to get proper latch on elevator.
05:30	06:00	1393	interruption -- repair	ok	Changed elevator.
06:00	06:15	1503	plug abandon -- cut	ok	P/U singles while RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 1313 mMD to 1409 mMD.
06:15	06:30	1503	plug abandon -- cut	ok	Removed power rollers and set up to run stands from derrick.
06:30	07:00	1744	plug abandon -- cut	ok	RIH w/ EZSV/Cutter BHA on 5 1/2" DP from 1503 mMD to 1744 mMD.
07:00	07:15	1812	plug abandon -- cut	ok	Continued RIH EZSV/Cutter BHA on 5 1/2" DP from 1744 mMD to 1812 mMD, restricted speed due to packer
07:15	07:45	1812	plug abandon -- cut	ok	TBT and equipment checks
07:45	08:45	2179	plug abandon -- cut	ok	Continued RIH with EZSV and casing cutters from 1812m to 2179m restricted due to packer
08:45	09:15	2179	interruption -- repair	ok	Investigated fault on draw works motor 3
09:15	09:45	2348	plug abandon -- cut	ok	Continued RIH from 2179m to 2348m restricted due to packer
09:45	10:00	2362	plug abandon -- cut	ok	P/U wild single from cant. for space out and RIH from 22348m to 2362m
10:00	10:45	2362	plug abandon -- cut	ok	Filled pipe 400 lts/min. Up wt 147, Dwn wt 132
10:45	11:30	2390	plug abandon -- mech anical plug	ok	Set EZSV plug at 2390m mid element. 38 turns and pull up in 9T increments. Pins sheared at 169T. Pulled up 2m and rotated string 25 turns and tag with 7T
11:30	12:30	2390	plug abandon -- mech anical plug	ok	Spaced out and lined up for pressure test of EZSV. Close UPR. Verify line with 20 Bar. Pressure tested 20 bar, 5 mins/ 165 bar, 10 mins. Lined back up for drilling and opened BOP
12:30	13:15	2374	plug abandon -- cut	ok	Pulled up to cutting depth, took up wt 146T and down wt 131T Rotating torque with pumps off at 100 rpm 5-10 Knm rotating wt 138T, Mud pump pressures at 300lts/ min 12 Bar, 400lts/min 34, 500lts/ 53 Bar.
13:15	13:30	2374	plug abandon -- cut	ok	TBT for cutting the 9 5/8in casing
13:30	13:45	2374	plug abandon -- cut	ok	Started cutting 9 5/8in casing, staging up mud pumps 300lts/ min 16-17 Bar then up to 400lts/ min 33 Bar 80 RPM, Tq 8 Knm. Cut at 2374m. Pressure dropped from 3 3 bar to 0 bar. Torque went down to free rotation value.
13:45	14:00	2374	plug abandon -- cut	ok	Flow check well on trip tank. Static
14:00	14:30	2374	plug abandon -- cut	ok	Started mud pumps 400lts/ min 0 Bar. Picked up 0.5m and observed stand pipe pressure increased to 33 Bar, carefully RIH and observed pressure drop at 2374m to 0.8 Bar. Set 2T on blades to verify cut. Measured cut window 10 cm. .
14:30	15:00	2374	plug abandon -- cut	ok	H2S detected on the Baker gas trap in flow line. Discuss and plan next phase in operation
15:00	16:45	2374	plug abandon -- cut	ok	Circulated 2 x bottoms up staging up mud pumps to 1700 lts/ min 30 Bar. No gas detected in shakers. Baker gas trap showing 2 ppm H2S in fluid.
16:45	17:00	2374	plug abandon -- cut	ok	Lined up over trip tanks and installed mud bucket line
17:00	19:00	1543	plug abandon -- cut	ok	POOH wet with mudbucket from 2389m to 1543m
19:00	19:15	1543	plug abandon -- cut	ok	TBT with new crew
19:15	20:45	752	plug abandon -- cut	ok	POOH from 1543m to 752m.
20:45	21:00	752	plug abandon -- cut	ok	Layed out wild sgl to cat walk.
21:00	21:45	334	plug abandon -- cut	ok	POOH from 738m to 334m.
21:45	22:00	334	plug abandon -- cut	ok	Changed out auto slips.
22:00	22:15	13	plug abandon -- cut	ok	POOH from 334m to 13m.
22:15	22:45	0	plug abandon -- cut	ok	Broke down BHA, inspected same
22:45	23:00	0	plug abandon -- cut	ok	Cleaned and cleared rig floor after trip.
23:00	23:15	0	plug abandon -- other	ok	TBT for running MST ret tool.
23:15	00:00	0	plug abandon -- other	ok	Pick up MST ret tool and function same prior to running