

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-26 00:00 - 2016-06-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	12
Days Ahead/Behind (+/-):	.9
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	4087.1
Depth At Last Casing mTVD:	3178

Summary of activities (24 Hours)

- Pulled MST seal
- Cut 10 3/4 surface tieback csg, pulled same
- Released tieback adaptor, pulled same
- RIH w/ perforation gun, perforated below 10 3/4 subsea csg hanger

Summary of planned activities (24 Hours)

- Circulate possible gas, flow check
- M/U and RIH w/ milling BHA, mill 10 3/4 subsea csg hanger
- M/U and RIH w/ spear
- Pull 10 3/4 x 9 5/8 csg

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	plug abandon -- other	ok	Run and landed out on MST ring, engaged as per GE instructions
00:45	01:15	0	plug abandon -- other	ok	Made up TDS, 75t overpull to pull mst seal.
01:15	01:30	0	plug abandon -- other	ok	POOH with ret tool
01:30	02:00	0	plug abandon -- other	ok	Removed control lines, rigged down spooler, layed out retrieval tool.
02:00	02:30	0	plug abandon -- other	ok	Serviced drilling equipment
02:30	02:45	0	plug abandon -- cut	ok	Performed Pre-job Meeting/Brief/Debrief
02:45	03:00	0	plug abandon -- cut	ok	Picked up cutter BHA and inspect same
03:00	03:15	130	plug abandon -- cut	ok	Picked up sgl and RIH with cutter from 13m to 130m.
03:15	03:30	130	plug abandon -- cut	ok	Made up TDS and filled string
03:30	04:00	130	plug abandon -- cut	ok	Took parameters at 330 lpm, 29 bar, 400 lpm, 51 bar, up wt 71t, dw wt 71t,, free rot tq 5 knm, Cut csg as per well bore instructions at 130m
04:00	04:30	15	plug abandon -- cut	ok	Pumped out of hole from 130m to 15m due to not enough weight below spear
04:30	05:00	0	plug abandon -- cut	ok	Engaged fish with the spear, POOH, csg hanger on surface, inspected same
05:00	05:15	0	plug abandon -- equipment recovery	ok	TBT for rigging up csg handling equipment
05:15	07:00	0	plug abandon -- equipment recovery	ok	R/U handling equipment
07:00	07:15	0	plug abandon -- equipment recovery	ok	TBT prior to pulling 10 3/4 tie back
07:15	07:45	0	plug abandon -- equipment recovery	ok	Attempted to break first connection. No go. Torque too high to break. Remove slip guides for adjustable sub Assy to pass and pull up to next connection
07:45	09:15	0	plug abandon -- equipment recovery	ok	POOH with 10 3/4 tie back to surface. Length of off cut 6.85m
09:15	09:30	0	plug abandon -- equipment recovery	ok	TBT for rigging down casing equipment
09:30	10:15	0	plug abandon -- equipment recovery	ok	R/D casing equipment. Install BX4 elevators
10:15	10:30	0	plug abandon -- other	ok	TBT for running in hole with GE jetting sub and torque tool
10:30	11:15	0	plug abandon -- other	ok	Picked up jetting sub with torque tool and XO 6 5/8 to 5 ½ FH Made up and run in hole laying out first single 5 ½ DP for space out. Checking torque on all connections
11:15	11:45	0	plug abandon -- other	ok	Washed down from 134m 1500lts / min 23 bar increasing to 33 bar stopped pumps and tag tie back Assy @140m
11:45	12:00	0	plug abandon -- other	ok	Released tie back w/ 3 turns. Tie back broke at 25 KNM
12:00	13:00	0	plug abandon -- other	ok	POOH and pick up single 5 ½ DP back into string and lay out BHA to canteliver
13:00	14:15	0	plug abandon -- trip	ok	Picked up spear Assy from Canteliver and RIH from surface to 143m (land off point)

14:15	14:45	144	plug abandon -- other	ok	Tagged @ 143.48m bit depth with 3T, picked string up to neutral weight and turn string 4 turns LH to unscrew remaining threads on adaptor. Started mud pumps and pressured up to maintain minimum 15 bar. 1050lts/ min 16 Bar, picked up string to 140m and increased pump rate to maintain minimum 15 Bar pressure in string, 1170lts/ min 16 Bar, picked up to 139m and increase pump rate to maintain minimum 15Bar pressure 1500lts/ min 20Bar
14:45	15:45	0	plug abandon -- other	ok	Engaged spear and POOH. Fish not on spear
15:45	16:00	0	interruption -- fish	ok	GE and wellbore inspected tools. Wellbore tool found to be in release position due to LH turns in string to release well head adapter. Reset tool
16:00	16:45	144	interruption -- fish	ok	RIH with spear assy. And engaged spear, 4T overpull observed
16:45	17:15	0	interruption -- fish	ok	POOH with spear assy. Fish not on spear.
17:15	18:00	0	interruption -- fish	ok	Inspected tool and reset. L/O spear assy
18:00	18:30	0	interruption -- fish	ok	P/U assy with different type of spear (ltco spear w/ grapple), inspected and doped
18:30	19:00	0	plug abandon -- other	ok	Drill. Table top talked GAS procedure and experience transfer.
19:00	19:15	0	interruption -- fish	ok	TBT prior to running spear
19:15	20:30	0	interruption -- fish	ok	RIH from RKB to 130m, Engaged fish and pulled free with 30t overpull. Pulled to surface, secured and disengaged fish
20:30	21:00	0	plug abandon -- other	ok	Layed out fish to deck, inspect and layed out spear
21:00	21:15	0	plug abandon -- other	ok	Cleaned and cleared rig floor of excess equipment
21:15	21:45	0	plug abandon -- perforate	ok	TBT for picking up and running guns
21:45	23:30	0	plug abandon -- perforate	ok	M/U gun BHA, changed dies in iron roughneck for some of connections
23:30	00:00	0	plug abandon -- perforate	ok	RIH from RKB to 130m, closed BOP and circulated with 200 lpm, 2 bar. to confirm line up