

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-06-29 00:00 - 2016-06-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	15
Days Ahead/Behind (+/-):	1.3
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Attempted to fish and pull 10 3/4 x 9 5/8 csg. Engaged fish on spear but not able to pull csg OOH.
- Released spear, POOH
- RIH w/ 9 5/8 csg cutter, cut csg @ 2361m
- Attempted to POOH, got stuck w/ cutter BHA @ 2362m

Summary of planned activities (24 Hours)

- Wait for cutting equipment and personnel to arrive
- R/U WL equipment, RIH w/ WL cutter and cut drill pipe. POOH
- POOH w/ drill pipe string

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	153	plug abandon -- other	ok	Pulled up and observed 10T overpull
00:15	01:00	0	plug abandon -- trip	ok	POOH spear BHA #20 and inspected same, spear ok
01:00	02:15	65	plug abandon -- trip	ok	Broke off 12.25 guide sleeve. P/U single DC
02:15	02:45	0	plug abandon -- trip	ok	RIH spear BHA #21 to 155m. L/D single for space out. M/U TDS to string
02:45	04:00	156	plug abandon -- other	ok	Engaged spear to fish @155m. Pulled 8T overpull. Slacked off weight. Spear released. RIH spear to 156m. Engaged spear and pulled to 270T (40t overpull). Fish is not free. Moved string up/down between 150T-270T several times. Fish not free. Pulled in steps to max 320T on Martin Decker (90t overpull). Measured stretch in pipe - 3.2m. Estimated neutral point depth @ 2300m
04:00	05:00	0	plug abandon -- trip	ok	Released spear. POOH to surface. R/B spear in derrick. Observed damage on grapple (crack)
05:00	05:30	0	plug abandon -- trip	ok	Cleaned drill floor
05:30	06:00	0	plug abandon -- cut	ok	P/U cutter BHA #22
06:00	07:15	169	plug abandon -- cut	ok	RIH w/ cutter BHA #22 to 169 m
07:15	07:30	169	plug abandon -- cut	ok	Installed auto slips
07:30	08:00	692	plug abandon -- cut	ok	RIH from 169 m to 692 m. Filled string
08:00	09:45	692	plug abandon -- cut	ok	Waited on further instructions, Meanwhile carried ou rig floor maintenance and PM
09:45	10:30	1600	plug abandon -- cut	ok	RIH from 692m to 1600m
10:30	10:45	1600	plug abandon -- cut	ok	Filled string
10:45	12:15	2340	plug abandon -- cut	ok	RIH from 1600m to 2340m. Picked up 2 singles from deck for space out
12:15	12:45	2363	plug abandon -- cut	ok	Took cutting parameters and cut csg at 2361m with 330 lpm, 100 rpm, 9-11 Knm
12:45	18:00	2362	interruption -- repair	ok	Observed overpull when picking up work string between 138t and 300t on martin decker. String stuck @ 2362m. Tried to work string free. Max pulled to 320t, max torque 40knm, sat down all string weight. No success to get string free. Evaluated further steps, started mobilizing WL cutter equipment to cut inside DP.
18:00	19:00	2362	interruption -- repair	ok	Waited on further instructions, meanwhile drillfloor prepared to work on PRS
19:00	00:00	2362	interruption -- repair	ok	Waited for WL cutting equipment and personnel to be mobilized. Meanwhile worked on repairing forward PRS