

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-02 00:00 - 2016-07-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	18
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Dressed off top of 10 3/4 csg stump
- RIH w/ spear and fished 10 3/4 x 9 5/8 csg
- Pulled 10 3/4 x 9 5/8 csg to 550m

Summary of planned activities (24 Hours)

- Finish pulling 9 5/8 csg
- RIH and set 13 3/8 EZSV, place cement plug on top of EZSV
- POOH, wait for cement to set up
- RIH w/ cutting BHA, tag cement plug, cut 13 3/8 csg

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	0	plug abandon -- cut	ok	Changed PS21 slips to master bushing, L/D last stand w/ cut DP single
00:45	01:00	0	plug abandon -- mill	ok	Performed Pre-job Meeting before P/U flat bottom milling BHA
01:00	02:00	35	plug abandon -- mill	ok	P/U and M/U flat bottom milling BHA
02:00	02:30	135	plug abandon -- mill	ok	RIH w/ flat bottom milling BHA to 135m, P/U and M/U space out pup
02:30	02:45	140	plug abandon -- mill	ok	M/U TDS to string. Recorded parameters: 2000 lpm - 6 bar, 77t up weight, 74t down weight, 76t at rotation 80rpm, 2-4kNm. RIH slowly and tagged hanger @140m
02:45	03:15	140	plug abandon -- mill	ok	Reamed hanger area @ 140 -140,5m. 120rpm - max 15kNm, 2000lpm, 1-2t WOB. Stopped rotation and passed hanger area 2 times. No overpulled/set down weight observed
03:15	03:30	153	plug abandon -- mill	ok	RIH slowly and tagged top of fish @ 153,1m
03:30	04:15	153	plug abandon -- mill	ok	Dressed off top of fished. Milled 10 cm. 120 rpm - 7-10kNm, 2000 lpm - 6bar, 1-3t WOB
04:15	04:30	150	plug abandon -- mill	ok	Pulled 3m from top of fish and circulted @ 3500lpm 2 B/U, 20bar
04:30	05:00	31	plug abandon -- mill	ok	POOH from 150m to 31m, L/D DP Pup used for spacing out
05:00	05:45	0	plug abandon -- mill	ok	L/D flat bottom mill BHA. Clean magnets and gauged/inspected mill. Full gauge on mill. 11.5kg of metal swarf removed from magnet
05:45	06:00	0	plug abandon -- mill	ok	Cleaned and cleared rig floor
06:00	06:15	0	plug abandon -- other	ok	Performed Pre-job Meeting before M/ spear BHA
06:15	07:45	22	plug abandon -- other	ok	M/U spear BHA w/ guide sub
07:45	08:30	153	plug abandon -- trip	ok	RIH with spear BHA from 22m to 153m
08:30	08:45	153	plug abandon -- other	ok	Engaged spear. Pulled fish free with 50t overpull, 290t on weight indicator
08:45	09:45	0	plug abandon -- trip	ok	POOH on DP with spear and fish on surface
09:45	10:30	0	plug abandon -- trip	ok	P/U and MU 6m pup joint for handling spear BHA, secured fish at rotary, released spear from fish
10:30	11:30	0	plug abandon -- other	ok	Cleaned and serviced spear grapple, R/B spear BHA, Cleared and cleaned rig floor
11:30	11:45	0	plug abandon -- equipment recovery	ok	Performed Pre-job Meeting for R/U csg pulling equipment
11:45	12:45	2361	plug abandon -- equipment recovery	ok	R/U handling equipment for X casing
12:45	13:30	2341	plug abandon -- equipment recovery	ok	L/D first joint with pup joint of 10 3/4 csg
13:30	13:45	2341	plug abandon -- equipment recovery	ok	Changed out master bushing to PS 21
13:45	18:15	1741	plug abandon -- equipment recovery	ok	POOH w/ 10 3/4 csg from 2341 to 1741. Pulling @ average 8,6 joints/h, maximum @ 12 joints/h. Difficult to break some of the connections. Need to hit with sledge hammer
18:15	20:30	1741	plug abandon -- equipment recovery	ok	Changed csg handling equipment to pull 9 5/8csg
20:30	00:00	1290	plug abandon -- equipment recovery	ok	POOH w/ 9 5/8 csg to 1290 m. Pulling @ average 11,4 joints/h, maximum @ 12 joints/h