

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-07-03 00:00 - 2016-07-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	19
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	3100
Depth at formation strength mMD:	3059
Depth At Formation Strength mTVD:	2874.4
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Finished pulling 9 5/8 csg
- RIH and set 13 3/8 EZSV, placed cement plug on top of EZSV
- POOH, waited for cement to set up

Summary of planned activities (24 Hours)

- WOC
- RIH w/ cutting BHA, tag cement plug, cut 13 3/8 csg, POOH
- RIH w/ 13 3/8 EZSV, set EZSV, POOH
- RIH w/ perforating BHA, perforate 13 3/8csg below the csg hanger

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	07:30	30	plug abandon -- equipment recovery	ok	POOH w/ 9 5/8 csg from 1290 m to 30m. Pulling @ average 12,7 joints/h, maximum @ 15 joints/h
07:30	07:45	30	plug abandon -- equipment recovery	ok	Performed weekly fire drill. Kick drill 42 sec to secure the well.
07:45	08:00	0	plug abandon -- equipment recovery	ok	Pulled from 30m to surface the remaining joints. No fish observed on the last joint
08:00	08:15	0	plug abandon -- equipment recovery	ok	Performed Pre-job Meeting for rigging down csg pulling equipment
08:15	10:15	0	plug abandon -- equipment recovery	ok	R/D csg pulling equipment
10:15	10:45	0	plug abandon -- equipment recovery	ok	Cleaned rig floor
10:45	11:00	0	plug abandon -- other	ok	Performed Pre-job Meeting before P/U 13 3/8 EZSV plug
11:00	11:45	0	plug abandon -- mechanical plug	ok	P/U and M/U the EZSV running tool, installed EZSV plug and loaded centralizer springs
11:45	12:00	0	plug abandon -- other	ok	Changed master bushing to PS21
12:00	17:00	2338	plug abandon -- other	ok	RIH w/ EZSV BHA from surface to 2338 @ 2min/std
17:00	17:30	2338	plug abandon -- other	ok	Took parameters: PU weight 144t,SO weight 130t. Broke circulation @800lpm, 9,2 bar. Washed setting area between 2337m to 2343m
17:30	18:00	2340	plug abandon -- mechanical plug	ok	Set EZSV plug @ 2340m. 10rpm, 37 CW turns, P/U to 154t, held. P/U to 164t, held. Pin sheared@ 28t overpull
18:00	19:00	2340	plug abandon -- cement plug	ok	P/U to 2337m, circulated @ 2600lpm, 38bar. Increased in steps to 3500lpm, 60bar. H2S on shaker 103ppm in mud and 2ppm in air. Meanwhile M/U pump-in sub assembly for cement job
19:00	21:00	2337	plug abandon -- cement plug	ok	Continued to circulate 2 BU @ 3500lpm, 65bar, 30rpm, 2-5kNm. Circulated until H2S level is down to 0. Meanwhile performed TBT for cementing operation and pressure tested cement line to 100bar
21:00	21:30	2337	plug abandon -- cement plug	ok	R/B stand, P/U pumping sub assembly, M/U TDS
21:30	22:00	2337	plug abandon -- cement plug	ok	Installed cementing hose, lined up cementing line. Pressure tested connection between pumping sub and LTV. Observed leak on LTV.
22:00	22:15	2337	interruption -- rep air	ok	Changed out LTV, re-tested cementing line up to 100bar. Good test
22:15	00:00	2337	plug abandon -- cement plug	ok	Placed balanced cement plug (2340 m - 2137 m): Pumped 20 m3 of wash pill spacer, 2500 l/min/ 33 bar. Mixed and pumped 19,3 m3 of 1,9 SG cement slurry, 600-800 l/min. Displaced the cement to the rig floor with 1000 l of drill water. Zeroed volume counters. Displaced the cement with 22 m3 of sea water, 2700 l/min. Broke and L/D pump in sub assembly.