

Summary report

Wellbore: 15/9-F-1 C

Period: 2016-10-21 00:00 - 2016-10-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2014-02-21 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2014-03-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	2507.7
Depth At Last Casing mTVD:	2445.8

Summary of activities (24 Hours)

- Skidded to well F-1 C
- RIH with inner string
- Cut production riser at 134,9 m
- Pulled production riser
- Installed hatches and prepared to skid rig to F-7.

Summary of planned activities (24 Hours)

- Skid to F-7
- Pull production riser at F-7
- Skid to well F-9 A

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
03:30	03:45	0	moving -- skid	ok	Performed TBT for skidding rig
03:45	04:00	0	moving -- skid	ok	Skidded cantilever to well F-1 C
04:00	04:45	0	moving -- skid	ok	Performed post-skid checks. Removed hatch in moonpool Built scaffolding in moonpool and WH decks.
04:45	05:00	0	plug abandon -- other	ok	R/U hoses for displacing riser to SW
05:00	05:15	0	plug abandon -- other	ok	Lowered down and N/U NT2 connector
05:15	06:15	0	plug abandon -- other	ok	P/U and M/U cutter BHA and inner string. Inspected and cleaned threads on RT.
06:15	07:00	0	plug abandon -- other	ok	Engaged RT to Multibowl. Took 20 ton overpull to confirm. M/U TDS
07:00	07:15	0	plug abandon -- other	ok	Performed TBT to N/D tension system.
07:15	07:30	0	plug abandon -- other	ok	Load shifted weight from tension cylinders to TDS. Observed to increased weight on weight indicator .
07:30	08:15	0	plug abandon -- other	ok	Discussed plan ahead.
08:15	10:00	0	plug abandon -- other	ok	Displaced riser to SW by pumping 10 m3 SW at 100 lpm, return seen after 7 m3 pumped. Meanwhile: Prepared to R/D tension cylinders.
10:00	10:45	0	plug abandon -- other	ok	R/D tension cylinders and boat collision stool. Meanwhile: Prepared to pull Multibowl to drill floor.
10:45	11:00	0	plug abandon -- other	ok	Pulled 20 ton overpull. R/U return hoses to WH, secured same.
11:00	12:00	0	plug abandon -- other	ok	Staged up flow rate to 2400 lpm / 87 bar. Cut riser at 134,9m.
12:00	12:30	0	plug abandon -- other	ok	R/D return hoses and valve outlets from Multibowl.
12:30	13:00	0	plug abandon -- other	ok	POOH with inner string and riser to drill floor. Disengaged Multibowl RT and R/B same in PRS.
13:00	13:45	0	plug abandon -- other	ok	R/U false rotary. POOH and R/B inner string and cutter BHA.
13:45	14:00	0	plug abandon -- other	ok	P/U and M/U Multibowl RT.
14:00	14:45	0	plug abandon -- other	ok	POOH with riser, cleaned off marine growth on centralizer deck. Performed TBT for L/O Multibowl and tensioner joint.
14:45	17:00	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 1,8m. R/D cutting machine
17:00	18:00	0	plug abandon -- other	ok	L/O Multibowl and tensioner joint. R/D NT2 connector and Multibowl RT. Meanwhile: Removed BX-elevator.
18:00	18:15	0	plug abandon -- other	ok	POOH with riser (Lift #2). Cleaned off marine growth on centralizer deck.
18:15	19:00	0	plug abandon -- other	ok	M/U cutting machine Cut riser. Significant wave height 1,9 m. R/D cutting machine
19:00	19:30	0	plug abandon -- other	ok	L/O splash zone joint and upper pup joint. POOH with riser (Lift #3).
19:30	20:00	0	plug abandon -- other	ok	M/U cutting machine Cut riser. Significant wave height 1,5 m R/D cutting machine
20:00	20:30	0	plug abandon -- other	ok	L/O riser joint (Lift #3). POOH with riser (Lift #4). Cleaned off marine growth on centralizer deck. Riser out of splash zone at 20:30
20:30	20:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 1,5m R/D cutting machine
20:45	21:15	0	plug abandon -- other	ok	L/O riser joint (Lift #4). POOH with riser (Lift #5). Cleaned off marine growth on centralizer deck.
21:15	21:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser. R/D cutting machine
21:45	22:15	0	plug abandon -- other	ok	L/O riser joint (Lift #5). POOH with riser (Lift #6). Cleaned off marine growth on centralizer deck.

22:15	22:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser. R/D cutting machine
22:30	23:00	0	plug abandon -- other	ok	L/O riser joint (Lift #6). POOH and L/O stress joint and lower pup joint (Lift #7).
23:00	23:15	0	plug abandon -- other	ok	Cleaned and cleared drill floor
23:15	00:00	0	plug abandon -- other	ok	Installed moon pool hatches and removed scaffolding. Meanwhile: Prepared to skid rig **** END OF REPORT ****