

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-22 00:00 - 2007-10-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	16
Days Ahead/Behind (+/-):	6.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1360
Depth mTVD:	1334
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1351.9
Depth At Last Casing mTVD:	1326.5

Summary of activities (24 Hours)

Ran in hole with 12 1/4" drilling BHA from 600 m to 1337 m MD. Drilled 13 3/8" shoetrack. Drilled/washed rathole down to 1360 m and drilled 3 m new formation. Circulated before FIT. Performed FIT to 1,53 sg, leaking off steadily. Circulated prior to performing new FIT.

Summary of planned activities (24 Hours)

Redo FIT. Drill 12 1/4" hole section from 1363 m to 1550 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	drilling -- trip	ok	Laid down jar from derrick. Picked up new jar from deck and made up to BHA. Meanwhile worked to repair leaking flange. Observed that flange appeared to be biased towards on e side.
01:30	02:45	0	interruption -- oth er	ok	Broke and thighened bolts as required whilst levelling BOP
02:45	04:45	135	drilling -- drill	ok	Made up 8" DC stand and x-over. Installed automatic slips in rotary. RIH with 12 1/4" drilling BHA on 4 stands of 5 1/2" HWDP to 135 m MD.
04:45	06:00	600	drilling -- drill	ok	RIH with 12 1/4" drilling BHA from 135 m MD to 600 m MD.
06:00	07:15	1000	drilling -- drill	ok	Ran in hole with 12 1/4" drilling BHA from 600 m to 1000 m MD. Inspected slips on PRS.
07:15	07:30	1000	drilling -- drill	ok	Held toolbox talk prior to routing SW returns overboard.
07:30	08:15	1000	drilling -- drill	ok	Established circulation rate at 1500 lpm. Tested MWD according to Schlumberger procedure - ok.
08:15	09:15	1300	drilling -- drill	ok	Ran in hole with 12 1/4" drilling BHA from 1000 m to 1300 m MD. Performed kick drill.
09:15	09:30	1336.5	drilling -- drill	ok	Made up TDS and washed down from 1300 m. Tagged cement at 1336,5 with 1500 lpm / SPP 54 bar. Took up/down weights 135/115 MT.
09:30	10:30	1336.5	drilling -- drill	ok	Conducted choke drill.
10:30	19:00	1348	drilling -- drill	ok	Drilled 13 3/8" shoetrack from 1336,5 m to 1348 m MD with seawater. Drilling parameters : Flow 2500 lpm / SPP 50-65 bar / 30-50 RPM / WOB 2-10 MT / Torque 10-27 kNm. Pu mped hi-vis sweeps .
19:00	21:45	1350	drilling -- circulati ng conditioning	ok	Drilled shoetrack from 1348 m to 1350 m MD. Meanwhile held pre-job meeting before displacing well to 1,40 OBM. Emptied slurry holding tank into pit #1 and #5 to obtain more b uffer for cuttings slurry. Pumped hi-vis .Displaced well from seawater to 110 m3 1,40 OBM. Stopped pumping when OBM interface at surface.
21:45	22:45	1350	drilling -- circulati ng conditioning	ok	Pumped 5 m3 seawter/OBM interface to pit #5. Pumped treatable interface of 10 m3 to pit #14. Filled sandtraps and shaker pits with 1,40 sg OBM. Total active volume 185 m3.
22:45	00:00	1351.5	drilling -- drill	ok	Drilled shoetrack from 1350 m to 1351,5 m MD. Drilling parameters : Flow 2600 lpm / SPP 101 bar / 60 RPM / WOB 5 MT / Torque 6-7 kNm. Hard to make progress at 1351,5 m MD.

Drilling Fluid

Sample Time	05:00	14:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	0	0
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.36	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	30	30
Yield point (Pa)	9	10
Filtration tests		

Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1363		1	estimated

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1360	1363	1334.8	1337.7		