

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-23 00:00 - 2007-10-24 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	17
Days Ahead/Behind (+/-):	7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	225
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1585
Depth mTVD:	1546
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	1351.9
Depth At Last Casing mTVD:	1326.5

Summary of activities (24 Hours)

Circulated to obtain even MW in/out. Performed FIT to 1,53 sg. Drilled 12 1/4" hole section from 1363 m to 1585 m MD. Observed wear on actuator sleeve for upper IBOP. Circulated hole clean and pulled into casing shoe. Started repair on TDS/IBOP.

Summary of planned activities (24 Hours)

Replace upper IBOP on TDS. Trip in to 1585 m MD and resume drilling 12 1/4" section. Drill 12 1/4" hole section from 1585 m to 1800 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	1352	drilling -- drill	ok	Continued drilling on shoe, hard to make progress. Reduced RPM to 40 and reduced flow to 2200 lpm. Increased WOB steadily from 5 to 7 MT and broke through shoe.
00:30	02:00	1360	drilling -- drill	ok	Drilled rathole, reamed back to shoe for every 2 m drilled. Flow 2600 lpm / SPP 101 bar / 60 RPM / WOB 5 MT / Torque 6-7 kNm.
02:00	03:30	1363	drilling -- drill	ok	Drilled 3 m new formation prior to FIT. Circulated well to obtain even MW in and out ; 1,39 sg heavy in/out. Used 1,395 sg for FIT calculation.
03:30	04:30	1350	formation evaluation -- rft/fit	ok	Pulled bit inside casing shoe at 1350 m MD. Lined up for FIT test to pump down pipe and annulus. Closed annular. Pressured up to 7 bar to fill standpipe and kill line and observed rapid increase in pressure / curve deflection. Pumped 121 liter up to 17 bar. Pressure fell to 13 bar over 15 min, steady leakage rate. Bled back 50 liter.
04:30	06:00	1350	formation evaluation -- rft/fit	ok	Discussed quality of FIT. Down linked MWD for ESD, got ESD figure of 1,37 sg. Decided to line up for new FIT. Circulated and lined up for new FIT.
06:00	07:30	1350	drilling -- circulating conditioning	ok	Circulated on well at 3500 lpm to obtain even MW in/out. Leak tested kill line to HCR to 20 bar-ok. Obtained 1,39 sg MW in/out. Racked back 1 stand.
07:30	08:30	1350	formation evaluation -- rft/fit	ok	Lined up for FIT. Reset pressure to zero bar. Pressured up to 6,5 bar at 50 lpm to fill standpipe and kill line and observed rapid increase in pressure / curve deflection. Continued pumping at 50 lpm up to FIT pressure of 18 bar. Pumped 100 liter up to 18 bar / 1,53 EMW. Pressure fell to 13 bar after 15 mins with steady leakage rate. Bled back 50 liter.
08:30	09:45	1365	drilling -- drill	ok	Stepped up pumps and RPM. Drilled 2 m of new formation. Took surveys and downlinked tools according to Schlumberger instruction. Downlinked and set powerdrive according to DD instructions.
09:45	17:30	1544	drilling -- drill	ok	Drilled 12 1/4" section from 1365 m to 1544 m MD. Drilling parameters : Flow 3500 lpm / SPP 171-178 bar / 130-170 RPM / WOB 2-4 MT / Torque 1-4 kNm. Average ROP 23 m/hrs. Reamed 1 single before connection. Took SCRs at 1504 m MD.
17:30	18:00	1544	drilling -- drill	ok	Inspected TDS due to excessive noise. Found worn area on upper IBOP actuator sleeve.
18:00	19:15	1585	drilling -- drill	ok	Drilled 1 stand from 1544 m to 1584 m MD while observing / monitoring upper IBOP actuator sleeve. Halted operations for troubleshooting.
19:15	21:15	1585	interruption -- other	ok	Decided to pull 12 1/4" drilling BHA into casing shoe for TDS repair. Circulated hole clean with 2-3 bottoms up at 3500 lpm.
21:15	21:30	1585	interruption -- other	ok	Flowchecked well for 15 min - well static.
21:30	00:00	1343	interruption -- other	ok	Installed mud bucket. Pulled 12 1/4" drilling BHA from 1585 m MD to 1343 m MD.

Drilling Fluid

Sample Time	04:00	14:00	17:00	23:00
Sample Point	Reserve pit	Reserve pit	Active pit	Active pit
Sample Depth mMD	0	0	1531	1584
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.39	1.4	1.39	1.39
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				
Viscometer tests				

Plastic visc. (mPa.s)	30	31	39	35
Yield point (Pa)	8	10.5	8.5	13.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1360		1	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1369.5	1343	15.56	141.17	
1410	1382.1	15.64	130.35	
1450.2	1420.7	16.73	117.69	
1490.7	1459.1	19.84	109.43	
1531.2	1496.9	22.54	111.51	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1363	1585	1343	1497		