

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-30 00:00 - 2007-10-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	24
Days Ahead/Behind (+/-):	13.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

RU for running 10 3/4" x 9 5/8" csg. MU and RIH with 10 3/4" x 9 5/8" csg to 587 m MD.

Summary of planned activities (24 Hours)

MU and RIH with 10 3/4" x 9 5/8" csg from 716 to 2618 m MD. RIH and land 10 3/4" x 9 5/8" csg.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:30	0	drilling -- trip	ok	POOH with wear bushing and LO same.
02:30	03:30	0	drilling -- casing	ok	MU cmt head assembly and RB in derrick.
03:30	06:00	0	drilling -- casing	ok	Cleared and tidied rig floor off excess equipment. RU csg tong, handling equipment and FAC tool. Prepared to run 9 5/8" csg.
06:00	09:00	0	drilling -- casing	ok	RU csg tong and handling equipment. Prepared to run 9 5/8" csg.
09:00	10:00	0	interruption -- other	ok	Sorted out power supply problem for csg. tong.
10:00	12:00	0	drilling -- casing	ok	Installed elevators, flush mounted slips, bails and FAC circulating tool. Prepared to run 9 5/8" csg.
12:00	17:00	171	drilling -- casing	ok	Held tool-box meeting before running csg. PU and MU shoe joint, intermediate- and float collar joints. Thread locked first 3 connections. Checked shoe and float collar for flow-through while PU. RIH with 9 5/8" csg to 171 m MD. Filled every joint with 1.40 sg mud using FAC tool.
17:00	22:00	167	interruption -- other	ok	Casing torque computer would not work according to set up. Had to continue with modified set-up.
22:00	00:00	276	drilling -- casing	ok	RIH with 9 5/8" csg from 171 to 276 m MD. Filled every joint with 1.40 sg mud using FAC tool. First 19 joint was ran with centraliser.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	171		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	The sensor counting the number of turns did not work and could not give the proper input into the computer.
00:00	0		pipe handling equ syst -- vertical pipe handling equ syst	0	00:00	The electrical plug was incorrectly made up. The plastic insert inside the plug has had it's location lug sheared off. This allows the electrical connection inside the plug housing to rotated thus allowing the plug to be incorrectly mated on to the socket.
00:00	416		pipe handling equ syst -- drill floor tube handl syst	0	00:00	Failure in proximity switch on PDM.

Drilling Fluid

Sample Time	15:00	23:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2770	2770
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		
High gravity solids (I)		
Low gravity solids (I)		

Viscometer tests		
Plastic visc. (mPa.s)	30	29
Yield point (Pa)	11	12
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated