

Summary report

Wellbore: 15/9-F-4

Period: 2007-11-01 00:00 - 2007-11-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	26
Days Ahead/Behind (+/-):	13.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

RIH with 10 3/4" x 9 5/8" csg from 1858 to 2617 m MD. RIH with 10 3/4" casing hanger / PADPRT assembly on 5 1/2" HWDP landing string to land 10 3/4" x 9 5/8" csg.

Summary of planned activities (24 Hours)

Land 10 3/4" x 9 5/8" csg. Circulate, pump and displace cement. Set seal assy. Release PADRT and POOH. RD csg running equipment. LD cmt head and 12 1/4" BHA. Install wear bushing. RIH and set 10 3/4" RTTS w/storm valve. Test plug to 180 bar.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	1858	drilling -- casing	ok	RIH with 9 5/8" csg from 1550 to 1858 m MD. Filled every joint with 1.40 sg mud using FAC tool. Average running speed 4-5 jnts/hr.
06:00	10:45	2151	drilling -- casing	ok	RIH with 9 5/8" csg from 1858 to 2151 m MD. Filled every joint with 1.40 sg mud using FAC tool. Average running speed 4-5 jnts/hr.
10:45	13:15	2151	drilling -- casing	ok	PU and installed 9 5/8" x 10 3/4" XO. Changed to 10 3/4" inserts in elevator and slips.
13:15	19:30	2369	drilling -- casing	ok	RIH with 10 3/4" csg from 2151 to 2369 m MD. Filled every joint with 1.40 sg mud using FAC tool. Average running speed 4-5 jnts/hr.
19:30	20:00	2369	interruption -- maintain	ok	Performed maintenace on flush joint elevator. Changed dies in csg tong. Meanwhile repaired camera on PDM.
20:00	00:00	2574	drilling -- casing	ok	RIH with 10 3/4" csg from 2369 to 2574 m MD. Filled every joint with 1.40 sg mud using FAC tool. Average running speed 4-5 jnts/hr.

Drilling Fluid

Sample Time	15:00	23:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2770	2770
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf (I)		
Pm (I)		
Pm filtrate (I)		
Chloride (I)		
Calcium (I)		
Magnesium (I)		
Ph		
Excess Lime (I)		
Solids		
Sand (I)		
Water (I)		
Oil (I)		
Solids (I)		
Corrected solids (I)		
High gravity solids (I)		
Low gravity solids (I)		
Viscometer tests		
Plastic visc. (mPa.s)	29	28
Yield point (Pa)	12	12.5
Filtration tests		
Pm filtrate (I)		
Filtrate Lthp (I)		
Filtrate Hthp (I)		
Cake thickn API (I)		
Cake thickn HPHT (I)		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.3	estimated

Casing Liner Tubing

Start Time	20:45	20:45
End Time	22:00	22:00
Type of Pipe	Casing	Casing
Casing Type	Production	Production
Outside diameter (in)	10.75	9.625
Inside diameter (in)	9.66	8.535
Weight (lbm/ft)	60.7	53.5
Grade	C-95	C-95
Connection	Vam TOP	Vam TOP
Length (m)	453.6	2167.2
Top mMD	139.7	593.3
Bottom mMD	593.3	2760.5
Description	12 1/4" drilling BHA	12 1/4" drilling BHA
Comment		