

Summary report

Wellbore: 15/9-F-4

Period: 2007-11-02 00:00 - 2007-11-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	27
Days Ahead/Behind (+/-):	14.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Landed 10 3/4" x 9 5/8" csg. Circulated, pumped and displaced cement. Sat seal assy, but could not get a good test. Released PADRT and POOH. LD cmt head and 12 1/4" BHA. RIH with test plug to 139 m and tested MS seals. Installed wear bushing. RIH and sat 10 3/4" RTTS w/storm valve.

Summary of planned activities (24 Hours)

Test RTTS to 180 bar/10 min from below and above. Displace to SW above RTTS. POOH. Drain riser. ND diverter and BOP. Install claxton tool. Split riser at X-mas tree deck. LD BOP surface riser joint.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	2617	drilling -- casing	ok	RIH with 10 3/4" csg from 2574 to 2617 m MD. Filled every joint with 1.40 sg mud using FAC tool. Average running speed 4-5 jnts/hr. Up weight 261 MT / Down weight 193 MT.
00:45	02:45	2617	drilling -- casing	ok	RD FAC tool and changed bails. Changed to 5 1/2" HWDP hadling equipment.
02:45	05:30	2626	drilling -- casing	ok	PU and MU 10 3/4" casing hanger / PADPRT assembly. Marked running tool to make sure it is not backing out. Took out master bushing and ran hanger assy through rotary. Re-installed m aster bushing. Removed csg tong.
05:30	06:00	2698	drilling -- casing	ok	RIH with 10 3/4" x 9 5/8" csg on 5 1/2" HWDP landing string from 2626 to 2698 m MD.
06:00	06:30	2740	drilling -- casing	ok	RIH with 10 3/4" x 9 5/8" csg on 5 1/2" HWDP landing string from 2698 to 2740 m MD.
06:30	07:15	2740	drilling -- casing	ok	PU cement head and broke circulation in steps up to 2000 lpm, 500 lpm=20 bar and 2000 lpm=56 bar
07:15	07:45	2760.5	drilling -- casing	ok	RIH slowly and landed off hanger. Observed 10 MT drag prior to landing off. Pumped 500 lpm and observed weight dropped off.
07:45	09:00	2760.5	drilling -- casing	ok	Circulated 1 csg volume with 1.40 sg OBM at 200 lpm / 57 bar. Meanwhile hed pre-job meeting for cmt job.
09:00	09:30	2760.5	drilling -- casing	ok	Lined up and pressure tested cmt line 245 bar / 5 min. Verified correct line-up by holding and releasing 10 bar through low torque.
09:30	10:15	2760.5	drilling -- casing	ok	Pumped 10 m3 base oil and 20 m3 spacer at 2000 lpm / 48 bar. Mixed and pumped 17,3 m3 1.90 sg cement slurry at 800 lpm / 40-45 bar.
10:15	12:15	2760.5	drilling -- casing	ok	Pumped 490 ltrs water, released dart and continued pumping 400 ltrs water behind cement with cmt unit, to displace surface line volume to rig floor. Zeroed stroke counters for mud pumps. Displaced and sheared wiper plug by pumping OBM at 1200 lpm using rig pumps. Wiper plug sheared at 138 bar / 886 ltr. Continued displacing cement with 102.8 m3 OBM at 2000 lpm using mud pumps. Slowed down rate to 1000 lpm / 33 bar (FCP) approx 4 m3 prior to bump. Bumped plug with 110 bar after pumping 4718 strokes, which gives a pump efficiency of 95.3%.
12:15	13:45	2760.5	drilling -- casing	ok	Bled off pressure to 20 bar and closed IBOP. Equalized pressure and opened lo-torque valve. Pressured up well to 310 bar / 10 min through lo-torque valve to test casing. 1300 ltrs pumped and got 1350 ltrs back. Bleed off and checked for back flow to cmt unit. Disconnected cmt hoses and flushed lines.
13:45	14:30	2760.5	drilling -- casing	ok	Lined up top drive to trip tank to monitor returns. Tested surface lines against fail safe valve to 207 bar / 10 min. Closed upper pipe ram and applied 207 bar to set seal assembly.
14:30	15:00	2760.5	drilling -- casing	ok	Took 40 MT overpull. Attempted to pressure test seal assembly without sucess.
15:00	17:30	0	drilling -- casing	ok	Released PADPRT, LO cement head and 2 jnts of 5 1/2" HWDP. POOH with running tool on 5 1/2" HWDP landing string from 120 m to OOH.
17:30	22:00	139	drilling -- casing	ok	RIH with BOP test plug to 139 m to test MS seal. Closed upper pipe ram. Attempted to pressure test seal assembly to 35 bar / 5 min without sucess. Closed annular to test upper pipe ram and found that upper pipe ram was leaking. Closed lower pipe ram and pressure tested seal assembly to 35 bar / 5 min and 345 bar / 15 min. 463 ltrs pumped and got 450 ltrs back. POOH with BOP test plug.
22:00	00:00	139	drilling -- casing	ok	RIH and installed wear bushing at 139 m MD.

Drilling Fluid

Sample Time	15:00	23:00
Sample Point	Active pit	Active pit
Sample Depth mMD	2770	2770
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		

Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	29	28
Yield point (Pa)	12	12.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated