

Summary report

Wellbore: 15/9-F-4

Period: 2007-11-04 00:00 - 2007-11-05 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	29
Days Ahead/Behind (+/-):	13.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Stopped to clean rig for 12 hours. LD HPDR BOP joint. Installed handling tool on top of HPDR tension joint at X-mas tree deck. Installed hatch on F-4.Started changing wires on PRS and prepared for skidding rig to F-14.

Summary of planned activities (24 Hours)

Continue changing wires on PRS. Change damaged DCI hose section and install check valve using ROV. Skid rig to F-14.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	drilling -- bop/wellhead equipment	ok	Removed BOP tension cylinders and sat BOP on test stump.
03:00	05:00	0	drilling -- bop/wellhead equipment	ok	RU handling equipment for running Claxton tool and PU tool. Removed master bushing. Run in with Claxton tool and re-inserted master bushing.
05:00	06:00	0	drilling -- bop/wellhead equipment	ok	Run in and MU Claxton tool to NT2 connector on HPDR BOP joint. MU claxton tool lock-dogs to min 1000 lf.lbs torque with air-operated tool.
06:00	07:00	18	drilling -- bop/wellhead equipment	ok	Untorqued bolts on HPDR BOP joint at X-mas tree level using Bandak tool, but left bolts in flange.
07:00	19:00	0	interruption -- maintain	ok	Performed house-keeping and cleaned drill-floor, cantiliver, pump room and sack store. Meanwhile performed testing of production systems. Experienced black-out from 11:28 to 12:20.
19:00	19:30	0	drilling -- bop/wellhead equipment	ok	Performed hand-over and held tool box meeting before pulling HPDR BOP joint.
19:30	20:30	0	interruption -- other	ok	Software problems due to black-out. Could not operate break on draw work.
20:30	22:15	0	drilling -- bop/wellhead equipment	ok	Disconnected HPDR BOP joint. Removed master bushing. POOH with Claxton tool and HPDR BOP joint and re-inserted master bushing. LD claxton tool and riser joint. Installed protector on BOP riser joint flange.
22:15	23:00	0	drilling -- bop/wellhead equipment	ok	Installed handling tool/flange on top of HPDR tension joint at X-mas tree deck.
23:00	00:00	0	drilling -- other	ok	Removed scaffolding in moonpool.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	0		drill floor -- draw works	0	00:00	Software problems due to black-out. Could not operate break on draw work

Drilling Fluid

Sample Time	21:00
Sample Point	Active pit
Sample Depth mMD	2770
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.4
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	
Corrected solids (°)	
High gravity solids (°)	
Low gravity solids (°)	

Viscometer tests	
Plastic visc. (mPa.s)	30
Yield point (Pa)	10.5
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated