

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-07 00:00 - 2008-02-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	34
Days Ahead/Behind (+/-):	9.5
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2770
Depth mTVD:	2607.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Completed BOP pressure test. RIH, displaced to OBM, retrieved RTTS with 12 MT drag. Laid out the RTTS. Found cement on top of the hydraulic slip. The retrieving tool not fully entered, 5 turns out. Packing element damaged in the bottom part. POOH with 7 std of 5½" DP below the RTTS plug, from 280 m to surface. Commenced pressure testing of the shear rams.

Summary of planned activities (24 Hours)

Complete testing of the shear rams to 20/310 bars 5/10 min. MU and RIH with 8 1/2" BHA. Drill out shoe track and perform FIT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	139	completion -- bop/wellhead equipment	ok	Job suspended due to priority F12. Drilling dep. transported production Co-flex hose support frame to X-mas tree deck, through Moon Pool.
02:00	03:30	139	drilling -- bop activities	ok	Installed new variable 3½" x 5½" pipe rams rubbers.
03:30	04:15	139	drilling -- bop/wellhead equipment	ok	Attempted to pressure middle variable 3½" x 5½" pipe rams.
04:15	06:00	139	drilling -- bop/wellhead equipment	ok	Drained and opened middle variable 3½" x 5½" pipe rams. Opened top wear plate .
06:00	07:00	139	drilling -- bop activities	ok	Removed top wear plate and inspected seals. No visible damaged on the seals. Simultaneously serviced aft PRS.
07:00	11:00	139	drilling -- bop activities	ok	Changed out O-ring and top wear plate. Installed rams and closed doors. Simultaneously serviced aft PRS and TDS.
11:00	11:45	139	drilling -- bop activities	ok	Pulled up test plug and laid out 3m pup and one joint. Made up one double and ran in with same and landed of the test cup at 139 m. New test area for the middle pipe rams.
11:45	12:15	139	drilling -- bop activities	ok	Lined up the CMT unit and flushed the lines.
12:15	12:45	139	drilling -- bop activities	ok	Pressure tested the BOP middle pipe rams 20/345 bars 5/10 min.
12:45	14:15	139	drilling -- bop activities	ok	Performed accumulator test.
14:15	15:30	0	drilling -- bop activities	ok	Retrieved the test plug and laid out same.
15:30	16:00	0	drilling -- other	ok	Made up the RTTS retrieving tool.
16:00	16:15	0	drilling -- other	ok	Held tool box talk prior to displacethe well above the RTTS plug to OBM.
16:15	17:15	342	drilling -- other	ok	RIH with RTTS retrieving tool and tagged the RTTS plug at 342m, picked up 2m.
17:15	18:45	340	drilling -- other	ok	Displaced the well above the RTTS plug to 1.40 OBM, 1500/1000 lpm.
18:45	19:45	350	drilling -- other	ok	Took up/down weight 82/79 MT. Stung into the RTTS plug, turned DP 22 turnes and torque up to 2000 ft/lbs, no pressure built up. Lined up to the trip tank. Pressure up DP to 5 bars and confirmed sufficiently engaged to tool. Attempted to release the RTTS plug by pulling 105 MT equivalent to 15 MT over pull.
19:45	20:15	350	drilling -- other	ok	Closed annular and applied 40 bars to the annulus, to collapse the hydraulic slips. Held pressure for 5 min. Bled off pressure in the annulus and opened the annular.
20:15	20:30	350	drilling -- other	ok	Picked up string in 5 MT staged from 81 MT to 115 MT. At 115 MT , equivalent to 25 MT over pull. RTTS plugs mechanical slips disengaged.
20:30	20:45	350	drilling -- other	ok	Waited for element to retract.
20:45	21:00	340	drilling -- other	ok	POOH from 350 m to 340 m with drag of 12 MT. Pulled out wet.
21:00	21:45	340	drilling -- other	ok	Changed to PS21 slips.
21:45	23:00	300	drilling -- other	ok	POOH from 340 m to 300 m with drag of 12 MT. Pulled out wet.
23:00	23:45	300	drilling -- other	ok	Made up to TDS. Attempted to pump down the DP. w/ 23 bars 400 litres. No returns up annulus.
23:45	00:00	300	drilling -- other	ok	Took time out and evaluated situation.

Drilling Fluid

Sample Time	15:00	21:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	-999.99	-999.99
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		

Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	25	21
Yield point (Pa)	7.5	7
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2770		1.03	estimated