

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-08 00:00 - 2008-02-09 00:00

|                          |                   |
|--------------------------|-------------------|
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 35                |
| Days Ahead/Behind (+/-): | 9.8               |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-03-10 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-02-28        |

|                             |                          |
|-----------------------------|--------------------------|
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (in):              | 12.25                    |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.53                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 2770   |
| Depth mTVD:                       | 2607.6 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 1363   |
| Depth At Formation Strength mTVD: | 1336.5 |
| Depth At Last Casing mMD:         | 2760.5 |
| Depth At Last Casing mTVD:        | 2598.7 |

Summary of activities (24 Hours)

Completed testing of the shear rams to 20/310 bars 5/10 min. MU and RIH with 8 1/2" BHA. Performed choke drill with day/night shift. Tagged float at 2733 and drilled out same. Commenced drilling out the shoe track from 2734m to 2751m.

Summary of planned activities (24 Hours)

Drill out shoe track and shoe. Perform FIT. Continue drilling 8½" hole from 2770m to 3000m.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity         | State | Remark                                                                                                                                                                                        |
|------------|----------|---------------|-----------------------------|-------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 00:00      | 01:00    | 140           | drilling -- other           | ok    | Continued POOH with RTTS plug from 300 m to 140 m, pulled out wet. As coming out of the sub sea well head, lost 12 MT on the weight.                                                          |
| 01:00      | 01:15    | 140           | drilling -- other           | ok    | Established levels by filling the well via trip tank.                                                                                                                                         |
| 01:15      | 02:00    | 40            | drilling -- other           | ok    | Continued POOH with the RTTS plug from 140 m to 40 m, pulled out wet. Displacement over trip tank OK.                                                                                         |
| 02:00      | 02:30    | 40            | drilling -- other           | ok    | Made up to TDS, established returns at 38 bars. POOH from 40 m to surface with the RTTS plug.                                                                                                 |
| 02:30      | 02:45    | 40            | drilling -- other           | ok    | Changed to manual slips.                                                                                                                                                                      |
| 02:45      | 04:30    | 0             | drilling -- other           | ok    | Laid out the RTTS plug. Found cement on top of the hydraulic slip. The retrieving tool was not fully entered, 5 turns out. Packing element damaged in the bottom part.                        |
| 04:30      | 05:15    | 0             | drilling -- other           | ok    | Continued POOH with 7 std of 5½" DP below the RTTS plug, from 280 m to surface.                                                                                                               |
| 05:15      | 06:00    | 0             | drilling -- bop activities  | ok    | Cleaned and cleared the drill floor. Simultaneously flushed lines from CMT unit to BOP. Commenced pressure testing of the shear rams to 20/310 bars 5/10 mins.                                |
| 06:00      | 07:00    | 0             | drilling -- trip            | ok    | Cleaned and cleared drill floor and prepared for handling the 8½" drilling BHA. Meanwhile completed the pressure test of the shear rams to 20/310 bars 5/10 mins, 2.1m³ pumped 2m³ in return. |
| 07:00      | 07:15    | 0             | drilling -- trip            | ok    | Held tool box talk prior to pick up and M/U 8½" drill BHA.                                                                                                                                    |
| 07:15      | 11:00    | 0             | drilling -- trip            | ok    | M/U 8½" drilling BHA as per Schlumberger DD&MWD. Installed radio active sources.                                                                                                              |
| 11:00      | 13:15    | 937           | drilling -- drill           | ok    | RIH with 8½" drill BHA on 5" DP, from surface to 937m.                                                                                                                                        |
| 13:15      | 13:30    | 937           | drilling -- drill           | ok    | Changed over to 5½" handling equipment.                                                                                                                                                       |
| 13:30      | 13:45    | 937           | drilling -- drill           | ok    | M/U to TDS and tested the MWD at 1500 lpm 138 bars.                                                                                                                                           |
| 13:45      | 17:45    | 2619          | drilling -- drill           | ok    | Continued RIH with 8½" drill BHA on 5½" DP, from 937m to 2619m, filled every 1000m. Average RIH speed 420 m/hr.                                                                               |
| 17:45      | 18:15    | 2632          | drilling -- drill           | ok    | Took weight at 2619m. M/U to TDS and washed down to 2632m, 10 rpm, 10kNm, 1500 lpm, 139 bars.                                                                                                 |
| 18:15      | 19:00    | 2632          | drilling -- other           | ok    | Performed choke drill with day shift.                                                                                                                                                         |
| 19:00      | 19:45    | 2632          | drilling -- other           | ok    | Performed choke drill with night shift. Observed saver sub required change out                                                                                                                |
| 19:45      | 20:00    | 2632          | interruption -- maintenance | ok    | Held tool box talk prior to change out the saver sub.                                                                                                                                         |
| 20:00      | 22:45    | 2632          | interruption -- maintenance | ok    | Changed out the saver sub.                                                                                                                                                                    |
| 22:45      | 23:15    | 2632          | drilling -- drill           | ok    | P/U one 5½" DP std. and prepared for drilling. Found discrepancy in depth.                                                                                                                    |
| 23:15      | 23:30    | 2632          | drilling -- trip            | ok    | Counted the 5½" DP in derrick. Changed depth from 2671m to 2632m.                                                                                                                             |
| 23:30      | 00:00    | 2670          | drilling -- drill           | ok    | Washed down from 2632m to 2670m. Washing parameters : Flow 1500 lpm / SPP 140 bar / String RPM 30 / Bit RPM 146. ROP 30-40 m/hr.                                                              |

Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class             | Operation Downtime (min) | Equipment Repaired | Remark |
|------------|-----------|------------|------------------------------------|--------------------------|--------------------|--------|
| 00:00      | 139       |            | well control equ syst -- bop stack | 0                        | 00:00              | -      |

Drilling Fluid

|                       |              |              |
|-----------------------|--------------|--------------|
| Sample Time           | 17:00        | 22:30        |
| Sample Point          | Flowline     | Active pit   |
| Sample Depth mMD      | 2770         | 2770         |
| Fluid Type            | OBM-Standard | OBM-Standard |
| Fluid Density (g/cm3) | 1.4          | 1.4          |
| Funnel Visc (s)       | -999.99      | -999.99      |
| Mf ( )                |              |              |
| Pm ( )                |              |              |
| Pm filtrate ( )       |              |              |
| Chloride ( )          |              |              |
| Calcium ( )           |              |              |
| Magnesium ( )         |              |              |
| Ph                    |              |              |

|                         |     |     |
|-------------------------|-----|-----|
| Excess Lime ( )         |     |     |
| Solids                  |     |     |
| Sand ( )                |     |     |
| Water ( )               |     |     |
| Oil ( )                 |     |     |
| Solids ( )              |     |     |
| Corrected solids ( )    |     |     |
| High gravity solids ( ) |     |     |
| Low gravity solids ( )  |     |     |
| Viscometer tests        |     |     |
| Plastic visc. (mPa.s)   | 22  | 21  |
| Yield point (Pa)        | 8   | 8.5 |
| Filtration tests        |     |     |
| Pm filtrate ( )         |     |     |
| Filtrate Lthp ( )       |     |     |
| Filtrate Hthp ( )       |     |     |
| Cake thickn API ( )     |     |     |
| Cake thickn HPHT ( )    |     |     |
| Test Temp HPHT (degC)   | 120 | 120 |
| Comment                 |     |     |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading   |
|-------|-----------|-----------|------------------------|-----------|
| 00:00 | 2770      |           | 1.03                   | estimated |