

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-16 00:00 - 2008-02-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	41
Days Ahead/Behind (+/-):	15
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Broke and laid down 8 1/2" drilling BHA. Prepared for breaking and building stands. Inspected PRS and found loose object below PRS upper drive. Repaired rotational dragchain on AFT PRS upper drive. Meanwhile prepared for running WL. Prepared for rigging WL on drillfloor.

Summary of planned activities (24 Hours)

Perform MDT logging. Rig down WL equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	2740	drilling -- trip	ok	POOH with 8 1/2" drilling BHA on 5 1/2" DP from 2780 m to 2740 m MD inside 9 5/8" casing shoe. Recorded up down weight 163/137 MT. Recorded torque at 20 RPM - 7 kN m.
00:15	00:45	2754	drilling -- trip	ok	Flowchecked well -well static. Meanwhile inspected and serviced TDS. Dropped 2 3/4" drift with pigtail in drillpipe.
00:45	03:15	1331	drilling -- trip	ok	POOH with 8 1/2" drilling BHA on 5 1/2" DP from 2754 m to 1331 m MD.
03:15	04:00	1331	drilling -- trip	ok	Broke out x-over. Changed from 5 1/2" to 5" handling equipment. Re-inserted 2 3/4" drift into 5" DP as it would not pass the x-over.
04:00	05:30	110	drilling -- trip	ok	POOH with 8 1/2" drilling BHA on 5" DP from 1331 m to 110 m MD.
05:30	06:00	110	drilling -- trip	ok	Removed PS-21 slips. Inserted masterbushing and bowls. Worked to free 2 3/4" drift which was stuck in jar.
06:00	07:00	53	drilling -- trip	ok	Freed 2 3/4" drift. Racked back jar/HWDP and 1 stand of 5" HWDP.
07:00	07:15	53	drilling -- trip	ok	Held toolbox talk prior to laying out LWD/MWD/drilling assemblies.
07:15	09:45	0	drilling -- trip	ok	Broke out and laid down NM HWDP. Removed RA-source. Broke out and laid down Isonic, Telescope, Ecoscope and Powerdrive.
09:45	10:00	0	drilling -- trip	ok	Cleaned and tidied drillfloor.
10:00	10:15	0	drilling -- wait	ok	General muster alarm. Crews mustered according to list. Non critical alarm.
10:15	10:45	0	drilling -- trip	ok	Continued to clean and tidy drillfloor. Meanwhile changed rollers for IBOP actuator on TDS.
10:45	11:45	0	drilling -- trip	ok	Prepared for picking up 5 1/2" DP from deck. Meanwhile -Moved power rollers on cantilever -Prepared for running WL -Inspected, cleaned and greased PS-21 slips
11:45	12:00	0	drilling -- trip	ok	Held toolbox talk prior to inspection and service on AFT PRS.
12:00	12:45	0	drilling -- other	ok	Inspected and serviced AFT PRS. Found loose bar (54 cm / 560 g) sitting in hoses/junction box below upper drive.
12:45	13:15	0	interruption -- other	ok	Evaluated finding. Suspected drag chain in PRS beam.
13:15	13:45	0	interruption -- other	ok	Inspected drag chain in PRS beam. Could not identify bar (FG) coming from PRS beam.
13:45	14:15	0	interruption -- other	ok	Performed derrick inspection from PRS to crown block.
14:15	19:00	0	interruption -- other	ok	Removed lid and inspected inside PRS upper drive. Found rotational dragchain in AFT PRS upper drive to be damaged. Identified origin of loose bar (FG) to be cross member in rotational dragchain. Assessed damage. Decided to perform repair of dragchain.
19:00	00:00	0	interruption -- other	ok	Repaired rotational dragchain in AFT PRS upper drive. Meanwhile : -Built cable head for WL -Laid out MDT tools -Rigged load sensors on WL unit

Bit Record

Run No.	Bit Size	Bit Type	IADC Code	Manufacturer	Hrs Drilled	Start mMD	End mMD	Hole Made (last 24H)	Hours Drilled (last 24H)	Form ROP	Total ROP	Total Hole Made	Total Hrs Drilled
6	8.5 in	MDI616LHABP X	M222	Smith International	36.6	2993	2993			14.1	14.1	517	36.6

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf ()	
Pm ()	

Pm filtrate ()	
Chloride ()	
Calcium ()	
Magnesium ()	
Ph	
Excess Lime ()	
Solids	
Sand ()	
Water ()	
Oil ()	
Solids ()	
Corrected solids ()	
High gravity solids ()	
Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	10
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
1	Schlumberger	-999.99	-999.99	MDT - GR - Schlumberger	-999.99