

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-29 00:00 - 2008-03-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	54
Days Ahead/Behind (+/-):	5.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

RIH with 7" liner on 5 1/2" DP from 860 m to 3392 m MD. Worked to pass tight spot at 3392 m and lost 30 MT. Investigated situation and found that liner hanger RT was still inserted into liner hanger, but were not able to establish circulation. Discussed situation with town. Found that 7" liner had parted from liner hanger RT and slided down hole. POOH with liner hanger RT to 3340 m MD.

Summary of planned activities (24 Hours)

POOH with liner hanger RT and LO 5 1/2" DP 24.7 lbs/ft in singles.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	842	drilling -- casing	ok	RIH with 7" liner from 734 m to 842 m MD, filling every 5th joint. Max running speed was 5 joints/hr. Filled liner completely before picking up hanger assembly.
01:30	03:30	850	drilling -- casing	ok	Changed to 5½" DP elevators. P/U hanger/TSP packer assembly and MU same as per Weatherford procedure. Removed 7" FMS slips, installed master bushing. Filled PBR with Hi-visc mud. Took up/down weight 105/95 MT.
03:30	05:30	850	drilling -- casing	ok	RD Odfjell csg tong. Removed HTS rollers. Cleared and cleaned rig floor.
05:30	06:00	860	drilling -- casing	ok	PU 1 std of 5 1/2" HWDP. Changed to PS21 slips. RIH with 7" liner hanger on 5 1/2" HWDP from 850 m to 860 m MD.
06:00	07:15	925	drilling -- casing	ok	RIH with 7" liner hanger on 5 1/2" HWDP from 860 m to 925 m MD.
07:15	09:15	925	interruption -- other	ok	Changed out 2 stds of 5 1/2" HWDP with 5 1/2" DP.
09:15	00:00	3392	drilling -- casing	ok	RIH with 7" liner from 925 m to 3392 m MD, filling every 5th stds. Max running speed was 8 stds/hr in cased hole and 5 stds/hr in open hole. Broke circulation at shoe at 2750 m, 1000 lpm / 53 bar.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured