

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-05 00:00 - 2008-03-06 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	59
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

MU and RIH with 8 1/2" wiper trip BHA to 9 5/8" csg shoe at 2751 m. Circulated btms up at 2000 lpm / 164 bar. Continued RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 2751 m to 3320 m MD.

Summary of planned activities (24 Hours)

RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3320 m to TD. Circulate hole clean. POOH with 8 1/2" wiper trip BHA on 5 1/2" DP from 3510 m to OOH. LD wiper trip BHA. Change to Odfjell csg tong and 7" csg equipment.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:30	0	drilling -- casing	ok	POOH with 7" liner and RB in derrick from 560 m to OOH.
05:30	06:00	0	drilling -- casing	ok	RD Odfjell csg tong and csg handling equipment.
06:00	08:00	0	drilling -- casing	ok	RD Odfjell csg tong and csg handling equipment.
08:00	11:30	75	drilling -- casing	ok	PU and MU 8 1/2" wiper trip BHA.
11:30	16:00	1010	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5" DP from 75 m to 1010 m MD.
					Held time-out for safety due to dropped pin from fwd PRS dragchain. Highlighted "red zone" policy.
16:00	17:15	1010	drilling -- casing	ok	MU TDS and tested MWD, 2000 lpm / 146 bar. Changed mud pumps and stand pipes to optimize signal from MWD.
17:15	19:00	1501	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5" DP from 1010 m to 1501 m MD.
19:00	19:30	1501	drilling -- casing	ok	Held time-out for safety due to dropped pin from fwd PRS dragchain. Highlighted "red zone" policy.
19:30	21:30	1501	drilling -- casing	ok	Inspected aft PRS dies. Moved 5 1/2" HWDP from finger board. Installed totco ring in 5" DP. Changed to 5 1/2" handling equipment and installed X-over .
21:30	00:00	2146	drilling -- casing	ok	RIH with 8 1/2" wiper trip BHA on 5 1/2" DP from 1501 m to 2146 m MD. Filled pipe every 10 stds.

Drilling Fluid

Sample Time	15:00	21:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	28	27
Yield point (Pa)	12	12
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured