

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-10 00:00 - 2008-03-11 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	64
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	3508
Depth At Last Casing mTVD:	3136.9

Summary of activities (24 Hours)

Continued LO 7" liner in singles from 671 m to OOH. Leak tested 7" liner without sucess. Performed BOP test.

Summary of planned activities (24 Hours)

MU and RIH with 6" bit assy to clean out and scrape liner for plug setting.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- casing	ok	PU 7" liner shoe track std and attempted to break baker locked connections. Unsucessful. RB in derrick.
00:30	04:30	738	drilling -- casing	ok	RIH with 7" liner stds from derrick to 738 m MD. Removed grub screws from top-most centralizer/stop collar on each std.
04:30	06:00	671	drilling -- casing	ok	Installed HTS back rollers. POOH and LO 7" liner in singles from 738 m to 671 m MD.
06:00	14:00	0	drilling -- casing	ok	POOH and LO 7" liner in singles from 671 m to OOH.
14:00	14:45	0	drilling -- casing	ok	PU 7" liner shoe track std and attempted to break baker locked connections with csg tong without sucess.
14:45	17:45	0	drilling -- casing	ok	RD csg tong and 7" liner handling equipment.
					Meanwhile performed csg test. Observed pressure rise to 290 bar before dropping, 2426 ltrs pumped and 1600 ltrs returned.
17:45	20:00	0	drilling -- casing	ok	PU 7" liner shoe track std and broke baker locked connections using manual tongs. Cleaned and cleared rig floor and changed to 5 1/2" handling equipment.
20:00	21:15	44	drilling -- bop/wellhead equipment	ok	PU and MU jet sub assembly. RIH and washed BOP cavity. Staged up pumps to 3125 lpm / 43 bar and washed through cavity several times.
21:15	22:30	184	drilling -- bop/wellhead equipment	ok	Made up test plug and inspected seals. RIH with same on 5 1/2" DP. Landed test plug in subsea wellhead/wearbushing at 140 m MD. Flushed lines from cement unit and verified line up.
22:30	00:00	184	drilling -- bop activities	ok	Tested 18 3/4" surface BOP against test plug in subsea wellhead, 20/345 bar 5/10 min.

Drilling Fluid

Sample Time	15:00	22:00
Sample Point	Active pit	Active pit
Sample Depth mMD	3510	3510
Fluid Type	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.45	1.45
Funnel Visc (s)	-999.99	-999.99
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	27	27
Yield point (Pa)	8.5	8.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		

Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured